



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 23rd Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

ROBERT STEELE
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

JOAN PATRICIA MURPHY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO, JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

ELIZABETH ANN DOODY GORMAN
17th District

April 30, 2015

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
and Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item # 15-3074
Department of Transportation and Highways
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending April 30, 2015.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Sincerely,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

cc: Kimberly Foxx, Chief of Staff
Patrick Carey, Special Assistant – Legislative and Government Affairs
Matthew DeLeon, Secretary to the Board
Commissioner John P. Daley
Commissioner Deborah Sims
Commissioner Elizabeth Ann Doody Gorman
Martha Martinez, Chief Administrative Officer

COPY TO: _____

COOK COUNTY

DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

BUREAU OF CONSTRUCTION
MONTHLY STATUS REPORT

PERIOD ENDING APRIL 30, 2015

John Yonan, P.E.
Superintendent

Holly A. Cichy, P.E.
Bureau Chief of Construction

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLE REVISED (R) DATES	REMARKS
---------	--------------------------	--------------------------	-------------------------------	-----------------------	-----------	---------------------------------------	---------

FEDERAL PROJECTS:

<u>Kedzie Avenue</u> 139th St. to 135th St. <u>139th St.</u> Kedzie Ave. to Ulica Ave.	13-W4612-07-LS 1428-13237 Fed. Proj. No. TE-HPPP-1375 (002) Federal Job No. C-91-288-13 (Petratis-Marvin- Patel)	5	Landmark Contractors \$2,035,543.48	8/26/2014	83	6/24/2015	Work this month included installation of electrical conduit attached to the Kedzie Avenue bridge. Work scheduled for next month includes installation of light poles
---	--	---	--	-----------	----	-----------	--

<u>151st Street</u> Vincennes Ave. to Second St.	13-23932-01-RP 1455-14151 IDOT Job No.: C-91-343-14 CDBG No.: 1311-076 (Petratis-Marvin- Marjanovic)	5	Capitol Cement \$1,742,690.05			10/9/2015	Work on this project is scheduled to begin next month and includes pavement removal, excavation, storm sewer and water main installation.
---	---	---	----------------------------------	--	--	-----------	---

MOTOR FUEL TAX PROJECTS:

<u>Crawford Avenue</u> Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (McMillan- Zamarripa- Marjanovic)	13	Capitol Cement \$18,728,293.17 \$18,855,637.57(A)	3/28/2014	77	11/21/2014 (I) 8/28/2015 +5WD	Work this month included installation of concrete sidewalks and driveways, earth excavation, fire hydrant removal, placing topsoil and sod, and street lighting. Work scheduled for next month includes sidewalk and driveway replacement, switching traffic, pavement removal, earth excavation, storm sewer installation, and electrical work.
--	---	----	---	-----------	----	-------------------------------------	--

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
<u>Pavement Resurfacing</u> <u>Enhancement Program South</u> <u>2014</u>	13-PREPS-01-RS 1428-13429 (Petraitis-Marvin- Patel)	5 & 6	D. Construction \$1,785,391.57	8/25/2014	79	6/24/2016	Construction to commence when contractor's asphalt plant is open and running for the 2015 construction season.
Group 3-2014 (REBID) Ridgeland Ave. Over Moline Expwy Cottage Grove Ave over North Creek Central Ave over Midlothian Creek Roberts Rd over Stoney Creek	14-W5906-04-BR 1455-14179 (Petraitis-Marvin- Patel)	5, 6, 17	Areatha Construction Company \$841,927.30	4/2/2015	7	10/6/2015	Contractor started work on this contract on April 2nd and included traffic control installation and removal on concrete for bridge repairs on the Ridgeland Avenue and Cottage Grove Avenue bridges. Work scheduled for next month includes placement of concrete for bridge repairs.
Group 1-2015 Hintz Rd - Elmhurst Rd to Milwaukee Ave Hintz Rd at Ecko Lake	14-A5416-03-BR 1428-14143 (McMillan-Mohabbi- Marjanovic)	14, 17	R.W. Duntman Co. \$3,271,790.88	3/30/2015	10	11/13/2015	Work this month included removal of patches and curb & gutter, installation of temporary traffic signal @ Wheeling Road, and scarification of eastbound approach slabs to Ecko Lake Bridge. Work scheduled for next month includes removal and replacement of concrete patches and curb & gutter and repair work on Ecko Lake Bridge.
<u>JOC PROJECTS:</u>							
Central Avenue at South West Highway	13-W3918-02-CH 12-28-340-HS8 (Petraitis-Sakoutis- Marjanovic)	11	F.H. Paschen S.N. Nielsen Associates \$1,360,441.51	10/26/2014	85	6/24/2015	Work this month included removal and placement of concrete patches. Work scheduled for next month includes placement concrete patching and sidewalk, installation of detectable warnings, diamond grinding of the concrete pavement, crack & joint routing and sealing, installation of detector loops, planting trees, and landscaping.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B, C, S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
2014 Pavement Rehab	14-REHAB-01-PV 12-28-340-HS7 (Petraitis-McMillan- Sek-Sakoutis- Marjanovic)		McDonagh Demolition Inc. \$1,775,678.22	10/20/2014	30		Contractor resumed work on this contract on April 13th which included saw cutting and removing concrete patches on the Joe Orr Road section. Work scheduled for next month includes saw cutting, removing and placement of concrete patches, curb & gutter, and medians, and structure adjustments on the Joe Orr Road section.
2014 Pavement Rehab- Supplemental	14-REHAB-01-PV 12-28-340 GE3 (Vitoria-McMillan- Marjanovic)		F.H. Paschen/S.N. Nielsen Associates \$816,595.88	11/22/2014	98		Contractor resumed work on this contract on April 20th which included landscaping and restoration. Work scheduled for next month includes punch list work.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPU REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
FEDERAL PROJECTS:										
Joe Orr Road (Relocated) E. of Stony Island Ave. to Torrence Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741)	6	D. Construction \$7,181,114.19 \$7,338,832.13(A)	3/14/2012	100	11/16/2012 +20WD	11/16/2012 +9WD = 4/29/2013	1/7/2013	5/23/2013	Form 69 returned 3/26/2015. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
	Job No. C-91-184-11 Contract No. 10217 (M. Sterr-Petrailis- Marjanovic)									
Narragansett Avenue 87th St. to 79th St.	08-W3719-04-FP Fed Project No. M-HPP-0318(106)	11	A. Lamp Concrete \$3,968,088.50 \$4,078,573.06(A)	7/5/2011	100	11/14/2011 +20WD	11/14/2011 +10WD = 11/30/2011	11/29/2011 4/18/2012	4/18/2012	Final Papers sent to Fiscal Management on 4/14/2015. Preparing Final Papers to IDOT. Completion Resolution to be presented to County Board on April 29, 2015.
	Job No. C-91-008-09 Contract No. 10216 (H. Sterr-Petrailis- Marjanovic)									
171st Street Wood St. to Ashland Ave.	04-B8431-08-PV Fed Project No. M-8003(427)	5,6	Albin Carlson \$13,089,028.08 \$12,610,750.63(A)	3/12/2007	100	11/30/2007 6/30/2008 (Land, Light)	6/29/2009	6/21/2010	8/20/2014	Pre-final BC approved by the County Board on 3/11/2015. Final Estimate to be processed upon receipt and review of close-out paperwork from contractor.
	Job No. C-91-278-04 Contract No. 10212 (Sek-Petrailis- Marjanovic)									

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPLY REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
170 th (167 th) Street S. Park Ave. to West of Bishop Ford (1-94)	08-B5934-04-RP 12-28-016 Fed Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petrailis- Marjanovic)	6	G&V Construction \$5,995,429.05 \$5,982,752.27(A)	4/23/2012	100	11/16/2012 +20WD 6/30/2013(R) +0WD(R)	11/16/2012 +20WD = 6/30/2013	7/2/2013	12/2/2013	Form 69 sent 6/30/2014, follow up on 7/28/2014, 8/26/2014, and 12/18/2014. Contractor reviewing quantities.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
MOTOR FUEL TAX PROJECTS:										
Arlington Heights Road	09-V6946-03-RP	14	Greco Contractors \$6,186,943.33	3/2/2011	100	11/4/2011 +20WD	11/4/2011 +16WD =	11/21/2011	9/4/2014	Final Papers to IDOT and Fiscal Management sent on 4/14/2015.
University Dr. to Lake Cook Rd.	(Gustafson-McMillan-Marjanovic)		\$6,315,162.16(A)				12/11/2011	6/8/2012		Completion Resolution to be presented to County Board on April 29, 2015.
Hintz Road	12-A5414-03-RP	14	A Lamp Concrete	4/1/2013	100	8/20/2013	8/20/2013	11/14/2013	11/14/2013	Form 69 returned 8/19/2014.
Arlington Hts. Rd. To Elmhurst Rd.	12-23-432 (McMillan-Mohebi-Patel)		\$2,128,571.80 \$2,162,796.30(A)							Final BC to be processed upon receipt and review of compliance close-out paperwork from contractor.
Joe Orr Road(Old)	12-B6736-04-RS	6	D. Construction	5/10/2013	100	8/2/2013 +5WD	7/30/2013	9/5/2013	9/5/2013	Form 69 returned 3/26/2015.
Blue Stem Pkwy to Torrance Ave.	13-18-007 (Sierr-Petratis-Patel)		\$650,569.30 \$583,480.06(A)							Final BC to be processed upon receipt and review of close-out paperwork from contractor.
Kedzie Bridge	12-W4612-06-BR	5	Path Construction	9/27/2013	100	11/22/2013 5/27/2014(R)	6/11/2014	7/18/2014		Completing punch list work.
Over NIRC RR near 141st St.	1355-12834 (Marvin-Petratis-Patel)		\$1,102,998.16 \$1,654,050.56(A)							Form 69 returned 3/26/2015.
Lake Cook Road	05-A5021-07-RP	14	A Lamp Concrete	4/15/2013	100	10/26/2013 +5WD	10/26/2013 +5WD =	12/19/2013	12/19/2013	Form 69 returned 4/01/2015.
Pfingsten Rd. to Waukegan Rd.	13-28-023 (Lebowitz-McMillan-Marjanovic)		\$8,731,646.40 \$9,416,685.99(A)				11/01/2013			Final BC to be processed upon receipt and review of close-out paperwork from contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Lake Cook Road	01-A5020-02-RP	14	Capitol Cement Co. \$5,895,033.00	3/22/2011	100	10/28/2011 +15WD	12/10/2011 +15WD = 6/6/2012	6/5/2012	11/5/2012	Final Papers sent to IDOT on 4/22/2015. Completion Resolution to be presented to County Board on April 29, 2015.
E. Wilmet Rd. to Pfingsten Rd.	(Lebowitz-McMillan- Pate)		\$6,248,575.85(A)							
Old Orchard Road	00-A8326-01-RP	13	Trigi Construction \$1,317,454.53	8/5/2013	100	11/25/2013 +5WD	11/25/2013	2/21/2014	2/21/2014	Completion Resolution approved by the County Board on 4/1/2015. All work on this contract is completed.
Harns Road to Edens Expressway (194) Southbound (Lockwood Ave.)	1328-12639 (Gandhi-McMillan- Marjanovic)		\$971,822.32(A)							
Pavement Resurfacing	13-PREP-01-RS	13, 14,	Pote Construction	7/23/2014	100	6/24/2016	10/8/2014	11/6/2014	11/6/2014	Form 69 sent 4/14/2015. Contractor reviewing quantities.
Enhancement Program North 2014	1455-13427 (Mohabbi-McMillan- Marjanovic)	15, 17	\$2,595,071.35					(Illinois, Illinois, Illinois, Locust, Willow, & Techny)	(Illinois, Illinois, Illinois, Locust, Willow, & Techny)	
Penny Road	08-A57/01-03-FP	14	Pote Construction \$2,459,031.25	6/5/2012	100	10/26/2012 +10WD	10/26/2012	11/5/2012	11/5/2012	Final Papers to IDOT and Fiscal Management sent on 4/03/2015. All work on this contract completed.
Dundee Rd. to New Sutton Rd.	12-28-015 (Viloria-McMillan- Marjanovic)		\$2,220,263.79(A)					(Euclid & Naperville)	(Euclid & Naperville)	

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Plainfield Road 47th St. to 1st Ave.	11-B3722-01-RS	16	J.A. Johnson	6/4/2012	100	8/10/2012	7/17/2012	8/17/2012	8/17/2012	Final participation concurred by Contract Compliance.
	12-28-047 (Hernandez-Petratis- Pate)		\$477,757.32 \$424,709.64(A)			+5WD				Preparing Final estimate.
Sanders Road Techny Road to Lake Cook Rd.	13-W2445-07-RS	14	Peter Baker and Son	6/20/2014	100	10/10/2014	10/10/2014	12/18/2014		Checking final quantities.
	1455-13406 (Viloria-McMillan-Pate)		\$3,244,464.77 \$3,242,162.77(A)			+5WD				Completing punch list work.
Schaumburg Road Barrington Rd. to Roselle Rd.	11-A6607-04-RP	15	A Lamp Concrete	4/1/2013	100	8/20/2013	10/18/2013	11/14/2013	4/29/2014	Awaiting execution of the Final BC upon review of compliance close-out paperwork from the contractor.
	12-28-417 (Gustafson-McMillan- Marjanovic)		\$2,982,326.25 \$3,497,321.60(A)			(Interim) 10/18/2013				
Techny Road Shamer Rd. to Chicago River	99-A7622-03-FP	14	Di Paolo Company	10/20/2005	100	2/13/2006(I)	1/19/2007(I)	8/9/2007	8/15/2008	Final estimate to be processed upon receipt of close-out paperwork.
	(Lebowitz-Petratis- Marjanovic)		\$6,527,072.60 \$7,087,628.07(A)	4/4/2007 (Resumed)		11/1/2006(R) 6/1/2007(R)	7/14/2007(F)	8/15/2008		- ASA providing direction/assistance on closeout of Project.
Wentworth Avenue Glenwood-Lansing Rd. to Ridge Rd.	95-W6606-01-RP	6	Gallagher Asphalt	5/9/2012	100	11/30/2012	12/12/2012(R)	7/11/2013		Form 69 returned 2/3/2015.
	12-28-017 (Marvin-Petratis- Marjanovic)		\$6,302,318.17 \$7,097,312.79(A)			+20WD 12/12/2012(R) +35WD(R)	+35WD(R) 6/25/2013			Completing punch list work. Final BC to be processed upon receipt of close-out paperwork from the contractor.
88 th Avenue 103rd St. to 87th St.	03-W3017-03-FP	17	K-Five Construction	3/1/2012	100	11/21/2012	6/28/2013	10/22/2013		Form 69 returned 11/26/2014.
	(Sek-Petratis-Pate)		\$11,163,856.05 \$11,209,743.85(A)			(Interim) 6/28/2013 +18WD 9/26/2013				Completing punchlist items. Final BC to be processed upon receipt of close-out paperwork from the contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C's) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
	<u>138th Street</u>		12-B5332-03-RP	4/15/2013	100	9/6/2013 +5WD	9/16/2013	10/29/2013	10/29/2013	Form 69 returned 6/30/14.
	Ashland Ave. to Cottage Grove Ave.		13-28-006 (Sierr-Petratis-Patel)				+13WD = 9/27/2013			Reviewing/resolving discrepancies. Final BC to be processed upon receipt and review of close-out paperwork from contractor.
	<u>Group 4 - 2012</u>		11-B4221-03-RS	7/5/2012	100	9/30/2012	12/5/2012	12/18/2012	12/18/2012	Awaiting execution of the Final BC upon review of compliance close-out paperwork from the contractor.
	<u>87th St.</u>		12-23-137			+5WD				
	Cliff St. to 96th Ave. 88th Ave. at 105th St.		(Hernandez-Petratis- Marjanovic)							
	<u>Group 1 - 2013</u>		12-W3913-04-RS	7/23/2013	100	8/9/2013	9/6/2013	10/31/2013	5/16/2014	Form 69 resent 11/14/2014. Contractor reviewing quantities.
	Central Ave. - 135th to 127th		13-23-022			(Interim)	+22WD = 10/10/2013			
	Central Ave. over Tinley Creek 151st st. @ Jack Hillie School 104th Ave. s. of 167th St.		(Viloria-Petratis- Marjanovic)			9/6/2013 +5WD +14WD(R)				
	<u>Group 2 - 2013</u>		12-V6938-05-RS	4/4/5/2013	100	7/31/2013	7/29/2013	8/16/2013	8/16/2013	Awaiting execution of the Final BC upon review of compliance close-out paperwork from the contractor.
	Arlington His Rd. - Brantwood to Higgins Roselle Rd. - Euclid to Palatine		123-28-021 (Zamarippa-McMillan- Marjanovic)							
			14, 15, 17 Arrow Road Const.							
			\$2,256,359.33							
			\$1,825,479.50(A)							

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Group 3 - 2013</u>										
104th Ave. at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Sek-Petrakis-Patel)	5, 6, 17	Path Construction \$4,966,847.00	3/10/2014	100	12/1/2014	11/30/2014			Completing punchlist items. Checking final quantities.
Ridgeland Ave. at Cal-Sag Channel										
Crawford Ave. at Cal-Sag Channel										
Francisco Ave. at Cal-Sag Channel										
<u>Group 2 - 2014</u>										
Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (Mohebbi-McMillan-Patel)	13	Plote Construction \$1,069,378.25	7/28/2014	100	10/31/2014	10/31/2014	12/4/2014	12/18/2014	Form 69 Sent 4/16/2015. Contractor reviewing quantities.
TOWNSHIP PROJECTS:										
<u>Palatine Twp 2012</u>										
Various Locations	12-25156-90-RS 12-28-221 (Mohebbi-McMillan-Patel)	N/A	Geske and Sons \$374,503.80 \$370,917.85(A)	9/5/2012	100	9/28/2012	9/21/2012	10/30/2012	10/30/2012	Final Papers to Fiscal Management sent 3/30/2015. Final Papers to IDOT sent 4/21/2015. Completion Resolution to be presented to County Board on April 29, 2015.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B, C, & S) which have been approved by County Board, State and Federal Government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & DIST.	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
---------	--------------------------	---------------------------------------	-----------------------	-----------	---------------------------------------	-----------------------------	-------------------	-----------------	---------

CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES

FEDERAL PROJECTS:

<u>Equestrian/ Pedestrian</u>	92-A5017-05-BR	14	Newberg/Perini	100	8/25/1995	9/12/1996	10/10/1996	11/12/1996	Order/Settlement Agreement
<u>Bridge over Lake Cook Rd.</u>	Fed. Proj. No. STPTE-00D1(328)		\$2,049,168.00						ASA providing direction/assistance for
	Job No. C-98-625-93		\$1,863,717.25(F)						closeout of this project.
	(Geremias)								

<u>Maple Avenue</u>	82-02524-01-WR		Rosett Contr. Co.	100	11/2/1984	5/16/1985	6/18/1985	10/22/1985	Form 69 sent 1/10/1986.
47th St. to Windemere Ave.	Proj. IX-5003 (695)		\$1,923,541.35		+15WD				-Lawsuit
	(Baskaran)		\$2,163,979.37(A)						-NEEDS ASA DIRECTIVE FOR CLOSE OUT

MOTOR FUEL TAX PROJECTS:

<u>Central Avenue</u>	98-W3910-04-FP	6	*Callaghan Paving	100	10/31/2003	12/9/2003	10/28/2004	10/28/2004	Final Est. on hold-lawsuit.
155th St. to 147th St.	(Shah)		\$2,345,353.31		11/11/2003(R)				- AWAITING ASA DIRECTIVE
			\$2,425,921.34(F)		NO WD				

<u>Cottage Grove Avenue</u>	02-W5901-03-RS		*Callaghan Paving	100	10/17/2003	11/14/2003	12/18/2003	12/18/2003	Final Est. on hold-lens/suits.
Steger Rd. to Lincoln Hwy	(Golez)		\$1,493,778.74		11/14/2003(R)				- AWAITING ASA DIRECTIVE
			\$1,855,173.86(F)		NO WD				

<u>Edens Expressway</u>	02-26347-03-L S	14	Monahan's, Inc.	100	12/15/2004	11/23/2004	11/23/2004	12/15/2006	Form 69 sent 10/16/2007, 12/19/2007, and
<u>East Frontage Road</u>	(Geremias)		\$3,139,410.00						CBG 2/8/2008. Unclaimed/unable to forward.
Dundee Rd. to Lake Cook Rd.			\$3,580,582.07(A)						07/19/2007 - AWAITING ASA DIRECTIVE
(LANDSCAPING)									CCHD

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Glenwood-Lansing Road Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	5/7/2002	100	11/22/2002 8/15/2003(R)	8/23/2004	10/25/2004	10/25/2004	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	5/14/2004	100	10/29/2004 7/1/2005(R)	7/1/2005	11/1/2005	7/11/2008	Form 69 sent 3/19/2009. On Hold-Liens/suits - AWAITING ASA DIRECTIVE
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	7/28/2003	100	11/30/2003	10/4/2004	12/13/2004	6/6/2005	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	6/3/2003	100	10/3/2004 7/31/2004	10/19/2004	12/21/2004	12/21/2004	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
Wilke Road (Relocated) Central Rd. to Kirchoff Rd.	78-V6842-01-PV		Rossetti Contr. Co. \$1,936,389.70 \$330,801.60(F)	2/22/1984	100	11/2/1984 +15WD	8/13/1985	12/10/1984	6/24/1986	Form 69 sent 4/1/1986. Follow ups sent 3/21/1988, 8/13/1990. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
80 th Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.33 \$3,918,814.59(F)	4/3/2003	100	10/31/2003 11/28/2003(R)	9/7/2004	10/28/2004	10/4/2005	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
87 th Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Gamma Construction \$3,019,417.60 \$3,113,175.06(F)	11/15/1994	100	12/1/1995	6/12/1996	7/11/1997	12/4/1997	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,S) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO. ENGINEERS	COUNTY BOARD CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
87th Street 96th Avenue to 88th Avenue	87-B4223-01-RP (Baskaran)	Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	8/1/1994	100	11/3/1995 +15WD	6/17/1996	7/11/1997	8/15/1997	Final Estimate to be presented to County Board upon receipt of final paperwork from contractor. -AWAITING ASA DIRECTIVE
108th Avenue @ 143rd Street	01-W7511-01-CH (Golez)	*Callaghan Paving \$672,537.10 \$555,712.98(F)	9/6/2002	100	11/22/2002(I) 3/1/2003(R)	7/12/2003	8/15/2003	9/30/2005	On hold-liens/suits. -AWAITING ASA DIRECTIVE
179th Street SW Highway to 108th Ave.	94-B6219-04-FP (Baskaran)	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	6/12/2002	100	11/23/2002(I) 5/31/2003(R)	6/9/2003	10/4/2005	10/4/2005	Final Est. on hold-liens/suits. -AWAITING ASA DIRECTIVE
Group 8-1994: 87th Street Roberts Rd. to Harlem Ave., 87th Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)	Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	1/24/1995	100	12/15/1995 +20WD	5/30/1996	6/22/1998 Bridge 7/9/1998	6/8/1999	On hold-liens/suits. -AWAITING ASA DIRECTIVE
Group 6-2003: Saik Trail- Central Park Ave. to Western Ave. Vollmer Rd. @ Butterfield Creek (Near 203rd St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	3/2/2004	100	10/29/2004	7/1/2005	9/7/2005	9/7/2005	Form 69 sent 6/27/2006. On Hold-liens/lawsuits. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.