



**TONI PRECKWINKLE**

**PRESIDENT**

**Cook County Board  
of Commissioners**

EARLEAN COLLINS  
1st District

ROBERT STEELE  
2nd District

JERRY BUTLER  
3rd District

STANLEY MOORE  
4th District

DEBORAH SIMS  
5th District

JOAN PATRICIA MURPHY  
6th District

JESUS G. GARCIA  
7th District

EDWIN REYES  
8th District

PETER N. SILVESTRI  
9th District

BRIDGET GAINER  
10th District

JOHN P. DALEY  
11th District

JOHN A. FRITCHEY  
12th District

LARRY SUFFREDIN  
13th District

GREGG GOSLIN  
14th District

TIMOTHY O. SCHNEIDER  
15th District

JEFFREY R. TOBOLSKI  
16th District

ELIZABETH ANN DOODY GORMAN  
17th District

Department of Transportation and Highways

**John Yonan, P.E.**

Superintendent

69 West Washington Street, 23<sup>rd</sup> Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

November 25, 2014

Honorable Toni Preckwinkle  
President, Cook County Board of Commissioners  
and Members of the Cook County Board of Commissioners  
118 North Clark Street, Room 537  
Chicago, IL 60602

Re: Proposed Board Item # 6598  
Department of Transportation and Highways  
Construction Program

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits the Bureau of Construction's Progress Report for the month ending October 31, 2014.

If you have any questions or concerns, please do not hesitate to contact me at (312) 603-1601 or my email address [John.Yonan@cookcountyil.gov](mailto:John.Yonan@cookcountyil.gov).

Sincerely,

John Yonan, P.E.  
Superintendent  
Department of Transportation and Highways  
Cook County, Illinois

cc: Kimberly Foxx, Chief of Staff  
Patrick Carey, Special Assistant – Legislative and Government Affairs  
Matthew DeLeon, Secretary to the Board  
Commissioner John P. Daley  
Commissioner Deborah Sims  
Commissioner Elizabeth Ann Doody Gorman  
Martha Martinez, Deputy Chief Administrative Officer

COPY TO: \_\_\_\_\_

**COOK COUNTY**

**DEPARTMENT OF TRANSPORTATION AND HIGHWAYS**

**BUREAU OF CONSTRUCTION**

**MONTHLY STATUS REPORT**

**PERIOD ENDING October 31, 2014**

**John Yonan, P.E.  
Superintendent**

**Holly A. Cichy, P.E.  
Bureau Chief of Construction**

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
---------	---------------------------	--------------------------	----------------------------------	--------------------------	--------------	--	---------

**MOTOR FUEL TAX PROJECTS:**

Group 3 – 2013 104 <sup>th</sup> Avenue at Cal-Sag Channel	12-W2515-03-BR 1388-12930 (Petralis-Sek- Baskaran/Patel)	5, 6, 17	Path Construction \$4,966,847.00	3-10-14	58	12-01-14	Work completed this month includes stage 1 repairs on Ridgeland Avenue, stage II repairs on Crawford Avenue and structural repairs on 104 <sup>th</sup> Avenue. Next month work includes start stage II patching and painting on Ridgeland Avenue, fiber grating and concrete repair on Francisco Avenue, stage II repairs on Crawford Avenue, and cathodic, structural repairs and painting on 104 <sup>th</sup> Avenue.
Ridgeland Avenue at Cal-Sag Channel Crawford Avenue at Cal-Sag Channel Francisco Avenue at Cal-Sag Channel							
Crawford Avenue Devon Ave. to Oakton St.	08-W4337-03-PV 1388-13051 (McMillan-Zamaripa- Marjanovic)	13	Capitol Cement \$18,728,293.17	3-26-14	48	11-21-14 (I) 8-28-15 +5WD	Work completed this month includes earth excavation, PGE placement, pavement placement from Oakton to Howard, earth excavation and PGE placement from Touhy to Pratt, curb and gutter, sidewalk and driveways from Oakton to Howard, finished water main and continue storm sewer installation. Next month work includes completion of service gas lines by Nicor, pavement, curb and gutter and sidewalk placement on east side of Crawford from Touhy to Lincoln, 12" water main, placement of pavement between Lincoln and Devon on east side of Crawford and installation of light pole foundations.
Sanders Road Techny Road to Lake Cook Road	13-W2445-07-RS 1455-13406 (McMillan-Vloria- Gandhi/Patel)	14	Peter Barker and Son \$3,244,464.77	6-20-14	80	10-10-14 +5WD	Work completed this month includes concrete patching and diamond grinding Techny to Mission Hills, completed asphalt placement and overlay from Lake Cook Road to Mission Hills Road. Next month work includes stone shoulder, traffic signal work, landscaping and finish the project.
Pavement Resurfacing Enhancement Program North 2014	13-PREP-01-RS 1455-13427 (McMillan-Monebbi- Marjanovic)	14, 13, 15, 17	Pote Construction \$2,595,071.35	7-23-14	95	6-24-16	Work completed this month includes installation of guardrail on Techny road and surface course, striping, and landscaping on Euclid road. Next month work includes guardrail, curb, gutter, and sidewalk on Naperville Road.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B.C.'s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
Group 2 – 2014 Edens Expressway Frontage Road East and West	13-26339-01-RS 1428-13529 (McMillan-Mohabb- Baskaran/Patel)	13	Ploie Construction \$1,069,378.25	7-28-14	70	10-31-14	Work completed this month includes surface course Mango to Oakton, remove and replace curb and gutter Lincoln to Dempster, and remove existing curb and gutter Dempster to Greenwood. Next month work includes surface course, striping and landscaping Dempster to Greenwood.
Pavement Resurfacing Enhancement Program South 2014	13-PREPS-01-RS 1428-13429 (Petrakis-Marvin- Gandhi/Patel)	5 & 6	D. Construction \$1,785,391.57	8-25-14	76	6-24-16	Work completed this month includes surface course, pavement marking and reflective markers on Cottage Grove Avenue.
Kedzie Avenue 139th Street to 135th Street 139th Street Kedzie Ave to Ulrica Ave	13-W4612-07-LS 1428-13237 Federal Project No. TE-HPPP-1375 (002) Federal Job No. C-91-288-13 (Petrakis-Marvin- Gandhi/Patel)	5	Landmark Contractors \$2,035,543.48	8-26-14	55	10-31-14	Work completed this month includes curb and gutter, sidewalk and light poles. Next month work includes continuing to place concrete curb and gutter, sidewalk and landscaping.
<b>JOC PROJECTS:</b>							
Hinz Road at Wheeling	14-A5417-06-DR Contract No.: 12-28-340-HS7 (McMillan-Viorita- Marjanovic)	14	McDonagh Demolition Inc.		50		Work completed this month includes pavement removal, exploratory excavation, removal of unsuitable soil backfill material at AT & T vault and backfilling excavation with compacted stone. Next month work includes restoration of all pavement items and landscaping.
Central Avenue at South West Highway	13-W3918-02-CH Contract No.: 12-28-340-HS8 (Petrakis-Saukoits- Baskaran/Marjanovic)	11	F. H. Paschen SN Nielsen Associates \$	10-06-2014	15		Work completed this month includes clearing site, guardrail removal, saw cut curb and gutter, patching and sidewalk removal. Next month work includes fire hydrant relocation, temporary signals and install curb and gutter.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	REMARKS
2014 Pavement Rehab	14-REHAB-01-PV Contract No.: 12-28-340-HS7 (Sek-Vlitoria-Petrails- McMillan-Marjanovic)		F. H. Paschen SN Nielsen Associates \$	10-20-2014			Staging to start work

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<b>FEDERAL PROJECTS:</b>										
<u>Joe Ott Road (Relocated)</u> E. of Stony Island Ave. to Torrence Ave.	09-B6736-03-RP 11-28-160 Fed. Proj. No. M-9003(741) Job No. C-91-184-11 Contract No. 10217 (M. Stier-Petratis- Baskaran/Pate)	6	D. Construction \$7,181,114.19 \$7,338,832.13(A)	3-14-12	100	11-16-12 +20 WD	11-16-12 +9WD = 4-29-13	1-7-13	5-23-13	Form 69 sent 8-22-13, follow-up on 4-28-14, 8-12-14, and 8-26-14. Contractor reviewing quantities
<u>Narragansett Ave.</u> 87th St. to 79th Street	08-W3719-04-FP Fed Project No. M-4HP-0318 (106) Job No. C-91-008-09 <b>Contract No. 10216</b> (Stier H.-Petratis- Marjanovic)	11	A. Lamp Concrete \$3,968,088.50 \$4,078,573.06(A)	7-5-11	100	11-14-11 +20 WD	11-30-11 +10 WD	11-29-11 4-18-12	4-18-12	Form 69 returned 11-13-12 Final BC to be presented upon receipt and review of compliance, closeout paperwork from the contractor.
<u>171st St.</u> Wood St. to Ashland Ave.	04-B8431-08-PV Fed. Project M-8003(427) Job No. C-91-278-04 <b>Contract No. 10212</b> (Sek-Petratis- Baskaran/ Marjanovic)	5,6	Albin Carlson \$13,089,028.08 \$12,593,999.05 (A)	3-12-07	100	11-30-07 06-30-08 (Land, Light)	06-29-09	6-21-10		Form 69 returned 7-03-14 Final BC to be presented upon receipt and review of compliance, close-out paperwork from contractor.

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B.C.'s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
170th (167th) St. S. Park Ave. to West of Bishop Ford (I-94)	08-B5934-04-RP 12-28-016 Fed. Proj. No. M-9003(742) Job No. C-91-187-11 Contract No. 10218 (Cucio-Petrakis- Baskaran)	6	G&V Construction \$5,995,429.05 \$5,982,752.27 (A)	4-23-12	100	11-16-12 +20 WD 6-30-13 (R) +0 WD (R)	11-16-12 +20 WD 6-30-13 (R)	7-2-13	12-02-13	Form 69 sent 6-30-14, follow up on 7-28-14 and 8-26-14. Contractor reviewing quantities
<b>MOTOR FUEL TAX PROJECTS:</b>										
Arlington Heights Rd. University Dr. to Lake Cook	09-V6946-03-RP (Gustafson - McMillan- Baskaran/Pate)	14	Greco Contractors \$6,186,943.33 \$6,293,454.66(A)	3-2-11	100	11-4-11 +20 WD	11-4-11 +16 WD= 12-11-11	11-21-11 6-8-12		Form 69 returned 5-20-13 Final BC to be presented upon receipt and review of compliance, close-out paperwork from contractor.
Bartlett Rd. Lake St. to Golf Rd.	11-V4738-02-RP 12-28-166 (Gustafson-McMillan- Baskaran/ Marjanovic)	15	Triggi Construction \$3,000,084.60 \$3,150,910.21(A)	4-16-12	100	10-19-12 +10 WD	10-19-12 + WD	11-5-12	11-5-12	Final estimate processed 9-30-14. Completion resolution to be presented to the County Board
Hintz Rd. Arlington Hts to Elmhurst	12-A5414-03-RP 12-23-432 (McMillan-Mohabbi- Baskaran/Pate)	14	A Lamp Concrete \$2,128,571.80 \$2,162,796.30(A)	4-1-13	100	8-20-13	8-20-13	11-14-13	11-14-13	Form 69 returned 8-19-14 Reviewing/resolving discrepancies
Joe Orr Rd.(Old) Blue Stem Pkwy to Torrance Ave.	12-B6736-04-RS 13-18-007 (Sterr-Petrakis- Baskaran/Pate)	6	D. Construction \$650,569.30 \$583,480.06(A)	5-10-13	100	8-2-13 +5 WD	7-30-13	9-5-13	9-5-13	Form 69 sent 11-14-13, follow up on 5-8-14, 8-7-14, and 8-26-14. Contractor reviewing quantities

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Kedzie Bridge</u> Over NIIRC RR near 141 <sup>st</sup> Street	12-W4612-06-BR 1355-12834 (Petratis-Marvin- Baskaran/Patel)	5	Path Construction \$1,102,998.16 \$1,654,050.56(A)	9-27-13	100	11/22/2013 5-27-14 (R)	6-11-14	7-18-14		Completing punchlist items Checking final quantities
<u>Lake Cook Road</u> Pfungsten Rd. to Waukegan Rd.	05-A5021-07-RP 13-28-023 (McMillan-Lebowitz- Marjanovic)	14	A Lamp Concrete \$8,731,646.40 \$9,416,685.99(A)	4-15-13	100	10-26-13 +5 WD	10-26-13 +5WD	12-19-13	12-19-13	Form 69 sent 8-21-2014. Contractor reviewing quantities
<u>Lake Cook Rd.</u> E. Wilmot Rd. to Pfingsten Rd.	01-A5020-02-RP (Lebowitz-McMillan- Baskaran/Patel)	14	Capitol Cement Co. \$5,895,033.00 \$6,381,954.16(A)	3-22-11	100	10-28-11 +15 WD	12-10-11 +15 WD =6-6-12	6-5-12 11-5-12	11-5-12	Form 69 returned 5-2-14 Reviewing/resolving discrepancies
<u>Old Orchard Road</u> Hams Road to Edens Expressway (194) Southbound (Lockwood Ave.)	00-A8326-01-RP 1328-12639 (Gandhi-McMillan- Baskaran/ Marjanovic)	13	Triggi Construction \$1,317,454.53 \$1,071,814.45 (A)	8-5-13	100	11-25-13 +5 WD	11-25-13	2-21-14	2-21-14	Form 69 returned 7-21-14 Reviewing/resolving discrepancies
<u>Penny Rd.</u> Dundee Rd. to New Sutton	08-A5701-03-FP 12-28-015 (Vloria-McMillan- Marjanovic)	14	Pote Construction \$2,459,031.25 \$2,220,263.79(A)	6-5-12	100	10-26-12 +10 WD	10-26-12	11-5-12	11-5-12	Final BC presented to County Board on 7-17-13. Final estimate to be processed upon review of compliance close-out paperwork
<u>Plainfield Rd.</u> 47 <sup>th</sup> St. to 1 <sup>st</sup> Ave.	11-B3722-01-RS 12-28-047 (Hernandez- Petratis-Baskaran/ Patel)	16	J.A. Johnson \$477,757.32 \$424,709.64(A)	6-4-12	100	8-10-12 +5 WD	7-17-12	8-17-12	8-17-12	Final BC presented to County Board on 3-25-13. Final estimate to be processed upon review of compliance close-out paperwork

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s)  
which have been approved by County Board, State and Federal government to date.



PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Schaumburg Rd. Barrington Rd. to Roselle Rd.</u>	11-A6607-04-RP 12-28-417 (McMillan-Gustafson- Marjanovic)	15	ALamp Concrete \$2,982,326.25 \$3,497,266.60 (A)	4-1-13	100	8-20-13 (Interim) 10-18-13	10-18-13	11-14-13	4-29-14	Form 69 returned 5-2-14 Final BC to be presented upon receipt and review of close-out paperwork from the contractor
<u>Tecum Road Shermer Rd. to Chicago River</u>	99-A7622-03-FP (Lebowitz-Petratis- Marjanovic)	14	Di Paolo Company \$6,527,072.60 \$7,087,628.07(A)	10-20-05 04-04-07 (resumed)	100	02-13-06(I) 11-01-06(R) 06-01-07(R)	01-19-07(I) 07-14-07(F)	08-09-07 08-15-08	08-15-08	Final estimate to be processed upon receipt of close-out paperwork - AWAITING ASA DIRECTIVE
<u>Wentworth Ave. Glenwood Lansing Rd. to Ridge Rd.</u>	95-W6606-01-RP 12-28-017 (Marvin-Petratis- Marjanovic)	6	Gallagher Asphalt \$6,302,318.17 \$6,994,790.09(A)	5-9-12	100	11-30-12 +20 WD 12-12-12 (R) +35 WD (R)	12-12-12(R) +35 WD (R) 6-25-13	7-11-13		Form 69 returned 8-6-14 Reviewing/resolving discrepancies
<u>88th Ave. 103rd St. to 87th St.</u>	03-W3017-03-FP (Sek-Petratis Baskaran/Pate)	17	K-Five Construction \$11,163,856.05 \$11,382,913.31(A)	3-1-12	100	11-21-12 Interim 6-28-13 +18 WD 9-26-13	6-28-13	10-22-13		Form 69 sent 6-30-14. Follow up on 8-26-14. Contractor reviewing quantities. Completing punchlist items
<u>138th St. Ashland Ave. to Cottage Grove Ave.</u>	12-B5332-03-RP 13-28-006 (Ster-Petratis- Baskaran/Pate)	5	K-Five Construction \$2,621,418.30 \$2,657,982.88(A)	4-15-13	100	9-6-13 +5 WD	9-16-13 +13 WD= 9-27-13	10-29-13	10-29-13	Form 69 returned 6-30-14 Reviewing/resolving discrepancies
<u>Group 3 – 2012 Euclid Ave. Elmhurst to Wolf Euclid Ave. Over IL-53</u>	11-A5916-06-RS 12-28-060 (Zamarripa- McMillan- Baskaran/ Marjanovic)	17	Arrow Road Const. \$1,626,627.20 \$1,642,271.39(A)	7-20-12	100	9-14-12 10-19-12(R)	10-23-12 Pavement 11-1-12 (Bridge)	11-5-12 Pavement 8-13-13 Bridge	11-5-12 Pavement 8-13-13 Bridge	Final BC approved 4-9-14. Processing Final estimate

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<u>Group 4 – 2012</u>										
87 <sup>th</sup> St.	11-B4221-03-RS	16,17	Central Blacktop	7-5-12	100	9-30-12 +5 WD	12-5-12	12-18-12	12-18-12	Final BC to be presented upon receipt of and review of compliance, close-out paperwork from the contractor
Cliff St. to 96 <sup>th</sup> Ave.	12-23-137 (Hernandez- Petraitis- Marjanovic)		\$706,868.00 \$646,624.34(A) \$632,495.54(A)							
88 <sup>th</sup> Ave. at 105 <sup>th</sup> St.										
<u>Group 1 – 2013</u>										
Central Ave. – 135 <sup>th</sup> to 127 <sup>th</sup>	12-W3913-04-RS	6	D. Construction	7-23-13	100	8-9-13 Interim 9-6-13 +5 WD +14 WD (R)	9-6-13 +22 WD =10-10-13	10-31-13	5-16-14	Form 69 returned 7-10-14 Reviewing/resolving discrepancies. Final BC to be presented upon receipt and review of compliance, close-out paperwork from the contractor
Central Ave. over Tinley Creek	13-23-022 (Vitoria-Petratis- Marjanovic)		\$1,959,054.70 \$1,856,599.72(A)							
151 <sup>st</sup> St. @ Jack Hill School										
104 <sup>th</sup> Ave. S. of 167 <sup>th</sup> St.										
<u>Group 2 – 2013</u>										
Arlington Hts – Brantwood to Higgins Roselle – Euclid to Palatine	12-V6938-05-RS 123-28-021 (Zamariippa-McMillan- Marjanovic)	14,15,17	Arrow Road Const. \$2,256,359.33 \$1,825,479.50(A)	4-15-13	100	7-31-13	7-29-13	8-16-13	8-16-13	Form 69 returned 2-28-14 Reviewing/resolving discrepancies Final BC to be processed upon receipt and review of close-out paperwork.
<u>TOWNSHIP PROJECTS:</u>										
<u>Palatine Twp 2012</u>										
Various Locations	11-25156-90-RS 12-28-221 (Mohebbi-McMillan- Baskaran/Patel)	N/A	Geske and Sons \$374,503.80 \$370,917.85(A)	9-5-12	100	9-28-12	9-21-12	10-30-12	10-30-12	Final estimate to be processed upon receipt and review of compliance close-out paperwork

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes in plans (B,C,s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
<b>CLOSE OUTS ON HOLD / VARIOUS LEGAL ISSUES</b>										
<b>FEDERAL PROJECTS:</b>										
<u>Equestrian/ Pedestrian Bridge over Lake Cook Rd.</u>	92-A5017-05-BR <u>Fed. Proj. No.</u> STPTE-00D1(328) Job No. C-89-625-93 (Geremias)	14	Newberg/Perini \$2,049,168.00 \$1,863,717.25(F)	04-20-95	100	08-25-95	09-12-96	10-10-96	11-12-96	Order/Settlement Agreement Final Est to be presented to the County Board.
<u>Maple Ave. 47<sup>th</sup> St. to Windemere Ave.</u>	82-02524-01-WR <u>Proj. IX-5003 (595)</u> (Baskaran)		Rosetti Contr. Co. \$1,923,541.35 \$2,163,979.37(A)	04-18-84	100	11-2-84 +15 WD	5-16-85	6-18-85	10-22-85	Form 69 sent 1-10-86. -Lawsuit. - NEEDS ASA DIRECTIVE FOR CLOSE OUT
<b>MOTOR FUEL TAX PROJECTS:</b>										
<u>Central Ave. 155<sup>th</sup> St. to 147<sup>th</sup> St.</u>	98-W3910-04-FP (Shah)	6	*Callaghan Paving \$2,345,353.31 \$2,425,921.34(F)	04-11-03	100	10-31-03 11-11-03(R) NO WD	12-09-03	10-28-04	10-28-04	Final Est. on hold-lawsuit. - AWAITING ASA DIRECTIVE
<u>Cottage Grove Ave. Steger Rd. to Lincoln Hwy</u>	02-W5901-03-RS (Golez)		*Callaghan Paving \$1,493,778.74 \$1,855,173.86 (F)	05-16-03	100	10-17-03 11-14-03(R) NO WD	11-14-03	12-18-03	12-18-03	Final Est. on hold-lawsuits - AWAITING ASA DIRECTIVE
<u>Edens Expressway East Frontage Road</u>	02-26347-03-LS (Geremias)	14	Monahan's, Inc. \$3,139,410.00 \$3,580,582.07(A)	02-23-04	100	12-15-04	11-23-04	11-23-04	12-15-06 CBG 07-19-07 CCHD	Form 69 sent 10-16-07, 12-19-07, and 2-8-08. Unclaimed / unable to forward. - AWAITING ASA DIRECTIVE
<u>Dundee Rd. to Lake Cook Rd. (LANDSCAPING)</u>										

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s)  
which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL. REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
Glenwood-Lansing Road Burnham Avenue to Indiana State Line	90-B6538-01-RP (Shah)	3	*Callaghan Paving \$4,787,264.58 \$4,890,935.00(F)	05-07-02	100	11-22-02 08-15-03(R)	08-23-04	10-25-04	10-25-04	Final Est. on hold-lens/suits. -AWAITING ASA DIRECTIVE
Greenwood Road 159th St. to Chicago St.	98-B8234-02-FP (Baskaran)	9	*Callaghan Paving \$7,268,152.53 \$6,768,306.12(A)	05-14-04	100	10-29-04 07-01-05(R)	07-01-05	11-1-05	07-11-08	Form 69 sent 3-19-09. On hold-lens/suits. -AWAITING ASA DIRECTIVE
Main Street (Central Park Avenue) Sauk Trail to 216th St.	98-W4502-02-FP (Shah)	5, 6	*Callaghan Paving \$2,613,892.58 \$2,717,875.93(F)	07-28-03	100	11-30-03	10-04-04	12-13-04	06-06-05	Final Est. on hold-lens/suits. -AWAITING ASA DIRECTIVE
State Street Sauk Trail to 26th Street	98-W5602-03-RP (Golez)	5, 6	*Callaghan Paving \$1,831,627.93 \$1,987,934.35(F)	06-03-03	100	10-03-04 07-31-04	10-19-04	12-21-04	12-21-04	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE
Wilke Road (Relocated) Central Rd. to Kirchhoff Rd.	78-V6842-01-PV		Rossetti Contract \$1,936,389.70 \$330,801.60(F)	02-22-84	100	11-2-84 +15 WD	08-13-85	12-10-84 12-07-85	06-24-86	Form 69 sent 4-1-86. Follow ups sent 3-21-88, 8-13-90. -NEEDS ASA DIRECTIVE FOR CLOSE OUT
80th Avenue 159th Street to 151st Street	93-W3210-02-RP (Shah)	17	*Callaghan Paving \$3,888,079.93 \$3,918,814.59(F)	04-03-03	100	10-31-03 11-28-03(R)	09-07-04	10-28-04	10-04-05	Final Est. on hold-lens/suits. -AWAITING ASA DIRECTIVE
87th Street 88th Avenue to Roberts Road	87-B4223-01-RP (Shah)		Ganna Construction \$3,019,417.60 \$3,113,175.06(F)	11-15-94	100	12-01-95	06-12-96	07-11-97	12-04-97	Final Est. on hold-lawsuit. -AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s) which have been approved by County Board, State and Federal government to date.

PROJECT	SECTION NO., ENGINEERS	COUNTY BOARD DIST.	CONTRACTOR & CONTRACT COST	CONSTR. START DATE	% TO DATE	SCHED. COMPL/ REVISED (R) DATES	ACTUAL FINAL COMPL. DATE	FINAL INSPECT.	FINAL ACCEPT	REMARKS
87 <sup>th</sup> Street 96 <sup>th</sup> Avenue to 88 <sup>th</sup> Ave.	87-B4223-01-RP (Baskaran)		Ganna Construction \$4,018,885.17 \$3,829,521.14(F)	08-01-94	100	11-03-95 +15 WD	06-17-96	07-11-97	08-15-97	Final Est. to be presented to County Board upon receipt of final paperwork from contractor. - AWAITING ASA DIRECTIVE
108 <sup>th</sup> Avenue @ 143 <sup>rd</sup> Street	01-W7511-01-CH (Golez)		*Callaghan Paving \$672,537.10 \$555,712.98(F)	09-06-02	100	11-22-02(I) 03-01-03(R)	07-12-03	08-15-03	09-30-05	On hold-liens/suits - AWAITING ASA DIRECTIVE
179 <sup>th</sup> Street SW Highway to 108 <sup>th</sup> Ave.	94-B6219-04-FP (Baskaran)	17	*Callaghan Paving \$5,076,028.70 \$4,769,887.82(F)	06-12-02	100	11-23-02(I) 05-31-03(R)	06-09-03	10-04-05	10-04-05	Final Est. on hold-liens/suits. - AWAITING ASA DIRECTIVE
Group 8-1994: 87 <sup>th</sup> Street Roberts Rd. to Harlem Ave., 87 <sup>th</sup> Street @ B&OCT Railroad west of Harlem Ave.	90-B4224-03-RP 90-B4224-02-BR (Geremias)		Ganna Construction \$3,111,554.59 \$2,892,897.30(F)	01-24-95	100	12-15-95 +20 WD	05-30-96	06-22-98 Bridge 07-09-98	06-08-99	On hold-liens/suits - AWAITING ASA DIRECTIVE
Group 6-2003: Sauk Trail- Central Park Ave. to Western Ave. Vollmer Rd @ Butterfield Creek (Near 203 <sup>rd</sup> St.)	01-C1130-04-FP 01-B6628-02-SS (Shah)	6	*Callaghan Paving \$6,974,290.95 \$7,979,566.96(A)	03-02-04	100	10-29-04	07-01-05	09-07-05	09-07-05	Form 69 sent 6-27-06. On hold-liens/suits. - AWAITING ASA DIRECTIVE

(A) Adjusted Contract Price reflecting additions or deductions to the contract by changes-in plans (B,C,s) which have been approved by County Board, State and Federal government to date.