## COOK COUNTY DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

## ENGINEERING

## **STATUS REPORT**

**PERIOD ENDING June 30, 2021 (Quarterly)** 

Jennifer "Sis" Killen, P.E., PTOE Superintendent Tara Orbon, P.E., Bureau Chief of Project Development Noel Basquin, P.E., CFM, Bureau Chief of Design

COUNTY BOARD DIST.	ARD		ROAD NAME AND PROJECT LIMITS	FUNDING TYPE AND DOLLAR AMOUNT	DEPARTMENT CONTACT		STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS		
5	Riverdale	134th Street Modernization; Preliminary Engineering (Phase I work)	134th Street; Halsted Street to Marsden Drive	F, S	Diana Pavao	Consultant	Prelim Engineering	\$226	2021	Awaiting biological, environmental, clearances from the State and Phase I study approval is anticipated in 2021.		
6	City of Oak Forest	151 <sup>st</sup> at Boca Rio Ditch	Boca Rio Ditch at 151st Street Culvert Replacement and Water Quality Improvements	IGA, M	Anitha Dasappa	Consultant	Design Engineering	\$149,596	2021	Prefinal plans completed August 2021. Letting planned in 2022.		
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Burnham Avenue to State Line {Village Contract}	М	Tara Fifer	Consultant	Prelim Engineering	\$248	TBD	on hold		
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Torrence Avenue to Burnham Avenue	М	Shirley Wolfe	Consultant	Design Engineering	\$1,220	Sep-22	Required to re-evaluate preliminary engineering and environmental clearances (Phase I Study). Design consultant is waiting for the State to execute the supplement grant agreement before resuming work.		
9	Northbrook	Sanders Road Reconstruction	Sanders Road; Milwaukee Avenue to Willow Avenue	М	Jennifer Skrebo	Consultant	Prelim Engineering	\$540	2021	Virtual Public Meeting took place on 03/04/2021. The follow up project newsletter was circulated on 05/25/2021.		
13	Northfield	Happ Road Reconstruction	Happ Road; Winnetka Road to Willow Road	M	Sanjay Joshi	Consultant	Prelim Engineering	\$544	2021	Received Design Approval on 03/25/21. Phase I Study is complete. Village of Northfield completed Requests for Qualifications and selected consultant for Design Engineering (Phase II). Phase II anticipated to begin this Summer or Early Fall.		
13	Skokie	Old Orchard Road Reconstruction	Old Orchard Road; Edens Expwy NB Ramp to Skokie Boulevard	F, M	Shirley Wolfe	Consultant	Design Engineering	\$689	Sep-22	Supplemental Agreement with the Village of Skokie was approved at the June 24th Board Meeting for the villages consultant to provide supplemental design engineering. Prefinal plans are scheduled for a August 2021 submittal.		
13	Skokie	Old Orchard Road Reconstruction w/Bridge over I-94	Old Orchard Road; Woods Drive to Edens Expressway	F, M	Shirley Wolfe	Consultant	Design Engineering	\$579	Sep-22	Supplemental Agreement with the Village of Skokie was approved at the June 24th Board Meeting for the villages consultant to provide supplemental design engineering. Prefinal plans are scheduled for an August 2021 submittal.		
14	Deer Park, Palatine	Quentin Road: Reconstruction of roadway with potential widening, drainage improvements, and channelization. Includes replacement of Bridge over Salt Creek and new multi-use path connecting to Forest Preserve	Quentin Road; Dundee Road to Lake Cook Road	M, F	Tara Fifer	Consultant	Prelim Engineering	\$2,500	2021	Waiting on decision for preferred alternative.		
14	Northbrook	Skokie Valley Trail Bridge and Extension	Skokie Valley Trail Extension & Bridge Lake Cook Road to Volta Road	M	Jack Bielak	Consultant	Design Engineering	\$594,216	2021	Cook County will lead Phase II design of this project which includes a bridge and trail extension through the Village of Northbrook up to Voltz Rd. Prefinal plans reviewed and currently working towards Final plans.		
14	Palatine	Pavement Preservation and Rehabilitation Program 2021; North	Euclid Road; Roselle Road to Quentin Road	М	Helen Pappas Sterr	Consultant	Design Engineering	\$140	2021	Anticipated Fall 2021 letting		
14	Palatine, Inverness	Pavement Preservation and Rehabilitation Program 2021; North	Roselle Road; Palatine Road to Euclid Road	М	Helen Pappas Sterr	Consultant	Design Engineering	\$140	2021	Anticipated Fall 2021 letting		

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	FUNDING TYPE AND DOLLAR AMOUNT	DEPARTMENT CONTACT		STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS			
15	Elk Grove Village	Arlington Heights Rehabilitation	Turner Avenue to Brantwood Avenue		Shirley Wolfe		Design Engineering	Elk Grove Village	Spring 2022	Prefinal review comments were sent to the designer. The Village is adding a mid-block pedestrian refuge island on Arlington Heights Rd. Final plans will be submitted after the refuge island design is complete.			
15	9	Meacham/Medinah Road Rehabilitation	Meacham Road; At EOWA	Tollway	Paulino Leyva	Consultant	Design Engineering	\$20		Work Complete. Jurisdictional transfer pending. Will be a jurisdictional transfer from IDOT to CCDOTH. Work is covered under two separate IGAs with the Tollway and the Local agencies. Also, work is under permit.			
15	J ,	Pavement Preservation and Rehabilitation Program 2021; North	Nerge Road; Roselle Road to Rohlwing Road	М	Helen Pappas Sterr	Consultant	Design Engineering	\$140	2021	Anticipated fall 2021 letting			
15		Central Road; Reconstruction and/or Resurfacing and Construction of an Off-Street Path.	Central Road; Barrington Road to Huntington Road	M	Jennifer Skrebo	Consultant	Prelim Engineering	\$293	2021	Design Approval was received on 03/11/2021. Phase 2 Request for Qualifications was advertised and proposals are under evaluation.			
15	Hoffman Estates	Shoe Factory Road Reconstruction	Shoe Factory Road; Essex Drive to East of Beverly Road	1	Nick Kasmar	Consultant	Design Engineering	\$794	2022	Anticipated Fall 2022 or early 2023 letting.			
15	9	Pavement Preservation and Rehabilitation Program 2021; North	Schaumburg Road; Meacham Road to Martingale Road	M	Helen Pappas Sterr	Consultant	Design Engineering	\$140	2021	Anticipated Fall 2021 letting			
15	Streamwood	Irving Park Road at Bartlett Road Intersection Modernization	Irving Park Road; At Bartlett Road	M	Aladdin Husain	Consultant	Design Engineering	\$10	2021	The Village is working on Phase II Design Plans, Specifications and Estimates, and on Land Acquisition. A Construction, Phase III, IGA is in draft status.			
15		Pavement Preservation and Rehabilitation Program 2021; North	Schaumburg Road; Sutton Road to East Avenue	M	Helen Pappas Sterr	Consultant	Design Engineering	\$140	2021	Anticipated Fall 2021 letting			
17	Bensenville	Franklin Avenue; Roadway Reconstruction	Franklin Avenue/ Green Street From West of County Line Road to East of Runge Street	1	Shirley Wolfe	Consultant	Design Engineering	Tollway	Aug-22	Intersection Design Study is being revised for the intersection of County Line Road at Franklin Ave/Green St. Department of Transportation and Highways staff is currently reviewing the pre-final plans. A monthly status meeting is scheduled from now until the project is ready for authorization to advertise.			
17	· ·	South Curb Ramp Improvements - South	Various Locations		Ingrid Peterson		Design Engineering	TBD	2021	Anticipated letting early 2022.			
17	,	Pavement Preservation and Rehabilitation Program 2021; South	Wolf Road; Harrison Street to St. Charles Street	M	Helen Pappas Sterr	Consultant	Design Engineering	\$75	2021	Anticipated Fall 2021 letting			
17	Burr Ridge	County Line Road	County Line Road; At Carriage Way	M	Jennifer Skrebo	Consultant	Prelim Engineering	\$700	2023	Final feasibility report and final deliverables were received on 12/24/2019. This project shall be included as part of a forthcoming RFQ for several Phase I/Preliminary Engineering corridor projects.			
17	Burr Ridge, Indian Head Park	Bridge Replacement	Plainfield Road: Over I-294	М	Aladdin Husain	Consultant	Design Engineering	\$0		Tollway opened bids for this project and Construction is starting soon. County has approximately \$600k contribution for construction.			

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	FUNDING TYPE AND DOLLAR AMOUNT	DEPARTMENT CONTACT		STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS		
17	Elk Grove Village, Des Touhy Avenue Reconstructi Plaines, Chicago		Touhy Avenue; Elmhurst Road to Mount Prospect Road	M, F, L	Shirley Wolfe	Consultant	Design Engineering	\$6,490	Fall 2022	Received Union Pacific (UP) Railroad comments on the Grade Separation Agreement. The County and State are reviewing the agreement and will return it to UP with comments. Following UP's review, if needed, a meeting will be set up with the State, County and UP to work through the disagreeable terms in the agreement.		
17	Elmhurst	(S01-B) County Line Road - New Interchange	County Line Road; I-294 to Grand Avenue	F	Andrew Werner	Consultant	Design Engineering	\$1,402	2021	North section: Final Plans are being reviewed.		
17	Lemont	Pavement Preservation and Rehabilitation Program 2021; South	Walker Road; South of Apple Avenue to Main Street	M	Helen Pappas Sterr	Consultant	Design Engineering	\$98	2021	Bids have been opened and the Contract will be awarded in 2021.		
17	Northlake	(S01-A) County Line Road - New Interchange	County Line Road; I-294 to North Avenue	F, L	Andrew Werner	Consultant	Design Engineering	\$45	2021	The project was let and a contract awarded at the June 24th Meeting.		
17	Orland Park	108th Avenue; Reconstruction, Drainage and Multi- use Path	108th Ave; 167th Street to 159th Street	M	Tara Fifer	Consultant	Prelim Engineering	\$470	2121	Geometry is finalized. The consultant is completing the Location Drainage Study (LDS).		
17	Orland Park	Pavement Preservation and Rehabilitation Program 2021; South	167th Street; Will Cook limits to 104th Avenue	M	Helen Pappas Sterr	Consultant	Design Engineering	\$98	2021	Bids have been opened and the Contract will be awarded in 2021.		
17	Palos Hills	Roberts Road Intersection Improvements	Roberts Road; 111th Street to 107th Street	M	Alexander Jezierski	Consultant	Design Engineering	\$187		Phase II design started. Kickoff meeting 03/23/21. Target letting 03/2022		
5, 6	Alsip	131st Street Reconstruction; Preliminary Engineering work (Phase I work)	131st Street; Pulaski Road to Kedzie Avenue	M, F, S	Diana Pavao	Consultant	Design Engineering	TBD	TBD	The Phase I Study, Preliminary Engineering and Environmental, was approved by the Illinois Dept. of Transportation in May 2019. A meeting took place to discuss funding and phase II steps. A Letter of Understanding (LOU) for phase II & III (Design and Construction) is drafted and being routed for internal County review. The Village will lead Design Engineering (Phase II) and Land Acquisition. The County will lead Construction (Phase III) and Construction Engineering.		
5, 6	Alsip, Robbins, Crestwood, Midlothian, Markham	Pulaski Avenue	Pulaski Avenue; 159th Street to 127th Street	М	Sanjay Joshi	Consultant	Prelim Engineering	\$2,800	2022	Consultant is currently in Alternatives Development phase of the study. The first Public Informational Meeting was held on 7/14/21.		
5, 6	Markham, Flossmoor, Homewood	Kedzie Avenue	Kedzie Avenue; Flossmoor Road to 159th Street	M, F	Tara Fifer	Consultant	Prelim Engineering	\$1,800		RFQ proposals are currently being evaluated by the evaluation committee.		
6, 17	Bridgeview, Justice, Hickory Hills	87th Street & Roberts Road Intersection Reconstruction	87th Street & Roberts Road Intersection	Tollway	Andrew Werner	Consultant	Design Engineering	\$127	2020	Project has been let and awarded. Construction started. Tollway led Land Acquisition, Construction and Construction Engineering (Phase III), county participation via an Intergovernmental Agreement.		

COUNTY BOARD DIST.	,	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	FUNDING TYPE AND DOLLAR AMOUNT	DEPARTMENT CONTACT	IN HOUSE OR CONSULTANT	TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS	
6, 17	Justice, Hodgkins, Indian Head	I-294 Roadway & Bridge Reconstruction from 75th St. to I-55 Ramps	I-294 from 75th St. to I-55 Ramps	Tollway	Andrew Werner	Consultant	Design Engineering	Tollway	2021	The Intergovernmental Agreement is under review. Final plans have been approved and this project has been transferred to Permits.	
6, 17	- 7 -	Pavement Rehabilitation and drainage upgrades	175th Street: Oak Park Avenue to Ridgeland Avenue; Ridgeland Avenue: 175th Street to Oak Forest Avenue; Oak Forest Avenue:	M	Ingrid Peterson	Consultant	Design Engineering	\$404	2021	Construction IGA and JT with Tinley Park is still pending. Anticipated letting in 2022 depending on ROW acquisition being completed. Several parcels are in condemnation.	
6,17		New I-294 entrance/exit ramps at 88th Ave and entrance ramp at Archer	88th Avenue; At I-294	M, L, F	Aladdin Husain	Consultant	Design Engineering	\$25	2022	Plan completion is at 95% level. Land Acquisition is being advanced by the Tollway. The County is leading Design Engineering (Phase II) coordination with the Illinois Dept. of Transportation and will let the project for Construction.	
9, 15	Mount Prospect	Busse Road Reconstruction	Busse Road; Golf Road to Central Road	M	Diana Pavao	Consultant	Prelim Engineering			Request for Qualifications proposals for Design Engineering are currently being evaluated by the evaluation committee.	
14,15		Pavement Preservation and Rehabilitation Program 2021; North	Central Road; New Wilke Road to Arlington Heights Road	M	Helen Pappas Sterr	Consultant	Design Engineering	\$140	2021	Anticipated Fall 2021 letting	
14,15	Palatine, Iverness,Elk Grove Village, Schaumburg, Roselle, Streamwood	Curb Ramp Improvements - North	Various locations		Ingrid Peterson		Design Engineering	TBD	2021	Anticipated letting early 2022.	
16, 17	Burr Ridge, Indian Head Park, Western Springs, La Grange, La Grange Highlands, Countryside, McCook	Plainfield Road	Plainfield Road; County Line Road to First Avenue	M	Sanjay Joshi	Consultant	Prelim Engineering	\$2,000	2022	Phase I Study began in Feb. 2020. Consultant is currently in Alternatives Development phase of the study. Range of Alternatives were presented to public and now working towards development of Preferred Alternative. Second Corridor Advisory Committee (CAC) meeting for the project was held 3/3/21 and first Public Informational Meeting was held on 4/5/21. Consultant is preparing newsletter and comment response letters, addressing comments received during public meeting comment period.	
Various	_	Landscaping/Aesthetic Improvements (Phase I)	Elgin O'Hare Western Access (EOWA)	М	Paulino Leyva		Prelim Engineering	\$173		Phase I Study by DuPage County for landscaping & aesthetic improvements along I-390. Phase I complete. Phase II Design Engineering is ongoing. Cook County is participating by an Intergovernmental Agreement.	
Various	DuPage & Cook County	Landscaping/Aesthetic Improvements (Phase II)	Elgin O'Hare Western Access (EOWA)	М	Paulino Leyva		Prelim Engineering	\$106	Feb-21	Open for invoicing: Phase I Study by DuPage County for landscaping & aesthetic improvements along I-390. Phase I complete. Phase I complete. Phase II Design Engineering is ongoing. Cook County is participating by an Intergovernmental Agreement.	
Various	Various	Traffic Signal Modernization and Replacement	Traffic Signal Modernization and Replacement	M	Rich Jezierny/Brian Roberts	Consultant	Design Engineering	\$423	Dec-21	Project will consist of modernizing and/or replacing various traffic signal installation throughout the County.	
15	<u> </u>	Roadway reconstruction & multi-use path	Central Road - Barrington Rd to Huntington Blvd	M	Andrew Werner	Consultant	Prelim Engineering	\$1,400	2022	Request for Qualifications proposals for Design Engineering are currently being evaluated by the evaluation committee.	

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	FUNDING TYPE AND DOLLAR AMOUNT	DEPARTMENT CONTACT	1	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
9	Glenview, Prospect Heights, Unincorporated	Roadway reconstruction & multi-use path	Sanders Road - Milwaukee Ave to Techny Rd	М	Andrew Werner	Consultant	Prelim Engineering	\$825	I	Request for Qualifications proposals for Design Engineering are currently being evaluated by the evaluation committee.
14	Palatine	Pavement Preservation and Rehabilitation Program 2021; North	Euclid Road; Roselle Road to Plum Grove Road	М	Helen Pappas Sterr	Consultant	Design Engineering	\$140	2021	Anticipated fall 2021 letting
14	Palatine, Inverness	Pavement Preservation and Rehabilitation Program 2021; North	Roselle Road; Palatine Road to Euclid Road	М	Helen Pappas Sterr		Design Engineering	\$140	2021	Anticipated fall 2021 letting
9, 15	Mount Prospect, Arlington Heights	Roadway reconstruction & multi-use path	Golf Road to Central Road	М	Diana Pavao	Consultant	Design Engineering	\$1,430		Request for Qualifications proposals for Design Engineering are currently being evaluated by the evaluation committee.

PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	LOCATION, CITY OR VILLAGE B	DUNTY STUDY OR OARD ENGINEERING DIST. TYPE:	ENGINEERING OR STUDY COST	ESTIMATED COMPLETION	REMARKS	Links										
Pedestrian Safety Improvements  Traffic Counts	Wagner Road north of East Lake Avenue Quentin Road	Glenview	DIST. TYPE: DE, PE, OR STUDY  14 Study	( <b>\$1,000</b> ) \$8	May-15	Done. Archived 9/14/15  Done. Archived 9/14/15											
Traffic Safety Review  Traffic Safety Review	Dundee Road to Lake Cook Road  Wolf Road at German-Church Road  Nolton Avenue	Deer Park Palatine Willow Springs	14 Study 17 Study	\$20 \$1	Jun-15	Done. Archived 9/14/15  Done. Archived 9/14/15  Sign relocation. Archived 9/14/15											
Weight Limit Restriction Signage  East Lake Avenue - Hospital sign Requeste	at 87th Street  131st Street	Willow Springs  Worth Township	5 Study	\$1 \$2	May-15 Aug-15	Archived 9/14/15  Completed Archived 9/14/15											
Traffic Safety Review 134th Street Reconstruction School Zone Safety Improvements	Road  138th Avenue at Halsted Street  134th Street Halsted St to Mardsden Dr  Bell Road	Glenview Riverdale Riverdale	5 Study 5 Study 5 Study	\$4 \$5 \$8	Sep-15 Aug-15	Completed Archived 9/14/15 Complete. Archived 9/14/15 Install flashing beacon advanced warning signs. Done but need	\Hwy-six\highway\Tr	ransportation & Planning\COMMC	ON\ENGINEERING STATUS REPORT	「\Documents-Scan\East Lake Avenu	ue - Hospital sign.pdf						
	at Everest Academy	Lemont Township	17 Study	\$4	Sep-15	to do investigation. Archived 9/14/15											
2016 Pavement Evaluation  Bartlett Road Bridge Reconstruction	131st from Pulaski Road to Kedzie Ave  Bartlett Road Bridge over I-90	Alsip Hoffman Estates	Design Engineering Design	\$12 \$5	Aug-15 15-Aug	Scope and Cost Estimating done. Project has been pushed to next step in process. Archived 9/14/15  IGA Coordination. Complete. Now working on punch list items.	\Hwy-six\highway\Tr	ransportation & Planning\COMMC	ON\ENGINEERING STATUS REPORT	Γ\Documents-Scan\Everest Academ	ny Documents.pdf						
Speed Study Stop Control Warrant Study	108th Avenue 153rd Street to 143rd Street 80th Avenue	Orland Park  Palos Park	Engineering  Study  Study	\$8 \$2	Aug-15	Archived 9/14/15  Completed Archived 9/14/15  Reconfirmed stop control not warranted. Study complete.											
Lemont Township MFT Project Pavement Recycling Drainage Investigation	at 121st Street  Various Locations  Paxton Avenue at 158th Street	Unincorporated Lemont Unincorporated Proviso	Design Engineering  Study	\$2 \$6	Nov-15	Archived 9/14/15 Closed. Archived 1/5/16  Township received funds to do work on their own. Archived 1/8/16											
Traffic Signal Warrant Analysis  Railroad Quiet Zone Study	Ridgeland Avenue 99th Street  Sauk Trail	Chicago Ridge	6 Study	\$10	Nov-15	Done. Archived 1/8/16 Completed. Archived 1/8/16											
Railroad Quiet Zone Study  Traffic Signal Warrant Analysis	at Union Pacific Railroad  Steger Road at Union Pacific Railroad  Lake Cook Road	South Chicago Heights Steger	6 Study 6 Study	\$1 \$1	Jul-U5	Completed. Archived 1/8/16  Completed. Archived 1/8/16											
Access Study  Phase 1 - Plum Grove Rd	Pfingsten Road to Waukegan Road  Plum Grove Road Higgins Rd to Wiley Rd	Deerfield  Village of Schaumburg	14 Study Prelim Engineering	\$6 \$6	Oct-15	Completed. Archived 1/8/16											
Traffic Impact Study  Pavement Preservation and Rehabilitation	Park Blvd and Pierce Road  103rd Street	Itasca	Study			Done. Archived 1/8/16  Pre-Construction Conference held on October 30, 2015.											
Program 2015 - South  Pavement Preservation and Rehabilitation Program 2015 - South  Pavement Preservation and Rehabilitation	88th Avenue to Kean Avenue 107th Street 88th Avenue to Kean Avenue	Palos Hills Palos Hills	Design Engineering Design Engineering Design Engineering Design	\$69 \$72	Aug-16 Aug-16	Pre-Construction Conference held on October 30, 2015.  Pre-Construction Conference held on October 30, 2015.											
Program 2015 - South  Pavement Preservation and Rehabilitation Program 2015 - North  Pavement Preservation and Rehabilitation	Busse Road Golf Rd to Lonnquist Blvd	·	Engineering  9, 15 Engineering  Design  Engineering  Design	\$31	Aug-16 Aug-16	Pre-Construction Conference held on August 05, 2015.  Pre-Construction Conference held on August 05, 2015.											
Program 2015 - North  Pavement Preservation and Rehabilitation  Program 2015 - South  Pavement Preservation and Rehabilitation	Lincoln Ave to Harms Rd  Kedzie Ave at Governor's Hwy	Skokie, Morton Grove Flossmoor	Engineering Design Engineering Design Design	\$44 \$44	Aug-16 Aug-16	Pre-Construction Conference held on August 05, 2015.  Pre-Construction Conference held on August 05, 2015.											
Program 2015 - South  Pavement Preservation and Rehabilitation  Program 2015 - North  Pavement Preservation and Rehabilitation	183rd Street to 175th Street  Mundhank Road  North Meadow Court to Barrington Rd	Homewood, Hazel Crest  South Barrington	Engineering Design Engineering Design Design	\$195 \$117	Aug-16 Aug-16	Pre-Construction Conference held on August 05, 2015.  Pre-Construction Conference held on August 05, 2015.											
Program 2015 - North	Brinker Road to Dundee Avenue Plainfield Road Willow Springs to East Avenue		Engineering  6, 17  Engineering  Design  Engineering	\$128 \$162	Aug-16 Aug-16	_	\Hwy-six\highway\Tr	ransportation & Planning\COMMC	ON\ENGINEERING STATUS REPORT	T\Documents-Scan\Sauk Trail & Cice	<u>ero.pdf</u>						
Program 2015 - South  Pavement Preservation and Rehabilitation  Program 2015 - North  Leyden Township MFT Project	Cicero Avenue to Governor's Hwy	Richton Park Winnetka, Northfield	Design Engineering  Design Engineering  Design Engineering	\$108 \$119	Aug-16 Aug-16	Pre-Construction Conference held on August 05, 2015.  Construction to begin in Spring.											
Pavement Resurfacing  Dundee Rd - Exit Ramp	US 41 - Exit 30 B	Unincorporated Leyden  Northbrook	Design Engineering  3, 14 Study	\$3 \$4	Aug-16	Accident report is completed. Will be sending IDOT an email soon.											
Railroad Crossing Inventory and Compliant Review Signage/Striping Request	Countywide  Happ Road and Orchard Lane	Countywide  Northfield	ALL Study  14 Study	\$12	TBD	Report is done. Implementation to begin in Spring. Archived 4/12/16  Report is done. Implementation to begin in Spring. Archived H: 4/12/16	:\Transpor tion &										
						PI O	lanning\C MMON\E GINEERI G										
						m Re	TATUS EPORT\E ail equests \\\\Hwy-six\\	\highway\Transportation & Plannin	ing\COMMON\ENGINEERING STAT	<u>FUS REPORT\Email Requ</u> ests							
Traffic & Pedestrian Safety Study  Traffic Signal Warrant Analysis  Traffic Safety Review	Bell Road - Equestrian Estates Intersection of Bell Road @ Horseshoe Lane  94th Avenue and 183rd Street	Lemont Tinley Park	17 Study 14 Study	\$4 \$5		Work order to post signs was sent. Archived 4/12/16  Draft study complete. AWSC warranted. Archived 4/12/16	\\Hwy-six\	\highway\Transportation & Planniı	ing\COMMON\ENGINEERING STAT	TUS REPORT\Documents-Scan\94th	Avenue at 183rd St - Documents.	odf					
Drainage Investigation  Drainage Investigation	194th Street west of Kedzie Avenue  Dale Drive at Berner	Unincorporated Rich Township Unincorporated Hanover	5 Study 15 Study	\$6 \$6	Apr-16	Investigation on hold pending information from the township.  Investigation on hold pending information from the township.  Drainage issue should be considered closed as it is no longer a											
Bridge Repairs 2016	Lake Cook Road over Buffalo Creek	Buffalo Grove	14 Design Engineering	\$29	Dec-16	priority for the township  Bid review in progress and Recommendation letter will follow.  Recommendation letter has been forwarded to Contract  Document and waiting on Contract Compliance's approval of											
Bridge Repairs 2016	Lake Cook Road over Wisconsin-Central Railroad	Wheeling	14 Design Engineering	\$45	Dec-16	recommendation to proceed with awarding contract.  Bid review in progress and Recommendation letter will follow. Recommendation letter has been forwarded to Contract											
US 6 (159th Street) Reconstruction	159th St at Pulaski	M arkham	5 Prelim	\$4	Jul-17	Document and waiting on Contract Compliance's approval of recommendation to proceed with awarding contract.  IDOT provided the Final Project Report to CCDOTH on											
Kedzie Avenue at Milwaukee Ave. and Log Blvd. Intersection Modernization	Avenue & Kedzie Avenue {IDOT Contract}  gan Kedzie Avenue at Milwaukee Avenue and Logan Boulevard		Engineering			1/26/2016. Transition to Design for Department Contact  Agreement only											
Rosemont Transit Center Improvements  Traffic Signal - Retiming Intersection Sauk Trail at Cicero Ave	I-90 and River Road  Sauk Trail Sauk Trail at Cicero Avenue	Rosemont Richton Park	9 Construction 6 Study	1500	16-Sep	Speed Study Performed. Archived 10/31/2016											
183rd Street	183rd Street to 94th Street	Tinley Park	6 Study		Done	All-way Stop Condition Installed  Pre-Permit Supplemental School Zone Signage Install.											
Traffic & Pedestrian Safety Study Speed Analysis		Arlington Heights  Burr Ridge  Willow Springs, Indian Head Park	14 Study 17 Study			Archived 10/31/2016  Speed Study Performed. Archived 10/31/2016											
Parking Signs Request 156th Street Resurfacing Thornton Township Overflow Parking	County Line Road 55th Street to 60th Street  156th Street; Commercial Avenue to Halsted Street	Hinsdale  Harvey	17 Installation  Design Engineering	\$211 \$63		No Parking Zone Established. Archived 10/31/2016  Construction started 3/20/2017.  Archived 5/3/2017  Construction scheduled to begin Spring 2017.											
and Traffic Signal Improvements  Schaumburg Road at Roselle Road  Intersection Improvements	Halsted Street	Thornton Township, Riverdale Schaumburg	Design Engineering  Design  Design  Figure Properties	\$88	2017	Plans are at 100%. Project is moving to Construction.  Archived 5/3/2017											
Pavement Preservation and Rehabilitation Program 2016: North Pavement Preservation and Rehabilitation Program 2016; North	East Frontage Road (94)-Old Orchard Road north to Glenview Road West Frontage Road;	Skokie, Wilmette  Northfield,  Wilmette	Design Engineering Design Engineering	\$426 \$955	2017	Pre-construction meeting being scheduled. Archived 5/3/2017											
Pavement Preservation and Rehabilitation Program 2016; North	Road to Illinois Road (Happ to Illinois)  Lake Cook Road; At Takeda	West Deerfield, IL	13 Design Engineering	270	2017	Pre-construction meeting being scheduled. Archived 5/3/2017  Pre-construction meeting being scheduled. Archived 5/3/2017											
Pavement Preservation and Rehabilitation Program 2016; North Pavement Preservation and	Mundhank Road; Barrington Road to Freeman  Kedzie Avenue: At 163rd Street Intersection	South Barrington  Markham	Design Engineering Design	\$870 \$141	2017	Pre-construction meeting being scheduled. Archived 5/3/2017  A revised Letter of Recommendation has been sent to Contract Docs on 3/15/2017. Waiting to be awarded. Archived 5/3/2017											
Rehabilitation Program 2016; South  Pavement Preservation and  Rehabilitation Program 2016; South	Service Drive East & West At 143rd	Robbins, Blue Island, Posen, and Midlothian	5 Engineering Design Engineering	\$353	2017	A revised Letter of Recommendation has been sent to Contract Docs on 3/15/2017. Waiting to be awarded.											
Pavement Preservation and Rehabilitation Program 2016; South	Cottage Grove to 1771 E. Joe Orr Road (Just West	Glenwood, Lynwood	5 Design Engineering	\$873		A revised Letter of Recommendation has been sent to Contract Docs on 3/15/2017. Waiting to be awarded.											
Pavement Preservation and Rehabilitation Program 2016; South	At Richton Square Intersection	Richton Park	6 Design Engineering	\$364		A revised Letter of Recommendation has been sent to Contract Docs on 3/15/2017. Waiting to be awarded.											
Pavement Preservation and  Rehabilitation Program 2016; South	At Crawford Avenue (Approx. 1100 ft. section)  At Lakewood East of Intersection (500 ft.)	Markham  Park Forest	Design Engineering  5  Onesign	\$256 \$287		A revised Letter of Recommendation has been sent to Contract Docs on 3/15/2017. Waiting to be awarded.  A revised Letter of Recommendation has been sent to Contract											
Pavement Preservation and Rehabilitation Program 2016; South  Pavement Preservation and Rehabilitation Program 2016; South	At Kedzie Avenue		6 Design Engineering  5,6 Design Engineering	\$287 \$196	2017	A revised Letter of Recommendation has been sent to Contract Docs on 3/15/2017. Waiting to be awarded.  A revised Letter of Recommendation has been sent to Contract Docs on 3/15/2017. Waiting to be awarded.										 ***************************************	
Rehabilitation Program 2016; South Orland Park Traffic Signal Update Stu Happ Road Bridge Reconstruction		Various V Wilmette, Northfield	Engineering  arious Study  13 Design	\$16 \$219		Study complete  Project in construction .											
Roselle Road Bridge over I-90 Reconstruction and widening	Roselle Road Bridge over I-90 Reconstruction and widening	Schaumburg	Engineering  Engineering	\$10	2017	CCDOTH financial participation toward Design and Construction is approximately \$10,000,000. Rec'd IGA executed by the Village of Schaumburg. Waiting for											
Devon Avenue Bridge Reconstruction	Devon Avenue over I-290	Itasca, Elk Grove Village	15 Design	\$8		Tollway to provide IGA cost exhibit. Construction to be completed this year.  Construction completed. IGA coordination											
Hibbard Road at Skokie Boulevard Reconstruction	Hibbard Road; At Skokie Boulevard {Village Contract}		Engineering  Design Engineering	\$20	2017	ongoing. Various agencies to sign the agreement.  Project in construction .											
Wise Road Rehabilitation  Central Road Reconstruction	{Village Contract} Wise Road; IL 19 (Irving Park Rd) to Roselle Road Central Road;	Schaumburg  Hoffman Estates, Schaumburg	Design Engineering	\$640 \$926	2017	Pre-Con held on 6/2/2017. Construction pending final plan approval by County. IGA submitted to the Board for approval 6/7/2017  Transferred to Construction Bureau.											
Intersection Project	Central Road; Ela Road to Roselle Road  FISHT A Lotting Plum Grove Road; Road to Willey Road (Village of Schaumburg	an Lowies, oundumburg	Design Engineering Design Engineering	,520	Q3	The Village has elected to remove the County portion of the improvement from the project with hopes of											
2019 Various Pavement Improvement	Contract)  Warious Pavement Repairs within Cook County: Lake Cook Road at Portwine Road, 8850		Engineering  14  arious Design Engineering	\$188,187	2020	developing a future joint intersection project with the  Project is the 2019 Pavement Repairs. Work includes various pavement repairs at various locations County-											
	South Ridgeland Avenue, 87th Street at Ridgeland Avenue, 87th Street at Oketo Avenue, 87th Street at 83rd Avenue, 108th		Jamooning			wide. Working to engage contract documents.											
Plainfield Road Corridor Study	Avenue South of 153rd Street, Central Avenue at 94th Street, Central Avenue at 106th Street.  Plainfield Road;  Willow Springs Road to East Avenue		.6,17 Study			Study Completed. Final Report issued 9/19. MWRD moving forward with Village of LaGrange stormwater											
80th Avenue at Timber Drive Traffic Signal Installation		T inley Park	6 Design Engineering	\$27		Plans will need to be updated to meet current requirements once funding is approved. IDOT funding											
2019 Various Drainage Improvements	Various Drainage Repairs within Cook County:  Quentin Road at Palatine Road, Walters  Avenue at Christina Lane. 171st Street at 80th	Various Va	arious Design Engineering	\$135,715		approved but held up due to IDOT budget issues.  Project is the 2019 Pavement Repairs. Work includes various pavement repairs at various locations Countywide. Working to engage contract documents.											
	Avenue at Christina Lane, 171st Street at 80th Avenue, Sunset Ridge Road North of Shadowood Lane, Sunset Ridge Road at Landreth Lane, and Bartlett Road at Brewster					wide. Working to engage contract documents.											
Willow Road Reconstruction	Willow Road; At Hillcrest Lake {MWRD Contract}	Prospect Heights	Prelim Engineering	\$817		Prospect Heights is now the lead for Phase II and III.  MWRD drafting tri-party Village/County/MWRD to submit for review by CCDOTH. Project to include road raise of Willow and Owen streets (not Hillcrest) along with											
Pavement Preservation and	Shoe Factory Road; Rohrseen Road to	Hoffman Estates	Design 15 Engineering	\$67		culvert replacements. Tentatively scheduled for 2021 Letting. CCDOTH cost share amount estimated at											
Rehabilitation Program 2020: North Pavement Preservation and Rehabilitation Program 2021; North Pavement Preservation and		Palatine  Elk Grove Village	15 Engineering Design Engineering Design	\$30	2021	Project was removed from the current list of PPRP projects on 5/7/2020 and been placed in a different Project on hold not included in the Pavement											
Rehabilitation Program 2021; North  Mt. Prospect Road @ I-90 Bridge Reconstruction	Cosman Road	Des Plaines	Engineering  Design  Design  Engineering	\$60		Project on hold not included in the Pavement Preservation and Rehabilitation Program 2020; North.  This project has 2 Tollway contracts, 2 CCDOTH Permits. No CCDOTH financial participation. The											
. SoonoauouUII			17	\$10		Tollway's designer is proposing a jersey barrier on the east side of Mt. Prospect Road to protect the MSE wall.											