



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details (With Text)

---

<b>File #:</b>	16-1220	<b>Version:</b>	1	<b>Name:</b>	D Construction, Inc., Coal City, Illinois Joe Orr Road (Old) Blue Stem Parkway to Torrence Avenue in the Village of Lynwood
<b>Type:</b>	Completion of Construction Approval Resolution (Highway)	<b>Status:</b>			Approved
<b>File created:</b>	1/20/2016	<b>In control:</b>			Board of Commissioners
<b>On agenda:</b>	3/2/2016	<b>Final action:</b>			3/2/2016

**Title:** PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): D Construction, Inc., Coal City, Illinois

Action: Approval.

Good(s) or Service(s): This Quality Control/Quality Assurance (QC/QA) improvement which consists of removal of the existing hot-mix asphalt surface to a depth of 3 inches, crack sealing, joint repair, class d patching, resurfacing with hot-mix asphalt surface course, polymerized leveling binder (machine method), storm sewer replacement, drainage work and ditch enclosures, pavement marking, traffic protection and other related work to complete the project.

Location of Project: Joe Orr Road (Old) Blue Stem Parkway to Torrence Avenue in the Village of Lynwood

Section: 12-B6736-04-RS

County Board District: 6

Contract Number: 13-18-007

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$510,180.06

Percent Above or Below Construction Contract Bid Amount: -\$140,389.24 or 21.6% below the Construction Contract Bid Amount

Summary: On 3/20/2013 your Honorable Body awarded a contract to D Construction, Inc., Coal City, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications. The awarded contract amount of this project was \$650,569.30 and the final construction cost is \$510,180.06. The decreases are attributed to the difference between the estimated quantities and actual field quantities of work performed with deductions in class D patching, hot-mix asphalt surface, aggregate base course, reflective crack control, Engineer's field office and water main per field conditions. Account 600-600

**Sponsors:**

**Indexes:** (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
3/2/2016	1	Board of Commissioners	approve	Pass

**PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)**

**Department:** Transportation and Highways

**Other Part(ies):** D Construction, Inc., Coal City, Illinois

**Action:** Approval.

**Good(s) or Service(s):** This Quality Control/Quality Assurance (QC/QA) improvement which consists of removal of the existing hot-mix asphalt surface to a depth of 3 inches, crack sealing, joint repair, class d patching, resurfacing with hot-mix asphalt surface course, polymerized leveling binder (machine method), storm sewer replacement, drainage work and ditch enclosures, pavement marking, traffic protection and other related work to complete the project.

**Location of Project:** Joe Orr Road (Old) Blue Stem Parkway to Torrence Avenue in the Village of Lynwood

**Section:** 12-B6736-04-RS

**County Board District:** 6

**Contract Number:** 13-18-007

**Federal Project Number:** N/A

**Federal Job Number:** N/A

**Final Cost:** \$510,180.06

**Percent Above or Below Construction Contract Bid Amount:** -\$140,389.24 or 21.6% below the Construction Contract Bid Amount

**Summary:** On 3/20/2013 your Honorable Body awarded a contract to D Construction, Inc., Coal City, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications. The awarded contract amount of this project was \$650,569.30 and the final construction cost is \$510,180.06. The decreases are attributed to the difference between the estimated quantities and actual field quantities of work performed with deductions in class D patching, hot-mix asphalt surface, aggregate base course, reflective crack control, Engineer's field office and water main per field conditions. Account 600-600