



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details

File #: 18-4777 **Version:** 1 **Name:** M.Q. Construction, Chicago, Illinois
Type: Completion of Construction Approval Resolution (Highway) **Status:** Approved
File created: 7/10/2018 **In control:** Board of Commissioners
On agenda: 9/12/2018 **Final action:** 9/12/2018
Title: PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): M.Q. Construction, Chicago, Illinois

Action: Approval of Proposed Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services - JOC

Location of Project: Crawford Avenue- Oakton Street to Golf Road, in the Village of Skokie

Section: 18-W4339-00-PV

County Board District: 13

Contract Number: 1555-14475-SWSBE18

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$175,262.66

Percent Above or Below Construction Contract Bid Amount: \$161,134.00 or 47.9% below the Construction Contract Bid Amount

Summary: The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Services. The improvements consisted of milling and resurfacing of the existing bituminous pavement patches with hot-mix asphalt, drainage repairs and adjustments, traffic control and protection, pavement marking and other related work to complete the project.

The final project cost is \$161,134.00 or 47.9% below the Construction Contract Bid Amount. The decreases are attributed to the difference between the estimated quantities and actual field quantities of work performed with decrease in asphalt, pavement patching, storm sewer and striping items per field conditions.

Sponsors:

Indexes: (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

9/12/2018	1	Board of Commissioners	approve	Pass
-----------	---	------------------------	---------	------