

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS

ENGINEERING

STATUS REPORT

PERIOD ENDING December 31, 2016 (Quarterly)

John Yonan, P.E.
Superintendent

Maria Choca Urban, Director of Strategic Planning & Policy
Tara Orbon, P.E., Bureau Chief of Project Development
Noel Basquin, P.E., CFM, Bureau Chief of Design

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
1	Hillside, Berkley	Pavement Preservation and Rehabilitation Program 2017; South	Wolf Road; At Harrison Street to St. Charles Road	Design Engineering		2018	Anticipated June/July 2017 letting.
5	Harvey	156th Street Resurfacing	156th Street; Commercial Avenue to Halsted Street	Design Engineering	\$211	Nov-17	Project transferring to Phase 3. Construction scheduled to begin Spring 2017.
5	Riverdale	134th Street Modernization	134th Street; Halsted Street to Marsden Drive	Study	\$226	2019	Cook County is preparing agreements to be approved by the Cook County Board and IDOT. Phase 1 work is targeted to begin in early 2017.
5	Thornton Township, Riverdale	Thornton Township Overflow Parking and Traffic Signal Improvements	144th Street; At Halsted Street	Design Engineering	\$63	2017	NOPA with Procurement. Awaiting approval.
5	Orland Park	108th Avenue: Reconstruction, Drainage and Multi-use Path	108th Ave; 167th Street to 159th Street	Prelim Engineering	\$400	Aug-18	Phase 1 work will begin in early 2017. Kick-off meeting with Village scheduled for January 12th.
5	Markham, Posen, Midlothian	Kedzie Avenue	Kedzie Avenue; Country Aire to 147th Street	Prelim Engineering	\$400	Jul-19	Project unfunded.
5	Olympia Fields, Flossmoor	Vollmer Road	Vollmer Road; Kedzie Avenue to Western Avenue	Prelim Engineering	\$220	Aug-17	Revising geometry to minimize impacts to the Olympia Fields Country Club, which is listed on the National Register of Historic Places.
5	Markham	Pavement Preservation and Rehabilitation Program 2016; South	16200 - 16298 Frontage Road at Crawford Avenue (approx. 1100 feet)	Design Engineering		Dec-16	100% plans received.
5	Markham	Pavement Preservation and Rehabilitation Program 2016; South	Kedzie Avenue at 163rd Street intersection (approx. 250 feet section).	Design Engineering		Dec-16	100% plans received.
5	Robbins, Blue Island, Posen, and Midlothian	Pavement Preservation and Rehabilitation Program 2016; - South	Kedzie Avenue Service Drives East and West at 143rd and 141st Streets	Design Engineering		Dec-16	100% plans received.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5	Alsip	131st Street Reconstruction	131st Street; Pulaski Road to Kedzie Avenue	Study	\$250	2018	Phase 1 work started August 2016 by Alsip's consultant. Some tasks that were performed included Data Collection (Traffic Projections and Land Surveying) and completion of the Preliminary Environmental Site Assessment report.
5	Blue Island	Pavement Preservation and Rehabilitation Program 2017; South	139th Street; At Western Avenue to Thornton Road	Design Engineering		2018	Anticipated June/July 2017 letting.
5	Robbins	Pavement Preservation and Rehabilitation Program 2017; South	Kedzie Avenue; 139th Street to 135th Street	Design Engineering		2018	Anticipated June/July 2017 letting.
5	Chicago Heights	Pavement Preservation and Rehabilitation Program 2017; South	Joe Orr Road; At State Street (Approx. 600 ft East of Intersection)	Design Engineering		2018	Anticipated June/July 2017 letting.
6	Oak Forest	Safety evaluation - Signage, roadways, crosswalk	Central Avenue & 151st Street 151st Street to 152nd Street and Central Avenue to Long Avenue	Study	\$3		Review in-progress. Low 25 MPH posted speed.
6	Homewood	Pedestrian Safety Improvements	Ashland Avenue; At CNRR Campus	Study	\$1		Mid-Block Pedestrian Crosswalk Studied.
6	Tinley Park	80th Avenue at Timber Drive Traffic Signal Installation	80th Avenue; At Timber Drive (Village Letting)	Design Engineering	\$27		Plans are complete. IDOT funding approved but held up due to IDOT budget issues.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road Torrence Avenue to Burnham Avenue	Design Engineering	\$1,220	Aug-19	Pending ROW acquisition and Army Corps Permit.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road Burnham Ave to State Line (Village Contract)	Prelim Engineering	\$248	Jul-19	Runway Protection Zone Analysis near Lansing Municipal Airport was sent to Federal Aviation Administration on 12/8/16.
6	Crestwood	Midlothian Turnpike Sidewalks/Bike Path	Midlothian Turnpike Central Avenue to Pulaski Road	Prelim Engineering	\$34		
6	Park Forest	Pavement Preservation and Rehabilitation Program 2016; South	Sauk Trail at Lakewood east of intersection (500 feet)	Design Engineering		Dec-16	100% plans received.
6	Flossmoor	Pavement Preservation and Rehabilitation Program 2016; South	Flossmoor Road; At Kedzie Avenue	Design Engineering		Dec-16	100% plans received.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
6	Richton Park	Pavement Preservation and Rehabilitation Program 2016; South	Sauk Trail; At Richton Square Intersection	Design Engineering		Dec-16	100% plans received.
6	Crestwood	Pavement Preservation and Rehabilitation Program 2017; South	Central Avenue; At 127th Street to IL Route 83	Design Engineering		2018	Anticipated June/July 2017 letting.
6	Tinley Park	Pavement Preservation and Rehabilitation Program 2017; South	84th Avenue; Nielsen (S. of 179th Street) to 171st Street	Design Engineering		2018	Anticipated June/July 2017 letting.
6	Palos Height	Pavement Preservation and Rehabilitation Program 2017; South	Ridgeland Avenue/Frontage Road; At 129th Place to 127th Place	Design Engineering		2018	Anticipated June/July 2017 letting.
9	Northbrook	Sanders Road Reconstruction	Sanders Road; Milwaukee Avenue to Willow Avenue	Prelim Engineering	\$540	Dec-17	Consultant given Notice to Proceed for Preliminary Engineering on 12/15/16.
9	Glenview	Wagner Road	Wagner Road Ped Crossing Glenview	Study			Pending Work Order. Farm Pursuing Permit.
11	Oak Lawn	103rd Street Reconstruction	103rd Street; Central Avenue to Cicero Avenue {Village Contract}	Prelim Engineering		Aug-17	The consultant is drafting the PDR. CCDOTH has a financial contribution toward construction cost. Consultant has not provided any information since December 2015.
13	Skokie, Wilmette	Pavement Preservation and Rehabilitation Program 2016; North	East Frontage Road (94)-Old Orchard Road north to Glenview Road	Design Engineering		Dec-16	January 11, 2017 Letting.
13	Northfield, Wilmette	Pavement Preservation and Rehabilitation Program 2016; North	West Frontage Road; Orchard Road to Winnetka Road & Winnetka Road to Illinois Road	Design Engineering		Dec-16	January 11, 2017 Letting.
13	Northfield	Signage Request	North Branch Multi-Use Trail at Winnetka Road	Study			Pending Work Order.
13	Wilmette	Hibbard Road at Skokie Boulevard Reconstruction	Hibbard Road; at Skokie Boulevard {Village Contract}	Design Engineering	\$20	Dec-16	This is an IDOT project. Final version of IGA went to Wilmette. CCDOTH only has a financial contribution for all Phases. Project going to IDOT Letting.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
13	Skokie	Old Orchard Road Reconstruction	Old Orchard Road; Edens Expwy NB Ramp to Skokie Boulevard	Design Engineering	\$305	2019	Submitted LOI for signature in October 2016.
13	Skokie	Old Orchard Road Reconstruction w/Bridge over I-94	Old Orchard Road; Woods Drive to Edens Expressway	Design Engineering	\$524	2019	Submitted LOI for signature in October 2016.
13	Wilmette, Northfield	Happ Road Bridge Reconstruction	Happ Road over Skokie River	Design Engineering	\$219	Dec-17	90% Plans, Spec. and Estimate have been submitted to IDOT District 1 for review.
14	Arlington Heights	Speed Zone Study Traffic Safety Review	Euclid Avenue; Wilke Road to Northwest Highway	Study	\$4		Review in-progress.
14	Arlington Heights	Traffic Safety Review	Euclid Avenue; Northwest Highway to Walnut Lane	Study	\$4		Review in-progress.
14	Palatine, Rolling Meadows	Traffic Signal Warrant Analysis Traffic Safety Review	Euclid Avenue; Quentin Road to Plum Grove Road	Study	\$4		Review in-progress.
14	Buffalo Grove, Wheeling	Lake Cook Road Reconstruction	Lake Cook Road; Raupp Blvd to Hastings Lane	Design Engineering	\$4,070	Dec-17	Pre-final plan review completed; comments are being compiled. On-going ROW acquisition, permitting and agreements.
14	Deer Park, Palatine	Quentin Road: Reconstruction of roadway with potential widening, drainage improvements, and	Quentin Road; Dundee Road to Lake Cook Road	Prelim Engineering	\$2,500	Dec-19	Public meeting was held on November 15, 2016.
14	Northbrook	Skokie Valley Trail Pedestrian/Bicycle Bridge Construction. New Bridge to carry Skokie Valley Bike Path over Lake Cook Road	Skokie Valley Bike Trail Bridge over Lake Cook Road {Lake Co Contract}	Prelim Engineering		Aug-18	Public Meeting was on November 29th from 5:00 - 7:00 pm. Draft PDR submitted to IDOT, CCDOTH, and Lake County DOT for review. CCDOTH to lead Phase II in 2017, with Construction anticipated in 2018.
14	Prospect Heights	Willow Road Reconstruction	Willow Road; At Hillcrest Lake {MWRD Contract}	Prelim Engineering	\$10	2018	Targeting 2018 construction.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
14	Glenview	Traffic & Pedestrian Safety Study	Landwher Road Henry Winkelman Elementary School to Willow Road	Study	\$4		Pending Work Order.
14	Arlington Heights	Traffic Safety	Lake Cook Road and Nichols Road	Study			Pending Work Order.
14	Buffalo Grove Arlington Heights	School Zone Safety Improvements	Arlington Heights Road at Buffalo Grove High School, H.W. Longfellow School, Cooper Junior High School	Study	\$6		Preliminary Study completed.
14	Schaumburg	Roselle Road Bridge over I-90 Reconstruction and widening	Roselle Road over I-90 (Jane Addams)	Design Engineering		Q4 2016	CCDOH financial participation toward Design and Construction is approximately \$10,000,000. Rec'd IGA executed by the Village of Schaumburg. Waiting for Tollway to provide IGA cost exhibit. Construction to be completed this year.
14	Arlington Heights	Pedestrian Safety	Lake Cook Road and N. Wilke Road	Study			Study in-Progress.
14	Northbrook	Lee Road	Lee Road; Shermer Road to Dundee Road	Prelim Engineering		2018	IDOT Letting.
14	West Deerfield, IL	Pavement Preservation and Rehabilitation Program 2016; North	Lake Cook Road; At Takeda Parkway	Design Engineering		Dec-16	January 11, 2017 Letting.
15	Hoffman Estates	Shoe Factory Road Reconstruction	Shoe Factory Road; Essex Drive to East of Beverly Road	Design Engineering	\$791	TBD	ROW acquisition is ongoing.
15	South Barrington	Pavement Preservation and Rehabilitation Program 2016; North	Mundhank Road; Barrington Road to Freeman	Design Engineering		Dec-16	January 11, 2017 Letting.
15	Schaumburg	Schaumburg Road at Roselle Road Intersection Improvements	Schaumburg Road; At Roselle Road	Design Engineering	\$88	2017	Plans complete. January 11, 2017 Letting.
15	Schaumburg	Wise Road Rehabilitation	Wise Road; IL 19 (Irving Park Rd) to Roselle Road	Design Engineering	\$640	2017	LOU was submitted to Village. Awaiting comments.
15	Bartlett	Naperville Rd - Heavy Traffic Evaluation	Naperville Road; West Bartlett Road to Lake Street	Study	\$4		Review in-progress.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	Schaumburg	Traffic Study	S. Roselle Road next to the 390 on ramp	Study			Speed Study Performed.
15	Hoffman Estates, Schaumburg	Central Road Reconstruction	Central Road; Ela Road to Roselle Road (ISHTA Letting)	Design Engineering	\$926	Q3 2018	100% plans have been received and reviewed. Contract book compilation has begun. Draft IGA is near final concurrence.
15	Streamwood	Irving Park Road at Bartlett Road Intersection Modernization	Irving Park Road; At Bartlett Road	Design Engineering	\$10	2016	Programming note: waiting on Village to send a letter requesting County participation toward Phase II and R.O.W.
15	Elk Grove Village	Meacham/Medinah Rd. Rehabilitation	Meacham Road; At EOWA	Design Engineering	\$20	Q4 2017	No CCDOTH financial participation. Work under permit. All costs are incurred by the Tollway. Will be a jurisdictional transfer IDOT to CCDOTH. Two IGA's one executed by us, second IGA waiting to receive for execution.
15	Itasca, Elk Grove Village	Devon Ave. Bridge Reconstruction	Devon Avenue over I-290	Design Engineering	\$8	2017	Construction completed. IGA coordination on-going. Various agencies to sign the agreement.
15	Schaumburg	Traffic Related Issue	Commerce Drive; At Roselle Road	Study			Municipal coordination provided.
16	LaGrange	Traffic Safety	East Avenue	Study			Preliminary Study completed.
16	Brookfield, Riverside	Riverside - Brookfield Trail Connection	31st Street from First Avenue to Golf view Road, Golf view Road/First Avenue from 31st Street to 26th Street.				IGA with Cook County Forest Preserve. Agreement under review with State Attorney.
16	LaGrange	Pavement Preservation and Rehabilitation Program 2017; - South	Eberly Avenue/East Avenue; 47th Street to Ogden Avenue (IL Route 34)	Design Engineering		2018	Anticipated June/July 2017 letting.
17	Des Plaines Maine Township	Pedestrian Safety Improvements	Potter Road; At Ballard Road	Study	\$1		Review in-progress.
17	Lyons Township	Drainage Investigation	6104 S. Brainard	Study	\$11	Dec-16	Waiting for the final survey from consultants.
17	Hickory Hills	Intersection Design Review	88th Avenue; At 95th Street	Study	\$1		Review in-progress.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
17	Westchester	Flexible Delineators for Wolf Rd	Wolf Rd; Ogden Avenue to 31st Street	Study	\$2		Review in-progress.
17	Lemont	Traffic Safety Review	131st Street Between Route 71 and Bell Road; major athletic field entrance of Lemont HS on 131st Street	Study			Pending Work Order.
17	Elmhurst, Northlake	County Line Road - New Interchange	County Line Road; I-294 to North Avenue	Design Engineering	\$326	Nov-17	Awaiting additional Design Consultant funding by Tollway to complete 95% plans. Project has been split into North and South portions. South portion to remain on schedule. Draft IGA is under review.
17	Various	Elgin O'Hare Expansion	Elgin O'Hare (EOWA) Western Access	Design Engineering	\$173	Q4 2017	Landscaping improvements IGA with DuPage County.
17	Des Plaines	Mt. Prospect Rd. @ I-90 Bridge Reconstruction	Mt. Prospect Road; At I-90	Design Engineering	\$10	Dec-16	This project has 2 Tollway contracts. CCDOTH Permits. No CCDOTH financial participation. Award cost are incurred by the Tollway.
17	Burr Ridge	County Line Road	County Line Road; At Carriage Way	Prelim Engineering	\$700	Jul-19	Scope of Work for feasibility study is under review. Feasibility Study will be completed in 2017.
17	Palos Hills	Roberts Road Intersection Improvements	Roberts Road; 111th Street to 107th Street	Prelim Engineering	\$187	Aug-18	CCDOTH and Palos Hills had a discussion in May 2016 about Palos Hills leading Phase I for the intersection only for Roberts at 111th Street. Palos Hills has acquired STP funding for intersection improvements at Roberts
17	Burr Ridge	79th Street	79th Street to Wolf Road	Study			Pending Work Order.
15,17	Elk Grove Village, Des Plaines, Chicago	Touhy Avenue Reconstruction	Touhy Avenue; Elmhurst Road to Mount Prospect Road	Design Engineering	\$4,894	Sep-20	PS&E at 95% complete. Distributed to agencies. Various IGAs, permits, and utility coordination are now priority.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR STUDY	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
16, 17	Countryside, LaGrange	Plainfield Road Corridor Study	Plainfield Road; Willow Springs Road to East Avenue	Study	\$5	Apr-17	Drainage study is completed by MWRD. Meeting is being scheduled.
16, 17	Various	Plainfield Road	Plainfield Road; County Line Road to First Avenue	Prelim Engineering	\$700	Aug-18	CCDOTH is drafting a RFQ targeted for a early 2017 advertisement.
5, 6	Chicago Heights, Ford Heights, Sauk Village	Lincoln Highway Logistics Corridor Study	Chicago Road to I-394, Joe Orr Road to Sauk Trail	Study	\$225	2017	The Consultant's Scope of Work started to be performed in August 2016 including Data Collection, determining members for the Work Groups, and individuals to be interviewed for stakeholder info.
5, 6	Markham, Flossmoor, and Homewood	Kedzie Avenue Preservation/Modernization	Kedzie Avenue; Flossmoor Road to 159th Street	Prelim Engineering	\$600	2019	CCDOTH is drafting a RFQ targeted for a early 2017 advertisement.
5, 6	Alsip, Robbins, Crestwood	Pulaski Avenue	Pulaski Avenue; 127th Street to 143rd Street	Prelim Engineering	\$700	2019	CCDOTH is drafting a RFQ targeted for a early 2017 advertisement.
5,6	Glenwood, Lynwood	Pavement Preservation and Rehabilitation Program 2016 - South	Joe Orr Road at Cottage Grove to 1771 E. Joe Orr Road (Just West of Big Johns Nursery) Cottage Grove to Stoney Island	Design Engineering		Dec-16	100% plans received.
6, 17	Palos Hills, Hickory Hills, Justice	Roberts Road Rehabilitation	Roberts Road; 108th Street (Stoney Creek) to 86th Street	Design Engineering	\$510	Dec-17	MWRD is reevaluating the retention basins locations.
6,17	Justice	New I-294 ramps at 88th Ave and from Archer Ave, roadway improvements to 88th Ave, Archer Ave and 79th Street	I-294 at 88th Ave (Cork) and Archer Road (IL 171){Village-led Project}	Prelim Engineering		2018	Staff is reviewing the geometry of the preferred alternative. CCDOTH also attended the FHWA coordination meeting on 12/3/16.
9, 15	Mount Prospect	Busse Road Reconstruction and Multi-use Path Modernization/ Expansion	Busse Road; Golf Road to Central Road	Prelim Engineering	\$500		CCDOTH reviewing HNTB's proposed Scope of Work.
Various	Orland Park	Orland Park Traffic signal Update Study	Various traffic signal installations	Study	\$16		Study on-hold.
Various	Various	Cook County Freight Study	Countywide	Study	\$600	2019	NTP issued. Existing plans and data are being collected and summarized, and Stakeholder Involvement Plan is being developed.