



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN
1st District

DENNIS DEER
2nd District

JERRY BUTLER
3rd District

STANLEY MOORE
4th District

DEBORAH SIMS
5th District

EDWARD M. MOODY
6th District

JESUS G. GARCIA
7th District

LUIS ARROYO JR.
8th District

PETER N. SILVESTRI
9th District

BRIDGET GAINER
10th District

JOHN P. DALEY
11th District

JOHN A. FRITCHEY
12th District

LARRY SUFFREDIN
13th District

GREGG GOSLIN
14th District

TIMOTHY O. SCHNEIDER
15th District

JEFFREY R. TOBOLSKI
16th District

SEAN M. MORRISON
17th District

December 11, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
And Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item #18-0747
Department of Transportation and
Highways Engineering Quarterly Status Report

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits
the Engineering Quarterly Status Report for the quarter ending December 31, 2017.

If you have any questions or concerns, please do not hesitate to contact me
at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Very truly yours,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

Enclosure

Cc: John Keller, Chief of Staff
Lanetta Haynes Turner, Deputy Chief of Staff
Erik Varela, Legislative Coordinator
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Luis Arroyo, Jr.
Commissioner John P. Daley
Martha Martinez, Chief Administrative Officer

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
ENGINEERING
STATUS REPORT

PERIOD ENDING December 31, 2017 (Quarterly)

John Yonan, P.E.
Superintendent

Maria Choca Urban, Director of Strategic Planning & Policy
Tara Orbon, P.E., Bureau Chief of Project Development
Noel Basquin, P.E., CFM, Bureau Chief of Design

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5	Riverdale	134th Street Modernization; Preliminary Engineering (Phase I work)	134th Street; Halsted Street to Marsden Drive	Prelim Engineering	\$226	2019	Agreements were sent in December 2016 to IDOT/FHWA. The preliminary engineering agreement has been approved by IDOT. The kick-off meeting with the consultant took place on 10/20/17. Meeting with the Village of Riverdale was held 11/13/17.
5	Blue Island	Pavement Preservation and Rehabilitation Program 2017; South	139th Street; Western Avenue to Thornton Road	Design Engineering		2018	Project advertised for bid 11/11/2017, Pre-Bid Meeting was 11/15/2017 and Letting was 11/29/2017.
5	Robbins	Pavement Preservation and Rehabilitation Program 2017; South	Kedzie Avenue; 139th Street to 135th Street	Design Engineering		2018	Project advertised for bid 11/11/2017, Pre-Bid Meeting was 11/15/2017 and Letting was 11/29/2017.
5	Chicago Heights	Pavement Preservation and Rehabilitation Program 2017; South	Joe Orr Road; At State Street (Approx. 600 ft. East of Intersection)	Design Engineering		2018	Project advertised for bid 11/11/2017, Pre-Bid Meeting was 11/15/2017 and Letting was 11/29/2017.
5	Markham/Midlothian/Posen	Pavement Preservation and Rehabilitation Program 2018; South	Kedzie Avenue; Country Aire to 147th Street	Design Engineering	\$16	2018	Revisions to the 60% submittal and cost estimates are ongoing. Preliminary ADA ramp designs pending.
6	Lynwood	Pavement Preservation and Rehabilitation Program 2018; South	Stoney Island Avenue; Joe Orr Road to Glenwood Lansing Road	Design Engineering	\$24	2018	Revisions to the 60% submittal and cost estimates are ongoing. Preliminary ADA ramp designs pending.
6	Oak Forest	Safety evaluation - Signage, roadways, crosswalk	Central Avenue & 151st Street; 151st Street to 152nd Street and Central Avenue to Long Avenue	Study	\$3		Speed Study undertaken. Low 25 MPH posted speed.
6	Homewood	Pedestrian Safety Improvements	Ashland Avenue; At CNRR Campus	Study	\$1		Mid-Block Pedestrian Crosswalk Studied.
6	Tinley Park	80th Avenue at Timber Drive Traffic Signal Installation	80th Avenue; At Timber Drive {Village Letting}	Design Engineering	\$27		Plans will need to be updated to meet current requirements once funding is approved. IDOT funding approved but held up due to IDOT budget issues.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Torrence Avenue to Burnham Avenue	Design Engineering	\$1,220	2019	ACOE wants to review the mitigation area proof of sale before issuing the permit. ROW appraisals are ongoing; reviews are scheduled to be completed by the end of this year.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Burnham Avenue to State Line {Village Contract}	Prelim Engineering	\$248	Jul-19	Runway Protection Zone Analysis near Lansing Municipal Airport was sent to Federal Aviation Administration on 12/8/16.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
6	Crestwood	Midlothian Turnpike Sidewalks/Bike Path	Midlothian Turnpike; Central Avenue to Pulaski Road	Prelim Engineering	\$34		Preliminary Engineering started May 2017.
6	Crestwood	Pavement Preservation and Rehabilitation Program 2017; South	Central Avenue; 127th Street to IL Route 83	Design Engineering	In-house Design	2018	Project advertised for bid 11/1/2017. Pre-Bid Meeting was 11/15/2017 and Letting was 11/29/2017.
6	Palos Height	Pavement Preservation and Rehabilitation Program 2017; South	Ridgeland Avenue/Frontage Road; 129th Place to 127th Place	Design Engineering	In-house Design	2018	Project advertised for bid 11/1/2017. Pre-Bid Meeting was 11/15/2017 and Letting was 11/29/2017.
6	Richton Park/Park Forest	Pavement Preservation and Rehabilitation Program 2018; South	Sauk Trail; Governors Highway to West of Lakewood Blvd	Design Engineering	\$17	2018	Revisions to the 60% submittal and cost estimates are ongoing. Preliminary ADA ramp designs pending.
6	Frankfort	Pavement Preservation and Rehabilitation Program 2018; South	Harlem Avenue; Steger Road to Laraway Road	Design Engineering	\$16	2018	Revisions to the 60% submittal and cost estimates are ongoing. Preliminary ADA ramp designs pending.
9	Northbrook	Sanders Road Reconstruction	Sanders Road; Milwaukee Avenue to Willow Avenue	Prelim Engineering	\$540	Dec-17	Consultant provided Notice to Proceed for Preliminary Engineering on 12/15/16. Environmental Survey Request submitted to IDOT 4/07/17 and accepted by IDOT 4/10/17. Received Wetland Delineation Report on 11/02/2017. Comments submitted back to consultant on 11/06/2017. Awaiting resubmittal and WIE forms. Responses to Winkleman alternatives and exhibits received on 11/03/2017. FHWA meeting was 11/14/2017. Public meeting is anticipated to take place in January 2018.
9	Glenview	Pavement Preservation and Rehabilitation Program 2017; North	Sanders Road; Winkleman Road	Design Engineering	In-house Design	2018	100% submittal is completed. Letting scheduled for 1/10/2018.
11	Oak Lawn	103rd Street Reconstruction	103rd Street; Central Avenue to Cicero Avenue {Village Contract}	Prelim Engineering		2017	Local Agency has not provided any information since December 2015.
13	Northfield	Signage Request	North Branch Multi-Use Trail; At Winnetka Road	Study			Work Order forthcoming. Recent construction improvements made.
13	Skokie	Old Orchard Road Reconstruction	Old Orchard Road; Edens Expwy NB Ramp to Skokie Boulevard	Design Engineering	\$305	2019	Sent consultant comments on preliminary plan review. Received appraisals for approval. Pre-final PS&E submittal is scheduled for January 31, 2018. Pedestrian route must be provided. IDOT to provide explanation for denial of waiver.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
13	Skokie	Old Orchard Road Reconstruction w/Bridge over I-94	Old Orchard Road; Woods Drive to Edens Expressway	Design Engineering	\$524	2019	Sent consultant comments on preliminary plan review. Received appraisals for approval. Pre-final PS&E submittal is scheduled for January 31, 2018. Pedestrian route must be provided. IDOT to provide explanation for denial of waiver.
13	Northfield	Happ Road Reconstruction	Happ Road; Winnetka Road to Willow Road	Prelim Engineering	\$5,000	May-18	Stakeholder Meeting #4 took place on 10/26/17. First public meeting for project was 11/09/17. The improvement includes a roundabout as an alternative at Happ Road and Orchard Lane, as well as traffic signal and intersection widening at Winnetka Road intersection.
14	Glenview	Wagner Road	Wagner Road; Ped Crossing Glenview	Study			Speed Study forthcoming. Farm pursuing Permit.
14	Arlington Heights	Speed Zone Study Traffic Safety Review	Euclid Avenue; Wilke Road to Northwest Highway	Study	\$4		Speed Study forthcoming.
14	Arlington Heights	Traffic Safety Review	Euclid Avenue; Northwest Highway to Walnut Lane	Study	\$4		Speed Study forthcoming.
14	Palatine, Rolling Meadows	Traffic Signal Warrant Analysis Traffic Safety Review	Euclid Avenue; Quantin Road to Plum Grove Road	Study	\$4		Speed Study forthcoming. PRRP Improvements Planned.
14	Buffalo Grove, Wheeling	Lake Cook Road Reconstruction	Lake Cook Road; Raupp Boulevard to Hastings Lane	Design Engineering	\$4,070	Dec-18	Targeting late July 2018 Letting. ROW acquisition, agreement and permitting ongoing. Anticipating final plans in Dec. 2017.
14	Deer Park, Palatine	Quantin Road: Reconstruction of roadway with potential widening, drainage improvements, and channelization. Includes replacement of Bridge over Salt Creek and new multi-use path connecting to Forest Preserve.	Quantin Road; Dundee Road to Lake Cook Road	Prelim Engineering	\$2,500	Dec-19	Environmental Stakeholder #5 meeting was held November 6, 2017. Focus Group meetings will be scheduled with the environmental stakeholders to discuss various environmental topics and develop consensus on approach while ensuring compliance with planning, design and construction criteria.
14	Northbrook	Skokie Valley Trail Bridge and Extension	Skokie Valley Trail Extension & Bridge Lake Cook Road to Voltz Road	Design Engineering	N/A	2020	Cook County will lead Phase II design of this project which includes a bridge and trail extension through the Village of Northbrook up to Voltz Rd. Currently received our consultants second draft scope of work and in the process of finalizing it and initiating design.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
14	Prospect Heights	Willow Road Reconstruction	Willow Road; At Hillcrest Lake {MWRD Contract}	Prelim Engineering	\$10	2018	Prospect Heights is pursuing STP funds for the project. Awaiting approval by the Village of cost sharing agreement. Tentatively scheduled for 2018 Letting. CCDOH to share 28% of Construction cost (estimated County share \$700,000).
14	Glenview	Traffic & Pedestrian Safety Study	Landwehr Road; Henry Winkelman Elementary School to Willow Road	Study	\$4		Work Order forthcoming.
14	Arlington Heights	Traffic Safety	Lake Cook Road; At Nichols Road	Study			Work Order forthcoming.
14	Buffalo Grove, Arlington Heights	School Zone Safety Improvements	Arlington Heights Road; At Buffalo Grove High School, H.W. Longfellow School, Cooper Junior High School	Study	\$6		Preliminary Study completed. FHWA Approval of Rectangular Rapid Flashing. Beacons pending Patent Resolution.
14	Arlington Heights	Pedestrian Safety	Lake Cook Road; At North Wilke Road	Study			Work Order pending funding or Invest in Cook Grant. MELA has not received any information as of 8/2/2017.
14	Northbrook	Lee Road	Lee Road; Shermer Road to Dundee Road	Prelim Engineering		2018	
14	Palatine	Pavement Preservation and Rehabilitation Program 2018; North	Euclid Road; Roselle Road to Quentin Road	Design Engineering	\$28	2018	Consultant has addressed the 60% roadway plan comments and submitted the latest plan set with the preliminary ADA ramp designs. Revised cost estimates have also been submitted.
14	Palatine, Inverness	Pavement Preservation and Rehabilitation Program 2018; North	Roselle Road; Palatine Road to Euclid Road	Design Engineering	\$21	2018	Consultant has addressed the 60% roadway plan comments and submitted the latest plan set with the preliminary ADA ramp designs. Revised cost estimates have also been submitted.
15	Hoffman Estates	Central Road; Reconstruction and/or Resurfacing and Construction of an Off-Street Path.	Central Road; Barrington Road to Huntington Road	Prelim Engineering	\$293	17-Dec	Consultant issued NTP 3/27/2017. Project team kickoff took place 6/6/2017. IDOT Kickoff meeting occurred on 8/16/2017. Surveying has been completed. ESR was submitted to IDOT on 10/27/2017. Geotech Report has been reviewed, resubmitted and responses concurred on 10/26/2017. Traffic counts and CMAP coordination has been completed. Capacity analyses at Central/Barrington and Central/Huntington intersections and crash analysis are currently under internal review. MWRD/WMO pre-application meeting was 11/13/2017.
15	Hoffman Estates	Pavement Preservation and Rehabilitation Program 2017; North	Bode Road; Sutton Road to Barrington Road	Design Engineering	In-house Design	2018	100% submittal is completed. Letting scheduled for 1/10/2018.
15	Barrington Hills	Pavement Preservation and Rehabilitation Program 2017; North	Brinker Road; Algonquin Road to County Line Road	Design Engineering	In-house Design	2018	100% submittal is completed. Letting scheduled for 1/10/2018.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	South Barrington	Pavement Preservation and Rehabilitation Program 2017; North	Mundhank Road; Higgins Road to South Meadow Court	Design Engineering	In-house Design	2018	100% submittal is completed. Letting scheduled for 1/10/2018.
15	Barrington Hills	Pavement Preservation and Rehabilitation Program 2017; North	Otis Road; Old Sutton Road to Brinker Road	Design Engineering	In-house Design	2018	100% submittal is completed. Letting scheduled for 1/10/2018.
15	Hoffman Estates	Shoe Factory Road Reconstruction	Shoe Factory Road; Essex Drive to East of Beverly Road	Design Engineering	\$791	2019	Supplement work order is currently being revised by consultant to include the latest set of CCDOOTH review comments.
15	Bartlett	Naperville Rd - Heavy Traffic Evaluation	Naperville Road; West Bartlett Road to Lake Street	Study	\$4		Review required.
15	Schaumburg	Traffic Study	South Roselle Road; next to the 390 on ramp	Study			Speed Study performed.
15	Streamwood	Irving Park Road at Bartlett Road Intersection Modernization	Irving Park Road; At Bartlett Road	Design Engineering	\$10		Project is on-hold.
15	Elk Grove Village	Meacham/Medlinah Road Rehabilitation	Meacham Road; At EOWA	Design Engineering	\$20	Q4 2017	Will be a jurisdictional transfer from IDOT to CCDOOTH. Work is covered under two separate IGAs with the Tollway and the Local agencies, both fully executed. Also, work is under permit.
15	Schaumburg	Traffic Related Issue	Commerce Drive; At Roselle Road	Study			Municipal Engineering Design Contract pending.
15	Elk Grove Village	Pavement Preservation and Rehabilitation Program 2018; North	Arlington Heights Road; Devon Avenue to Cosman Road	Design Engineering	\$26	2018	Consultant has addressed the 60% roadway plan comments and submitted the latest plan set with the preliminary ADA ramp designs. Revised cost estimates have also been submitted.
15	Schaumburg	Pavement Preservation and Rehabilitation Program 2018; North	Schaumburg Road; Meacham Road to Martingale Road	Design Engineering	\$33	2018	Consultant has addressed the 60% roadway plan comments and submitted the latest plan set with the preliminary ADA ramp designs. Revised cost estimates have also been submitted.
15	Streamwood	Pavement Preservation and Rehabilitation Program 2018; North	Schaumburg Road; Sutton Road to Ridge Court	Design Engineering	\$50	2018	Consultant has addressed the 60% roadway plan comments and submitted the latest plan set with the preliminary ADA ramp designs. Revised cost estimates have also been submitted.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	Elk Grove Village; Schaumburg; Roselle	Pavement Preservation and Rehabilitation Program 2018; North	Nerge Road; Roselle Road to Rohlwing Road	Design Engineering	\$94	2018	Consultant has addressed the 60% roadway plan comments and submitted the latest plan set with the preliminary ADA ramp designs. Revised cost estimates have also been submitted.
15	Hoffman Estates	Pavement Preservation and Rehabilitation Program 2018; North	Shoe Factory Road; Rohrseen Road to Higgins Road	Design Engineering		2019	Project has been initiated in-house. Preliminary cost estimates, and plans are still being developed.
16	Hillside, Berkeley	Pavement Preservation and Rehabilitation Program 2017; South	Eberly Avenue/East Avenue; At 47th Street to Ogden Ave (IL Route 24)	Design Engineering	\$1,497	2018	Project advertised for bid 11/17/2017, Pre-Bid Meeting was 11/15/2017 and Letting was 1/29/2017.
16	LaGrange	Traffic Safety	East Avenue	Study			Preliminary Study completed.
16	Brookfield, Riverside	Riverside - Brookfield Trail Connection	31st Street from First Avenue to Golf view Road, Golf view Road/First Avenue from 31st Street to 26th Street				IGA with Cook County Forest Preserve. Agreement under review with State Attorney.
17	Bensenville	Franklin Avenue; Roadway Reconstruction	Franklin Avenue/ Green Street From West of County Line Road to East of Runge Street	Design Engineering		2018	Pre-Final plans reviewed by County staff. Pre-Final submittals made to external agencies. Utility relocations pending and final plans to be submitted.
17	Orland Park	108th Avenue; Reconstruction, Drainage and Multi-use Path	108th Ave; 167th Street to 159th Street	Prelim Engineering	\$470	Aug-18	Revised Existing Drainage Plan, draft Proposed Drainage Plan and draft Hydraulic Report submitted to CCDOH for review.
17	Orland Park	Pavement Preservation and Rehabilitation Program 2018; South	167th Street; Will Cook Road to 104th Avenue	Design Engineering	\$33	2018	Revisions to the 60% submittal and cost estimates are ongoing. Preliminary ADA ramp designs pending.
17	Des Plaines	Pavement Preservation and Rehabilitation Program 2018; North	Dempster Street; IL 83 to Wolf Road	Design Engineering	\$60	2018	Consultant has addressed the 60% roadway plan comments and submitted the latest plan set with the preliminary ADA ramp designs. Revised cost estimates have also been submitted.
17	Lemont	Pavement Preservation and Rehabilitation Program 2018; South	Walker Road; South of Apple Avenue to Main Street	Design Engineering	\$17	2018	Revisions to the 60% submittal and cost estimates are ongoing. Preliminary ADA ramp designs pending.
17	Berkeley	Pavement Preservation and Rehabilitation Program 2018; South	Wolf Road; Harrison Street to St. Charles Street	Design Engineering	In-house Design	2018	Revisions to the 60% submittal and cost estimates are ongoing. Preliminary ADA ramp designs pending.
17	Des Plaines Maine Township	Pedestrian Safety Improvements	Potter Road; At Ballard Road	Study	\$1		Review required.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
17	Lyons Township	Drainage Investigation	6104 S. Brainard	Study	\$11	2017	Initial drainage analysis is completed. Currently evaluating preferred alternative. More discussion with consultant is needed to further develop solution scenario and come up with a preliminary estimate of costs.
17	Hickory Hills	Intersection Design Review	88th Avenue; At 95th Street	Study	\$1		Review required.
17	Lemont	Traffic Safety Review	131st Street; Between Route 71 and Bell Road; major athletic field entrance of Lemont HS on 131st Street	Study			Work Order forthcoming.
17	Elmhurst, Northlake	(S01-A) County Line Road - New Interchange	County Line Road; I-294 to North Avenue	Design Engineering	\$326	2018	South section: preparing TS&L & Draft 100%; GATA, IGA drafts at IDOT for review.
17	Elmhurst	(S01-B) County Line Road - New Interchange	County Line Road; I-294 to Grand Avenue	Design Engineering	\$6,500	2019	North section: ROW with McMaster under negotiation.
17	Des Plaines	Mt. Prospect Road @ I-90 Bridge Reconstruction	Mt. Prospect Road; At I-90	Design Engineering	\$10	2018	This project has 2 Tollway contracts. CCDOH Permits. No CCDOH financial participation. Award cost are incurred by the Tollway.
17	Burr Ridge	County Line Road	County Line Road; At Carriage Way	Prelim Engineering	\$700	Jul-19	The kick off meeting for County Line/Carriage Way Feasibility Study was 3/17/2017. CCDOH divisional comments were submitted to the consultant 07/19/2017. Feasibility memo was submitted to CCDOH on 10/10/2017. Initial comments have been submitted back to the consultant for resubmittal on 11/02/2017.
17	Palos Hills	Roberts Road Intersection Improvements	Roberts Road; 111th Street to 107th Street	Prelim Engineering	\$187	Aug-18	Letter of Intent has been approved by the Village of Palos Hills. IDOT has approved the funding form. Scope of Services, CECS and schedule has been received. Requested copy of BLR 05610 form from Village 7/25/2017. Final agreements have been submitted to IDOT for execution. CCDOH requested a copy 9/12/2017.
17	Burr Ridge	79th Street; Deer Crossing signs	79th Street to Wolf Road	Study			Work Order forthcoming.
17	Elk Grove Village, Des Plaines, Chicago	Touhy Avenue Reconstruction	Touhy Avenue; Elmhurst Road to Mount Prospect Road	Design Engineering	\$1,367	2017	Finalizing who will acquire UPRR easements. Structural plans are being reviewed by IDOT. Once the review is complete, final PS&E will be sent out for final review.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5, 6	Olympia Fields, Flossmoor	Vollmer Road	Vollmer Road; Kedzie Avenue to Western Avenue	Prelim Engineering	\$220	2017	Consultant submitted Supplement No. 1 in June 2017. Currently, there is no movement on this project.
5, 6	Alsip	131st Street Reconstruction; Preliminary Engineering work (Phase I work)	131st Street; Pulaski Road to Kedzie Avenue	Prelim Engineering	\$250	2018	Phase I work started August 2016 by Alsip's consultant and includes surveying work and preparation of wetland delineation report. Cook County comments for the Intersection Design Study (IDS) and Location Drainage Study (LDS) were submitted to the consultant. The Project Development Report has been routed for Cook County review.
5, 6	Chicago Heights, Ford Heights, Sauk Village	Lincoln Highway Logistics Corridor Study	Chicago Road to I-394; Joe Orr Road to Sauk Trail	Study	\$225	2017	Study Work started in August 2016 and is ongoing including preparation of Literature Review report, Cargo/Commodity report, and Stakeholder Interviews are being performed.
5, 6	Markham, Flossmoor, Homewood	Kedzie Avenue	Kedzie Avenue; Flossmoor Road to 159th Street	Prelim Engineering	\$825	TBD	CCDOH is drafting a RFQ targeted for a 2017/2018 winter or spring advertisement.
5, 6	Alsip, Robbins, Crestwood	Pulaski Avenue	Pulaski Avenue; 127th Street to 143rd Street	Prelim Engineering	\$963	TBD	CCDOH is drafting a RFQ targeted for a 2017/2018 winter or spring advertisement.
6, 17	Tinley Park	Pavement Preservation and Rehabilitation Program 2017; South	84th Avenue; Nielsen (South of 179th Street) to 171st Street	Design Engineering	In-house Design	2018	Project advertised for bid 11/1/2017. Pre-Bid Meeting was 11/15/2017 and Letting was 11/29/2017.
6, 17	Palos Hills, Hickory Hills, Justice	Roberts Road Rehabilitation	Roberts Road; 108th Street (Stoney Creek) to 86th Street	Design Engineering	\$510	Dec-17	MWRD is reevaluating the retention basins locations.
6, 17	Justice, Hickory Hills	New I-294 entrance/exit ramps at 88th Ave and entrance ramp at Archer	88th Avenue; At I-294	Design Engineering	\$25	2018	Village of Justice is coordinating project. Preliminary Geometric and Proposed Drainage plans have been reviewed. Phase II anticipated to start in 2018.
9, 14	Mount Prospect, Glenview	Pavement Preservation and Rehabilitation Program 2018; North	West Lake Avenue; Wolf Road to Landwehr Road	Design Engineering	\$79	2018	Consultant has addressed the 60% roadway plan comments and submitted the latest plan set with the preliminary ADA ramp designs. Revised cost estimates have also been submitted.
9, 15	Mount Prospect	Busse Road Reconstruction	Busse Road; Golf Road to Central Road	Prelim Engineering	\$686	2018	Meeting with IDOT District 1 Geometrics took place on 10/10/17. Traffic Analysis and prelim geometrics for Preferred Alternative (3-lane cross section) currently under internal review. FHWA Coordination meeting was 11/14/17. Consultant has prepared Draft Newsletter addressing comments received at PM 1. Meeting with Village of Mount Prospect was held 11/27/2017 to discuss PM 1 comments/responses and preferred alternative.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
14, 15	Barrington	Pavement Preservation and Rehabilitation Program 2017; North	Bradwell Road; Barrington Road to Ela Road	Design Engineering	In-house Design	2018	100% submittal is completed. Letting scheduled for 1/10/2018.
14, 15	Arlington Heights	Pavement Preservation and Rehabilitation Program 2018; North	Central Road; New Wilke Road to Arlington Heights Road	Design Engineering	\$31	2018	Revisions to the 60% submittal and cost estimates are ongoing. Preliminary ADA ramp designs pending.
16, 17	Westchester	Flexible Delineators for Wolf Road	Wolf Road; Ogden Avenue to 31st Street	Study	\$2		Review required.
16, 17	Countryside, LaGrange	Plainfield Road Corridor Study	Plainfield Road; Willow Springs Road to East Avenue	Study	\$5	2017	Final Report is being reviewed by MWRD currently. To be submitted for CCDOTH review by early 2018
16, 17	Burr Ridge, Western Springs, La Grange, La Grange Highlands, Countryside, Brookfield, Lyons	Plainfield Road	Plainfield Road; County Line Road to First Avenue	Prelim Engineering	\$963		CCDOTH is drafting a RFQ targeted for a 2017/2018 winter or spring advertisement.
Various	Various	Elgin O'Hare Expansion	Elgin O'Hare (EOWA) Western Access	Design Engineering	\$173	Q4 2017	Landscaping improvements IGA with DuPage County.
Various	Various	Cook County Freight Study	Countywide	Study	\$600	2019	Stakeholder involvement process underway. large group