



Department of Transportation and Highways

John Yonan, P.E.

Superintendent

69 West Washington Street, 24th Floor • Chicago, Illinois 60602-3007 • (312) 603-1601

TONI PRECKWINKLE

PRESIDENT

**Cook County Board
of Commissioners**

RICHARD R. BOYKIN

1st District

DENNIS DEER

2nd District

JERRY BUTLER

3rd District

STANLEY MOORE

4th District

DEBORAH SIMS

5th District

EDWARD M. MOODY

6th District

JESUS G. GARCIA

7th District

LUIS ARROYO JR.

8th District

PETER N. SILVESTRI

9th District

BRIDGET GAINER

10th District

JOHN P. DALEY

11th District

JOHN A. FRITCHEY

12th District

LARRY SUFFREDIN

13th District

GREGG GOSLIN

14th District

TIMOTHY O. SCHNEIDER

15th District

JEFFREY R. TOBOLSKI

16th District

SEAN M. MORRISON

17th District

September 15, 2017

Honorable Toni Preckwinkle
President, Cook County Board of Commissioners
And Members of the Cook County Board of Commissioners
118 North Clark Street, Room 537
Chicago, IL 60602

Re: Proposed Board Item #17-4956
Department of Transportation and
Highways Engineering Quarterly Status Report

Dear Madam President and Cook County Commissioners:

The Department of Transportation and Highways respectfully submits
the Engineering Quarterly Status Report for the quarter ending August 31, 2017.

If you have any questions or concerns, please do not hesitate to contact me
at (312) 603-1601 or my email address John.Yonan@cookcountyil.gov.

Very truly yours,

John Yonan, P.E.
Superintendent
Department of Transportation and Highways
Cook County, Illinois

Enclosure

Cc: John Keller, Chief of Staff
Lanetta Haynes Turner, Deputy Chief of Staff
Erik Varela, Legislative Coordinator
Matthew DeLeon, Secretary to the Board
Commissioner Deborah Sims
Commissioner Luis Arroyo, Jr.
Commissioner John P. Daley
Martha Martinez, Chief Administrative Officer

COPY TO: _____

COOK COUNTY
DEPARTMENT OF TRANSPORTATION AND HIGHWAYS
ENGINEERING
STATUS REPORT

PERIOD ENDING August 31, 2017 (Quarterly)

John Yonan, P.E.
Superintendent

Maria Choca Urban, Director of Strategic Planning & Policy
Tara Orbon, P.E., Bureau Chief of Project Development
Noel Basquin, P.E., CFM, Bureau Chief of Design

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5	Riverdale	134th Street Modernization; Preliminary Engineering (Phase I work)	134th Street; Halsted Street to Marsden Drive	Prelim Engineering	\$226	2019	Agreements were sent in December 2016 and still waiting for the Notice to Proceed from IDOT/FHWA in order to start the Preliminary Engineering work.
5	Blue Island	Pavement Preservation and Rehabilitation Program 2017; South	139th Street; Western Avenue to Thornton Road	Design Engineering		2018	100% Concurrence comments in progress. Final cost estimates will be available soon. Anticipating February/March 2018 letting.
5	Robbins	Pavement Preservation and Rehabilitation Program 2017; South	Kedzie Avenue; 139th Street to 135th Street	Design Engineering		2018	100% Concurrence comments in progress. Final cost estimates will be available soon. Anticipating February/March 2018 letting.
5	Chicago Heights	Pavement Preservation and Rehabilitation Program 2017; South	Joe Orr Road; At State Street (Approx. 600 ft. East of Intersection)	Design Engineering		2018	100% Concurrence comments in progress. Final cost estimates will be available soon. Anticipating February/March 2018 letting.
5	Markham/Midlothian/Posen	Pavement Preservation and Rehabilitation Program 2018; South	Kedzie Avenue; Country Aire to 147th Street	Design Engineering	\$787	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
6	Lynwood	Pavement Preservation and Rehabilitation Program 2018; South	Stoney Island Avenue; Joe Orr Road to Glenwood Lansing Road	Design Engineering	\$1,400	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
6	South Chicago Heights	Pavement Preservation and Rehabilitation Program 2018; South	Sauk Trail; Western Avenue to Chicago Road	Design Engineering	\$3,100	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
6	Oak Forest	Safety evaluation - Signage, roadways, crosswalk	Central Avenue & 151st Street; 151st Street to 152nd Street and Central Avenue to Long Avenue	Study	\$3		Speed Study undertaken. Low 25 MPH posted speed.
6	Homewood	Pedestrian Safety Improvements	Ashland Avenue; At CNRR Campus	Study	\$1		Mid-Block Pedestrian Crosswalk Studied.
6	Tinley Park	80th Avenue at Timber Drive Traffic Signal Installation	80th Avenue; At Timber Drive (Village Letting)	Design Engineering	\$27		Plans will need to be updated to meet current requirements once funding is approved. IDOT funding approved but held up due to IDOT budget issues.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Torrence Avenue to Burnham Avenue	Design Engineering	\$1,220	Aug-19	ACOE Permit still pending. All ROW is being advanced given the nature of pending ACOE Permit comments. Amendment to Phase II IGA will be required to continue the design.
6	Lynwood	Joe Orr Road Extension	Joe Orr Road; Burnham Avenue to State Line (Village Contract)	Prelim Engineering	\$248	Jul-19	Runway Protection Zone Analysis near Lansing Municipal Airport was sent to Federal Aviation Administration on 12/8/16.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
6	Crestwood	Midlothian Turnpike Sidewalks/Bike Path	Midlothian Turnpike; Central Avenue to Pulaski Road	Prelim Engineering	\$34		Preliminary Engineering started May 2017.
6	Crestwood	Pavement Preservation and Rehabilitation Program 2017; South	Central Avenue; 127th Street to IL Route 83	Design Engineering	\$187	2018	100% concurrence comments in progress. Final cost estimates will be available soon. Anticipating February/March 2018 letting.
6	Palos Height	Pavement Preservation and Rehabilitation Program 2017; South	Ridgeland Avenue/Frontage Road; 129th Place to 127th Place	Design Engineering	\$187	2018	100% concurrence comments in progress. Final cost estimates will be available soon. Anticipating February/March 2018 letting.
6	Richton Park/Park Forest	Pavement Preservation and Rehabilitation Program 2018; South	Sauk Trail; Governors Highway to West of Lakewood Blvd	Design Engineering	\$610	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
6	Frankfort	Pavement Preservation and Rehabilitation Program 2018; South	Harlem Avenue; Steger Road to Laraway Road	Design Engineering	\$896	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
9	Northbrook	Sanders Road Reconstruction	Sanders Road; Milwaukee Avenue to Willow Avenue	Prelim Engineering	\$540	Dec-17	Consultant given Notice to Proceed for Preliminary Engineering on 12/15/16. Environmental Survey Request submitted to IDOT 4/07/17 and accepted by IDOT 4/10/17. Preliminary geometric submittal for Sanders at Milwaukee Avenue. Divisional comments have been submitted to the consultant on 7/25/2017.
9	Glenview	Pavement Preservation and Rehabilitation Program 2017; North	Sanders Road; Winkelman Road	Design Engineering	\$44	2018	Preparing 100% submittal for final review. Targeting Fall 2017 letting.
11	Oak Lawn	103rd Street Reconstruction	103rd Street; Central Avenue to Cicero Avenue (Village Contract)	Prelim Engineering		Aug-17	Local Agency has not provided any information since December 2015.
13	Northfield	Signage Request	North Branch Multi-Use Trail; At Winnetka Road	Study			Work Order forthcoming. Recent construction improvements made.
13	Skokie	Old Orchard Road Reconstruction	Old Orchard Road; Edens Expwy NB Ramp to Skokie Boulevard	Design Engineering	\$305	2019	FHWA approved the use of federal funds for the ROW; sub-consultant began reappraisals. Postponed request for an increase in CMAQ funding until final plans are ready, may include request for Construction Engineer.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
13	Skokie	Old Orchard Road Reconstruction w/Bridge over I-94	Old Orchard Road; Woods Drive to Edens Expressway	Design Engineering	\$524	2019	FHWA approved the use of federal funds for the ROW; sub consultant began reappraisals. Postponed request for an increase in CMAQ funding until final plans are ready, may include request for Construction Engineer.
13	Northfield, Wilmette	Happ Road & Winnetka Road	Happ Road & Winnetka Road; Winnetka Road to Willow Road Waukegan Road to Happ Road	Prelim Engineering	\$5,000	May-18	Traffic Analysis Memos for Winnetka Road and Orchard Lane / Willow Road intersections, including preliminary geometrics, submitted to CCDOTH for review. The improvement includes a roundabout as an alternative at Happ Road and Orchard Lane.
14	Glenview	Wagner Road	Wagner Road; Ped Crossing Glenview	Study			Speed Study forthcoming. Farm pursuing Permit.
14	Arlington Heights	Speed Zone Study Traffic Safety Review	Euclid Avenue; Wilke Road to Northwest Highway	Study	\$4		Speed Study forthcoming.
14	Arlington Heights	Traffic Safety Review	Euclid Avenue; Northwest Highway to Walnut Lane	Study	\$4		Speed Study forthcoming.
14	Palatine, Rolling Meadows	Traffic Signal Warrant Analysis Traffic Safety Review	Euclid Avenue; Quentin Road to Plum Grove Road	Study	\$4		Speed Study forthcoming. PPRP Improvements Planned.
14	Buffalo Grove, Wheeling	Lake Cook Road Reconstruction	Lake Cook Road; Raupp Boulevard to Hastings Lane	Design Engineering	\$4,070	Dec-18	Targeting Fall 2018 Letting. Project delayed due to ROW acquisition. Agreement and permitting ongoing.
14	Prospect Heights	Willow Road	Willow Road; Hillcrest Lake	Design Engineering	\$700	2018	Prospect Heights is pursuing STP funds for the project. Awaiting approval by the Village of cost sharing agreement. Tentatively scheduled for 2018 Letting. CCDOTH to share 26% of Construction cost (estimated County share \$700,000).
14	Deer Park, Palatine	Quentin Road: Reconstruction of roadway with potential widening, drainage improvements, and channelization. Includes replacement of Bridge over Salt Creek and new multi-use path connecting to Forest Preserve.	Quentin Road; Dundee Road to Lake Cook Road	Prelim Engineering	\$2,500	Dec-19	Environmental Stakeholder #5 meeting will be held in September 2017. Closely followed by Focus Group meetings with the environmental stakeholders to discuss various environmental topics and develop consensus on approach while ensuring compliance with planning, design and construction criteria.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
14	Northbrook	Skokie Valley Trail Pedestrian/Bicycle Bridge Construction. New Bridge to carry Skokie Valley Bike Path over Lake Cook Road	Skokie Valley Bike Trail Bridge over Lake Cook Road {Lake Co Contract}	Prelim Engineering	\$3,280	Aug-18	Bridge construction project has been combined with south trail extension project. Kickoff meeting for Phase II was August 9th.
14	Prospect Heights	Willow Road Reconstruction	Willow Road; At Hillcrest Lake {MWRD Contract}	Prelim Engineering	\$10	2018	Targeting 2018 construction.
14	Glenview	Traffic & Pedestrian Safety Study	Landwher Road; Henry Winkelman Elementary School to Willow Road	Study	\$4		Work Order forthcoming.
14	Arlington Heights	Traffic Safety	Lake Cook Road; At Nichols Road	Study			Work Order forthcoming.
14	Buffalo Grove, Arlington Heights	School Zone Safety Improvements	Arlington Heights Road; At Buffalo Grove High School, H.W. Longfellow School, Cooper Junior High School	Study	\$6		Preliminary Study completed. FHWA Approval of Rectangular Rapid Flashing, Beacons Pending Patent Resolution.
14	Arlington Heights	Pedestrian Safety	Lake Cook Road; At North Wilke Road	Study			Work Order pending funding or Invest in Cook Grant. MELA has not received any information as of 8/2/2017.
14	Northbrook	Lee Road	Lee Road; Shermer Road to Dundee Road	Prelim Engineering		2018	The project is targeting a September 2017 letting.
14	Palatine	Pavement Preservation and Rehabilitation Program 2018; North	Euclid Road; Roselle Road to Quentin Road	Design Engineering	\$1,700	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
14	Palatine, Inverness	Pavement Preservation and Rehabilitation Program 2018; North	Roselle Road; Palatine Road to Euclid Road	Design Engineering	\$1,100	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
15	Hoffman Estates	Central Road; Reconstruction and/or Resurfacing and Construction of an Off-Street Path.	Central Road; Barrington Road to Huntington Road	Prelim Engineering	\$293	17-Dec	Consultant issued NTP 3/27/2017. Project team kickoff took place 6/6/2017. IDOT Kickoff meeting occurred on 8/16/2017.
15	Hoffman Estates	Pavement Preservation and Rehabilitation Program 2017; North	Bode Road; Sutton Road to Barrington Road	Design Engineering	\$2,948	2018	Preparing 100% submittal for final review. Targeting Fall 2017 letting.
15	Barrington Hills	Pavement Preservation and Rehabilitation Program 2017; North	Brinker Road; Algonquin Road to County Line Road	Design Engineering	\$3,276	2018	Preparing 100% submittal for final review. Targeting Fall 2017 letting.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	South Barrington	Pavement Preservation and Rehabilitation Program 2017; North	Munthank Road; Higgins Road to South Meadow Court	Design Engineering	\$1,092	2018	Preparing 100% submittal for final review. Targeting Fall 2017 letting.
15	Barrington Hills	Pavement Preservation and Rehabilitation Program 2017; North	Otis Road; Old Sutton Road to Brinker Road	Design Engineering	\$1,419	2018	Preparing 100% submittal for final review. Targeting Fall 2017 letting.
15	Hoffman Estates	Shoe Factory Road Reconstruction	Shoe Factory Road; Essex Drive to East of Beverly Road	Design Engineering	\$791	2019	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
15	Schaumburg	Intersection Project	Plum Grove Road; Higgins Road to Willey Road (Village of Schaumburg Contract)	Design Engineering			The Village has elected to remove the County portion of the improvement from the project with hopes of developing a future joint intersection project with the County.
15	Bartlett	Naperville Rd - Heavy Traffic Evaluation	Naperville Road; West Bartlett Road to Lake Street	Study	\$4		Review required.
15	Schaumburg	Traffic Study	South Roselle Road; next to the 390 on ramp	Study			Speed Study performed.
15	Streamwood	Irving Park Road at Bartlett Road Intersection Modernization	Irving Park Road; At Bartlett Road	Design Engineering	\$10		Project is on-hold.
15	Elk Grove Village	Meacham/Medinah Road Rehabilitation	Meacham Road; At EOWA	Design Engineering	\$20	Q4 2017	Will be a jurisdictional transfer from IDOT to CCDOTH. Two IGAs executed by the County on 7/19/2017. Sent to Tollway for final execution, by Project Development. Work under permit. No County financial participation. A third IGA in process documenting Land Transfer and easements.
15	Schaumburg	Traffic Related Issue	Commerce Drive; At Roselle Road	Study			Municipal Engineering Design Contract pending.
15	Elk Grove Village	Pavement Preservation and Rehabilitation Program 2018; North	Arlington Heights Road; Devon Avenue to Cosman Road	Design Engineering	\$1,800	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
15	Schaumburg	Pavement Preservation and Rehabilitation Program 2018; North	Schaumburg Road; Meacham Road to Marringale Road	Design Engineering	\$1,800	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
15	Streamwood	Pavement Preservation and Rehabilitation Program 2018; North	Schaumburg Road; Sutton Road to Ridge Court	Design Engineering	\$4,500	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
15	Elk Grove Village; Schaumburg; Roselle	Pavement Preservation and Rehabilitation Program 2018; North	Nerge Road; Roselle Road to Rohlwing Road	Design Engineering	\$5,400	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
15	Hoffman Estates	Pavement Preservation and Rehabilitation Program 2018; North	Shoe Factory Road; Rohrseen Road to Higgins Road	Design Engineering		2019	Cost estimates, 30% plans submittal, pavement cores, project limits are still under development. Project may be deferred to 2019.
16	Hillside, Berkeley	Pavement Preservation and Rehabilitation Program 2017; South	Eberly Avenue/East Avenue; At 47th Street to Ogden Ave (IL Route 24)	Design Engineering		2018	100% concurrence comments in progress. Final cost estimates will be available soon. Anticipating February/March 2018 letting.
16	LaGrange	Traffic Safety	East Avenue	Study			Preliminary Study completed.
16	Brookfield, Riverside	Riverside - Brookfield Trail Connection	31st Street from First Avenue to Golf view Road, Golf view Road/First Avenue from 31st Street to 26th Street				IGA with Cook County Forest Preserve. Agreement under review with State Attorney.
17	Bensenville	Franklin Avenue; Roadway Reconstruction	Franklin Avenue/ Green Street From West of County Line Road to East of Runge Street	Design Engineering		2018	Pre-Final plans reviewed by County staff. Pre-Final submittals made to external agencies. Utility relocations pending and final plans to be submitted.
17	Orland Park	108th Avenue; Reconstruction, Drainage and Multi-use Path	108th Ave; 167th Street to 159th Street	Prelim Engineering	\$470	Aug-18	Preliminary geometry submitted to CCDOH for review.
17	Orland Park	Pavement Preservation and Rehabilitation Program 2018; South	167th Street; Will Cook Road to 104th Avenue	Design Engineering	\$1,800	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
17	Des Plaines	Pavement Preservation and Rehabilitation Program 2018; North	Dempster Street; IL 83 to Wolf Road	Design Engineering	\$3,400	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
17	Lenont	Pavement Preservation and Rehabilitation Program 2018; South	Walker Road; South of Apple Avenue to Main Street	Design Engineering	\$940	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
17	Berkeley	Pavement Preservation and Rehabilitation Program 2018; South	Wolf Road; Harrison Street to St. Charles Street	Design Engineering		2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
17	Des Plaines Maine Township	Pedestrian Safety Improvements	Potter Road; At Bailard Road	Study	\$1		Review required.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
17	Lyons Township	Drainage Investigation	6104 S. Brainard	Study	\$11	Aug-17	Initial drainage analysis is completed. Currently evaluating preferred alternative. More discussion with consultant needed to further develop solution scenario and come up with a preliminary estimate of costs.
17	Hickory Hills	Intersection Design Review	88th Avenue; At 95th Street	Study	\$1		Review required.
17	Lemont	Traffic Safety Review	131st Street; Between Route 71 and Bell Road; major athletic field entrance of Lemont HS on 131st Street	Study			Work Order forthcoming.
17	Elmhurst, Northlake	(S01-A) County Line Road - New Interchange	County Line Road; I-294 to North Avenue	Design Engineering	\$326	Nov-17	South section: preparing Draft 100%; GATA, IGA drafts at IDOT for review.
17	Elmhurst	(S01-B) County Line Road - New Interchange	County Line Road; I-294 to Grand Avenue	Design Engineering	\$0	2019	North section: IDS and concept plans in-house for review.
17	Des Plaines	Mt. Prospect Road @ I-90 Bridge Reconstruction	Mt. Prospect Road; At I-90	Design Engineering	\$10	2018	This project has 2 Tollway contracts. CCDOH Permits. No CCDOH financial participation. Award cost are incurred by the Tollway.
17	Burr Ridge	County Line Road	County Line Road; At Carriage Way	Prelim Engineering	\$700	Jul-19	The kick off meeting for County Line/Carriage Way Feasibility Study was 3/17/2017. CCDOH divisional comments were submitted to the consultant 07/19/2017.
17	Palos Hills	Roberts Road Intersection Improvements	Roberts Road; 111th Street to 107th Street	Prelim Engineering	\$187	Aug-18	Letter of Intent has been approved by the Village of Palos Hills. IDOT has approved the funding form. The Village will be submitting detailed scope of services. Scope of Services, CECS and schedule has been received. Requested copy of BLR 05610 form from Village 7/25/2017.
17	Burr Ridge	79th Street, Deer Crossing signs	79th Street to Wolf Road	Study			Work Order forthcoming.
17	Elk Grove Village, Des Plaines, Chicago	Touhy Avenue Reconstruction	Touhy Avenue; Elmhurst Road to Mount Prospect Road	Design Engineering	\$1,367	Sep-20	IDOT is currently reviewing GATA and draft IGAs. Plans at 95%. Phase III programming memo submitted for Construction and Construction Engineer's.
5, 6	Olympia Fields, Flossmoor	Vollmer Road	Vollmer Road; Kedzie Avenue to Western Avenue	Prelim Engineering	\$220	Aug-17	Consultant submitted Supplement No. 1 in June 2017.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
5, 6	Alsip	131st Street Reconstruction; Preliminary Engineering work (Phase I work)	131st Street; Pulaski Road to Kedzie Avenue	Prelim Engineering	\$250	2018	Phase I work started August 2016 by Alsip's consultant and includes surveying work and preparation of wetland delineation report. The Intersection Design Study (IDS) was submitted for 131st & Kedzie and 131st & Pulaski.
5, 6	Chicago Heights, Ford Heights, Sauk Village	Lincoln Highway Logistics Corridor Study	Chicago Road to I-394; Joe Orr Road to Sauk Trail	Study	\$225	2017	Study Work started in August 2016 and is ongoing including preparation of Literature Review report, Cargo/Commodity report, and Stakeholder Interviews are being performed.
5, 6	Markham, Flossmoor, Homewood	Kedzie Avenue	Kedzie Avenue; Flossmoor Road to 159th Street	Prelim Engineering	\$825	TBD	CCDOH is drafting a RFQ targeted for a 2017 late fall advertisement.
5, 6	Alsip, Robbins, Crestwood	Pulaski Avenue	Pulaski Avenue; 127th Street to 143rd Street	Prelim Engineering	\$963	TBD	CCDOH is drafting a RFQ targeted for a 2017 late fall advertisement.
6, 17	Tinley Park	Pavement Preservation and Rehabilitation Program 2017; South	84th Avenue; Nielsen (South of 179th Street) to 171st Street	Design Engineering	\$1,123	2018	100% concurrence comments in progress. Final cost estimates will be available soon. Anticipating February/March 2018 letting.
6, 17	Palos Hills, Hickory Hills, Justice	Roberts Road Rehabilitation	Roberts Road; 108th Street (Stoney Creek) to 86th Street	Design Engineering	\$510	Dec-17	MWRD is reevaluating the retention basins locations.
6, 17	Justice, Hickory Hills	New I-294 entrance/exit ramps at 88th Ave and entrance ramp at Archer	88th Avenue; At I-294	Design Engineering	\$25	2018	Village of Justice is coordinating project. Preliminary Geometric plans reviewed. Phase II anticipated to start in 2018.
9, 14	Mount Prospect, Glenview	Pavement Preservation and Rehabilitation Program 2018; North	West Lake Avenue; Wolf Road to Landwehr Road	Design Engineering	\$5,400	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
9, 15	Mount Prospect	Busse Road Reconstruction	Busse Road; Golf Road to Central Road	Prelim Engineering	\$686	2018	Public Meeting 1 scheduled for 9/14/17.
14, 15	Barrington	Pavement Preservation and Rehabilitation Program 2017; North	Bradwell Road; Barrington Road to Ela Road	Design Engineering	\$2,511	2018	Preparing 100% submittal for final review. Targeting Fall 2017 letting.
14, 15	Arlington Heights	Pavement Preservation and Rehabilitation Program 2018; North	Central Road Road; New Wilke Road to Arlington Heights Road	Design Engineering	\$1,900	2018	Revisions to the 60% submittal plans are ongoing. Preliminary ADA ramp designs pending. Cost estimates per location have been submitted.
16, 17	Westchester	Flexible Delineators for Wolf Road	Wolf Road; Ogden Avenue to 31st Street	Study	\$2		Review required.
16, 17	Countryside, LaGrange	Plainfield Road Corridor Study	Plainfield Road; Willow Springs Road to East Avenue	Study	\$5	Sep-17	Final Report is being reviewed by MWRD currently. CCDOH review and follow-up meeting by Fall 2017.

COUNTY BOARD DIST.	LOCATION, CITY OR VILLAGE	PROJECT SCOPE	ROAD NAME AND PROJECT LIMITS	STUDY OR ENGINEERING TYPE: DE, PE, OR	ENGINEERING OR STUDY COST (\$1,000)	ESTIMATED COMPLETION DATE	REMARKS
16, 17	Burr Ridge, Western Springs, La Grange, La Grange Highlands, Countryside, Brookfield, Lyons	Plainfield Road	Plainfield Road; County Line Road to First Avenue	Prelim Engineering	\$963		CCDOH is drafting a RFQ targeted for a 2017 late fall advertisement.
Various	Various	Elgin O'Hare Expansion	Elgin O'Hare (EOWA) Western Access	Design Engineering	\$173	Q4 2017	Landscaping improvements IGA with DuPage County.
Various	Various	Cook County Freight Study	Countywide	Study	\$600	2019	Stakeholder involvement process underway; large group meetings and interviews being conducted; Freight Infrastructure Report, Freight Economy Report, and Land Use Reports drafted; Commodity flow analysis will begin soon.