



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details (With Text)

File #: 13-1960 **Version:** 1 **Name:** 11-13-2013 State Street Completion
Type: Completion of Construction **Status:** Approved
Approval Resolution (Highway)
File created: 10/15/2013 **In control:** Administration, Bureau of
On agenda: 11/13/2013 **Final action:** 11/13/2013
Title: PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Triggi Construction, Inc., West Chicago, Illinois

Action: Approval

Good(s) or Service(s): On 7/10/2013, your Honorable Body awarded a contract to Triggi Construction, Inc., West Chicago, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The work, consisting of repairing the existing concrete pavement with patching along with diamond grinding, repairing and replacing the damaged combination concrete curb and gutter, median repair, crack and joint sealing, drainage repairs and adjustment, removal and replacement of raised reflective pavement markers, replacement of loop detectors, pavement marking, traffic protection and miscellaneous appurtenances, has been completed under the supervision and to the satisfaction of the Superintendent.

Location of Project: State Street, 26th Street to Joe Orr Road in the City of Chicago Heights in Bloom Township, Cook County

Section: Section: 12-W5602-06-RP

County Board District: 5, 6

Contract Number: 12-23-187

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,363,584.70

Percent Above or Below Construction Contract Bid Amount: \$143,822.38 or 6% above the Construction Contract Bid Amount. The awarded contract amount of this project was \$2,363,584.70 and final construction cost is \$2,507,407.08. The increase was due to additional quantities of patching, curb and gutter removal and replacement which were required per field conditions.

Sponsors:

Indexes: (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

| Date | Ver. | Action By | Action | Result |
|------------|------|------------------------|---------|--------|
| 11/13/2013 | 1 | Board of Commissioners | approve | Pass |

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Triggi Construction, Inc., West Chicago, Illinois

Action: Approval

Good(s) or Service(s): On 7/10/2013, your Honorable Body awarded a contract to Triggi Construction, Inc., West Chicago, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The work, consisting of repairing the existing concrete pavement with patching along with diamond grinding, repairing and replacing the damaged combination concrete curb and gutter, median repair, crack and joint sealing, drainage repairs and adjustment, removal and replacement of raised reflective pavement markers, replacement of loop detectors, pavement marking, traffic protection and miscellaneous appurtenances, has been completed under the supervision and to the satisfaction of the Superintendent.

Location of Project: State Street, 26th Street to Joe Orr Road in the City of Chicago Heights in Bloom Township, Cook County

Section: Section: 12-W5602-06-RP

County Board District: 5, 6

Contract Number: 12-23-187

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,363,584.70

Percent Above or Below Construction Contract Bid Amount: \$143,822.38 or 6% above the Construction Contract Bid Amount. The awarded contract amount of this project was \$2,363,584.70 and final construction cost is \$2,507,407.08. The increase was due to additional quantities of patching, curb and gutter removal and replacement which were required per field conditions.