



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details

File #: 17-0018 **Version:** 1 **Name:** Completion Resolution Group 2-2014 Edens Expressway Plote Construction, Inc., Hoffman Estates, Illinois

Type: Completion of Construction Approval Resolution (Highway) **Status:** Approved

File created: 11/15/2016 **In control:** Board of Commissioners

On agenda: 12/14/2016 **Final action:** 12/14/2016

Title: PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Plote Construction, Inc., Hoffman Estates, Illinois

Action: Approval

Good(s) or Service(s): The increases are attributed to the difference between the estimated quantities and actual field quantities of work performed with additions in combination concrete curb and gutter, various hot-mix asphalt items, various concrete sidewalk items, frames and lids, driveway pavement, various landscaping items and thermoplastic pavement marking which were required to complete the project.

Location of Project:

Edens Expressway Frontage Roads - West and Edens

Expressway Frontage Roads - East, in the Village of Morton Grove, and in Niles Township

Section: 13-26339-01-RS

County Board District: 13

Contract Number: 1428-13529

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$1,206,089.52

Percent Above or Below Construction Contract Bid Amount: \$136,711.27 or 12.8% above the Construction Contract Bid Amount

Summary: On 6/18/2014 your Honorable Body awarded a contract to Plote Construction, Inc., Hoffman Estates, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The improvement consists of full depth concrete patching of the existing pavement, milling and resurfacing with hot-mix asphalt, concrete curb and gutter removal and replacement, drainage additions and adjustments, sidewalk removal and replacement, pavement marking, landscaping, traffic control and protection and other related work to complete the project.

The awarded contract amount of this project was \$1,069,378.25 and the final construction cost is \$1,206,089.52.

Sponsors:

Indexes: (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
12/14/2016	1	Board of Commissioners	approve	Pass