



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Text

File #: 16-2368, **Version:** 1

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Plote Construction, Inc., Hoffman Estates, Illinois

Action: Approval

Good(s) or Service(s): Pavement Resurfacing Enhancement Program-North 2014

This improvement, consisted of removal of the existing hot-mix asphalt surface, resurfacing with hot-mix asphalt surface course, leveling binder (machine method), drainage repairs and adjustments, sidewalk removal and ADA ramp replacement, pavement marking, traffic protection, top soil and seeding, guardrail upgrades and maintenance and all other related work and miscellaneous appurtenances.

The decreases are attributed to the difference between the estimated quantities and actual field quantities of work performed with deductions in hot mix asphalt surface removal, hot mix asphalt binder course, temporary butt joints, concrete sidewalk, traffic barrier terminal, seeding, survey monuments, engineer's field office and class c and d patching per field conditions.

Location of Project: Euclid Avenue, Plum Grove Road to Hicks Road in the City of Rolling Meadows
Illinois Road, Happ Road to Edens Expressway in the Village of Wilmette
Illinois Road, Skokie Road to Locust Road in the Villages of Northfields and Wilmette
Locust Road, Illinois Road to Hill Road in the Villages of Wilmette and Winnetka
Naperville Road, West Bartlett Road to Lake Street in Village of Bartlett
Techy Road, Sanders Road to Pfingsten Road in the Village of Northfield
Willow Road, Waterman Avenue to Shoenbeck Road in the Village of Arlington Heights and City of Prospect Heights

Section: 13-PREPN-01-RS

County Board District: 13, 14, 15, 17

Contract Number: 1455-13427

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,479,422.08

Percent Above or Below Construction Contract Bid Amount: -\$115,649.27 or 4.5% below the Construction Contract Bid Amount

Summary: On June 18, 2014 your Honorable Body awarded a contract to Plote Construction, Inc., Hoffman Estates, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications. The awarded contract amount of this project was \$2,595,071.35 and the final construction cost is \$2,479,422.08. Motor Fuel Tax Fund 600-585 Account.