



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details

---

**File #:** 14-1907      **Version:** 1      **Name:** 4-9-2014 Completion Quentin  
**Type:** Completion of Construction      **Status:** Approved  
Approval Resolution (Highway)  
**File created:** 3/4/2014      **In control:** Administration, Bureau of  
**On agenda:** 4/9/2014      **Final action:** 4/9/2014  
**Title:** PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): A Lamp Concrete Contractors, Inc., Schaumburg, Illinois

Action: Approval

Good(s) or Service(s): Work as required to complete the improvement, has been completed under the supervision and to the satisfaction of the Superintendent of Highways.

Location of Project: Quentin Road, Illinois Avenue to Northwest Highway in the Village of Palatine

Section: 11-V6244-02-RS

County Board District: 14

Contract Number: 11-28-158

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$3,087,960.88. Motor Fuel Tax Fund (600-600 Account)

Percent Above or Below Construction Contract Bid Amount: -\$694,614.62 or 18% below the Construction Contract Bid Amount

Summary: The completed construction project consists of repair of existing distressed concrete pavement with patches, removal and replacement of combination concrete curb and gutter, resurfacing with polymerized leveling binder (machine method), polymerized hot-mix asphalt surface course, including complete removal of existing median including curb and gutter and replacement with portland cement concrete base over subbase granular material, scarification of existing median, drainage additions and adjustments, traffic signal modifications including replacement of loop detectors at signalized intersections, signing, striping, landscaping restoration of the parkway with topsoil and sodding, traffic protection and other related road work.

The awarded contract amount of this project was \$3,782,575.50 and the final construction cost is \$3,087,960.88. The decrease reflects the deduction in patching, asphalt related items and landscaping per field conditions.

**Sponsors:**

**Indexes:** (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
4/9/2014	1	Board of Commissioners	approve	Pass