



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details

<b>File #:</b>	16-4765	<b>Version:</b>	1	<b>Name:</b>	Hintz Road, Arlington Heights Road to Elmhurst Road in the Villages of Arlington Heights, Wheeling and in the City of Prospect Heights 12-A5414-03-RP
<b>Type:</b>	Completion of Construction Approval Resolution (Highway)			<b>Status:</b>	Approved
<b>File created:</b>	8/9/2016			<b>In control:</b>	Board of Commissioners
<b>On agenda:</b>	9/14/2016			<b>Final action:</b>	9/14/2016
<b>Title:</b>	PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)				

Department: Transportation and Highways

Other Part(ies): A Lamp Concrete Contractors, Inc., Schaumburg, Illinois

Action: Approve

Good(s) or Service(s): This is a Quality Control/Quality Assurance (QC/QA) improvement to provide diamond grinding of the existing P.C.C. pavement, pavement repair with P.C. Concrete Pavement or Class B Patch, removal and replacement of damaged combination concrete curb and gutter, crack and joint routing and sealing, median removal and replacement, traffic protection, drainage repairs and adjustments, pavement marking, removal and replacement of raised reflective pavement markers, and removal and replacement of traffic signal detector loops, and other related work to complete the project. receiving.

Location of Project: Hintz Road, Arlington Heights Road to Elmhurst Road in the Villages of Arlington Heights, Wheeling and in the City of Prospect Heights

Section: 12-A5414-03-RP

County Board District: 14, 17

Contract Number: 12-23-432

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: Final cost of project

Percent Above or Below Construction Contract Bid Amount: \$37,856.50 or 1.8% above the Construction Contract Bid Amount

Summary: On 2/5/2013 your Honorable Body awarded a contract to A. Lamp Concrete Contractors, Inc., Schaumburg, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications. The awarded contract amount of this project was \$2,128,517.80 and the final construction cost is \$2,166,374.30.

The additions are attributed to the difference between the estimated quantities and actual field quantities of work performed with increases in concrete patching, combination concrete curb and gutter, sodding and topsoil which were required to complete the project. ..end

### Sponsors:

**Indexes:** (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
9/14/2016	1	Board of Commissioners	approve	Pass