



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details (With Text)

File #:	17-5778	Version:	1	Name:	R.W. Dunteman Company, Addison, Illinois. Completion of Construction Hintz Rd. Contract 1428-14143
Type:	Completion of Construction Approval Resolution (Highway)			Status:	Approved
File created:	10/17/2017			In control:	Board of Commissioners
On agenda:	11/15/2017			Final action:	11/15/2017
Title:	PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)				

Department: Transportation and Highways

Other Part(ies): R.W. Dunteman Company, Addison, Illinois.

Action: Approval of the Proposed Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services

Location of Project: Hintz Road-Elmhurst Road to Milwaukee Avenue in the City of Prospect Heights
and the Village of Wheeling

Section: 14-A5416-03-RP

County Board District: 14

Contract Number: 1428-14143

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$3,216,580.38

Percent Above or Below Construction Contract Bid Amount: \$55,210.50 or 1.7% below the
Construction Contract Bid Amount.

Summary: The Department of Transportation and Highways respectfully requests approval of the
Proposed Completion of Construction Approval Resolution.

On January 15, 2014 your Honorable Body awarded a contract to R.W. Dunteman Company Addison,
Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The proposed QC/QA improvement consisted of full depth concrete patching, diamond grinding, curb
and gutter repairs, median repairs, adjustment or reconstruction of the existing drainage structures,
joint repairs, detector loops, traffic control and protection, pavement markings, landscaping and other
related work to complete the project has been completed.

The awarded contract amount of this project was \$3,271,790.88 and the final construction cost is
\$3,216,580.38. The decrease is attributed to the difference between the estimated quantities and
actual field quantities of work performed with decrease in diamond grinding of concrete pavement,
concrete pavement, hot mix asphalt shoulders, earth excavation, detector loop, manholes, approach
slap repair, deck slab repair and epoxy crack injection.

Sponsors:

Indexes: (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
11/15/2017	1	Board of Commissioners	approve	Pass

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): R.W. Dunteman Company, Addison, Illinois.

Action: Approval of the Proposed Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services

Location of Project: Hintz Road-Elmhurst Road to Milwaukee Avenue in the City of Prospect Heights and the Village of Wheeling

Section: 14-A5416-03-RP

County Board District: 14

Contract Number: 1428-14143

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$3,216,580.38

Percent Above or Below Construction Contract Bid Amount: \$55,210.50 or 1.7% below the Construction Contract Bid Amount.

Summary: The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Approval Resolution.

On January 15, 2014 your Honorable Body awarded a contract to R.W. Dunteman Company Addison, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The proposed QC/QA improvement consisted of full depth concrete patching, diamond grinding, curb and gutter repairs, median repairs, adjustment or reconstruction of the existing drainage structures, joint repairs, detector loops, traffic control and protection, pavement markings, landscaping and other related work to complete the project has been completed.

The awarded contract amount of this project was \$3,271,790.88 and the final construction cost is \$3,216,580.38. The decrease is attributed to the difference between the estimated quantities and actual field quantities of work performed with decrease in diamond grinding of concrete pavement, concrete pavement, hot mix asphalt shoulders, earth excavation, detector loop, manholes, approach slab repair, deck slab repair and epoxy crack injection.