



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details (With Text)

File #:	18-5423	Version:	1	Name:	Preform Traffic Control Systems, Ltd., Elk Grove Village, Illinois
Type:	Completion of Construction Approval Resolution (Highway)			Status:	Approved
File created:	8/21/2018			In control:	Board of Commissioners
On agenda:	9/26/2018			Final action:	9/26/2018
Title:	PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)				

Department: Transportation and Highways

Other Part(ies): Preform Traffic Control Systems, Ltd., Elk Grove Village, Illinois

Action: Approval of the Proposed Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services - Pavement Marking

Location of Project: Pavement Marking Services at Various Locations

Section: 12-8PVNK-35-GM, 14-8PVMK-36-GM, 15-8PVMK-37-GM and 16-8PVMK-01-GM

County Board District: Countywide

Contract Number: 12-90-094

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$4,778,971.24

Percent Above or Below Construction Contract Bid Amount: (\$1,060,278.76) or 18.16% below the Construction Contract Bid Amount

Summary: The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Approval Resolution for Pavement Marking Services at various Countywide locations.

The improvements consisted of furnishing and installing various types of paint pavement marking line, preformed pavement marking line, eradication of the existing pavement marking line, traffic control and protection and other related work to complete the project.

The final project cost is \$4,778,971.24. The decrease is attributed to the difference between the estimated quantities and actual field quantities of work performed with decrease in quantities required to maintain pavement marking.

Sponsors:

Indexes: (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
9/26/2018	1	Board of Commissioners	approve	Pass

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Preform Traffic Control Systems, Ltd., Elk Grove Village, Illinois

Action: Approval of the Proposed Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services - Pavement Marking

Location of Project: Pavement Marking Services at Various Locations

Section: 12-8PVNK-35-GM, 14-8PVMK-36-GM, 15-8PVMK-37-GM and 16-8PVMK-01-GM

County Board District: Countywide

Contract Number: 12-90-094

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$4,778,971.24

Percent Above or Below Construction Contract Bid Amount: (\$1,060,278.76) or 18.16% below the Construction Contract Bid Amount

Summary: The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Approval Resolution for Pavement Marking Services at various Countywide locations.

The improvements consisted of furnishing and installing various types of paint pavement marking line, preformed pavement marking line, eradication of the existing pavement marking line, traffic control and protection and other related work to complete the project.

The final project cost is \$4,778,971.24. The decrease is attributed to the difference between the estimated quantities and actual field quantities of work performed with decrease in quantities required to maintain pavement marking.