



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details (With Text)

---

<b>File #:</b>	21-4966	<b>Version:</b>	1	<b>Name:</b>	Completion Resolution: Group 1 – 2017 (REBID) Lake Cook Rd Bridge (Section: 17-A5022-00-BR)
<b>Type:</b>	Completion of Construction Approval Resolution (Highway)	<b>Status:</b>			Approved
<b>File created:</b>	9/2/2021	<b>In control:</b>			Board of Commissioners
<b>On agenda:</b>	10/7/2021	<b>Final action:</b>			10/7/2021
<b>Title:</b>	PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)				
	Department: Transportation and Highways				
	Other Part(ies): Areatha Construction Company, Streamwood, Illinois				
	Action: Completion of Construction Approval Resolution				
	Good(s) or Service(s): Construction Services				
	Location of Project: Group 1-2017 (REBID) Lake Cook Road Bridge over Middle Fork Bartlett Road Bridge over Poplar Creek				
	Section: 17-A5022-00-BR				
	County Board District: 14 and 15				
	Contract Number: 2028-18064				
	Federal Project Number: N/A				
	Federal Job Number: N/A				
	Final Cost: \$651,755.03				
	Percent Above or Below Construction Contract Bid Amount: -\$129,937.52 or 16.6% below the contract award amount				
	Summary: The Department of Transportation and Highways respectfully requests approval of the proposed completion of construction resolution for work done on Lake Cook Road Bridge and Bartlett Road Bridge/ The proposed improvement consisted of removal of existing expansion joints, replacement with new expansion joints, concrete deck and approach slab repairs and any collateral and auxiliary work as needed to complete the project has been completed.				
	The awarded contract amount of this project was \$781,692.55 and the final construction cost is \$651,755.03. The decreases are attributed to the difference between the estimated quantities and actual field quantities of work performed with less quantities required for concrete removal items, deck slab repair items, approach slab repair and structural concrete repair items.				
<b>Sponsors:</b>					
<b>Indexes:</b>	JENNIFER (SIS) KILLEN, Superintendent, Department of Transportation and Highways				
<b>Code sections:</b>					

---

**Attachments:**

Date	Ver.	Action By	Action	Result
10/7/2021	1	Board of Commissioners	approve	Pass

**PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)**

**Department:** Transportation and Highways

**Other Part(ies):** Areatha Construction Company, Streamwood, Illinois

**Action:** Completion of Construction Approval Resolution

**Good(s) or Service(s):** Construction Services

**Location of Project:**

Group 1-2017 (REBID)  
Lake Cook Road Bridge over Middle Fork  
Bartlett Road Bridge over Poplar Creek

**Section:** 17-A5022-00-BR

**County Board District:** 14 and 15

**Contract Number:** 2028-18064

**Federal Project Number:** N/A

**Federal Job Number:** N/A

**Final Cost:** \$651,755.03

**Percent Above or Below Construction Contract Bid Amount:** -\$129,937.52 or 16.6% below the contract award amount

**Summary:** The Department of Transportation and Highways respectfully requests approval of the proposed completion of construction resolution for work done on Lake Cook Road Bridge and Bartlett Road Bridge/ The proposed improvement consisted of removal of existing expansion joints, replacement with new expansion joints, concrete deck and approach slab repairs and any collateral and auxiliary work as needed to complete the project has been completed.

The awarded contract amount of this project was \$781,692.55 and the final construction cost is \$651,755.03. The decreases are attributed to the difference between the estimated quantities and actual field quantities of work performed with less quantities required for concrete removal items, deck slab repair items, approach slab repair and structural concrete repair items.