



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details (With Text)

File #: 14-4570 **Version:** 1 **Name:** 9-23-14 Compl 108th Ave 11-W7507-04-FP
Type: Completion of Construction **Status:** Approved
Approval Resolution (Highway)
File created: 8/6/2014 **In control:** Board of Commissioners
On agenda: 9/10/2014 **Final action:** 9/10/2014
Title: PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Gallagher Asphalt Corporation, Thornton, Illinois

Action: Approval

Good(s) or Service(s): Milling of the asphalt surface on 108th Avenue from 179th Street to 167th Place, cold in-place recycling of the pozzolanic base, base repair with patches, resurfacing with binder and surface course, drainage additions and adjustments, topsoil and sodding, pavement marking, detour routing, traffic protection and other related road work required to complete the improvement.

Location of Project: 108th Avenue, 179th Street to 163rd Place in the Village of Orland Park

Section: Section: 11-W7507-04-FP

County Board District: 17

Contract Number: 12-28-059

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,149,736.42

Percent Above or Below Construction Contract Bid Amount: 9.08% below the construction contract bid.

Summary: On 5/1/2012 the contract was awarded for the amount \$2,364,393.33 and the final construction cost is \$2,149,736.42. The savings is attributed to the project specific cold in-place recycling process which determined that the materials reclaimed from the existing pavement required the addition of less bituminous material and also provided roadway rehabilitation at a cross-slope that reduced the amount of pavement replacement, binder and leveling binder required.

Sponsors:

Indexes: (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
9/10/2014	1	Board of Commissioners	approve	Pass

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Gallagher Asphalt Corporation, Thornton, Illinois

Action: Approval

Good(s) or Service(s): Milling of the asphalt surface on 108th Avenue from 179th Street to 167th Place, cold in-place recycling of the pozzolanic base, base repair with patches, resurfacing with binder and surface course, drainage additions and adjustments, topsoil and sodding, pavement marking, detour routing, traffic protection and other related road work required to complete the improvement.

Location of Project: 108th Avenue, 179th Street to 163rd Place in the Village of Orland Park

Section: Section: 11-W7507-04-FP

County Board District: 17

Contract Number: 12-28-059

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,149,736.42

Percent Above or Below Construction Contract Bid Amount: 9.08% below the construction contract bid.

Summary: On 5/1/2012 the contract was awarded for the amount \$2,364,393.33 and the final construction cost is \$2,149,736.42. The savings is attributed to the project specific cold in-place recycling process which determined that the materials reclaimed from the existing pavement required the addition of less bituminous material and also provided roadway rehabilitation at a cross-slope that reduced the amount of pavement replacement, binder and leveling binder required.