



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details (With Text)

File #: 18-0615 **Version:** 1 **Name:** F.H. Paschen S.N. Nielsen Associates, Chicago, Illinois Completion of Construction 13-W4312-02-RS
F.H. Paschen Villages of Crestwood, Orland Park and Robbins Crawford Avenue

Type: Completion of Construction **Status:** Approved
Approval Resolution (Highway)

File created: 11/15/2017 **In control:** Board of Commissioners

On agenda: 12/13/2017 **Final action:** 12/13/2017

Title: PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): F.H. Paschen S.N. Nielsen Associates, Chicago, Illinois

Action: Approval of the Proposed Completion of Construction Approval Resolution

Good(s) or Service(s): Completion of Construction - Pavement Maintenance

Location of Project: Crawford Avenue - 139th Street to Lincoln Lane (North of 135th St.) and 108th Street - 163rd Place to 159th Street in the Villages of Crestwood, Orland Park and Robbins, Unincorporated Orland Park.

Section: 13-W4312-02-RS

County Board District: 5, 6 and 17

Contract Number: 12-23-340 HS7

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$265,064.09

Percent Above or Below Construction Contract Bid Amount: 0.00%

Summary: The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Approval Resolution for Pavement Maintenance in the Villages of Crestwood, Orland Park and Robbins.

On 10/3/2013 the Chief Procurement Officer awarded a contract to F.H. Paschen S.N. Nielsen Associates, Chicago, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The proposed JOC improvement consisted of full depth asphalt patching of isolated areas of deteriorated pavement as needed, overlaying with hot-mix asphalt, traffic control and protection, pavement markings, landscaping and other related work to complete the project has been completed.

The awarded contract amount of this project was \$265,064.09 and the final construction cost is \$265,064.09.

Sponsors:

Indexes: (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
12/13/2017	1	Board of Commissioners	approve	Pass

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): F.H. Paschen S.N. Nielsen Associates, Chicago, Illinois

Action: Approval of the Proposed Completion of Construction Approval Resolution

Good(s) or Service(s): Completion of Construction - Pavement Maintenance

Location of Project: Crawford Avenue - 139th Street to Lincoln Lane (North of 135th St.) and 108th Street - 163rd Place to 159th Street in the Villages of Crestwood, Orland Park and Robbins, Unincorporated Orland Park.

Section: 13-W4312-02-RS

County Board District: 5, 6 and 17

Contract Number: 12-23-340 HS7

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$265,064.09

Percent Above or Below Construction Contract Bid Amount: 0.00%

Summary: The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Approval Resolution for Pavement Maintenance in the Villages of Crestwood, Orland Park and Robbins.

On 10/3/2013 the Chief Procurement Officer awarded a contract to F.H. Paschen S.N. Nielsen Associates, Chicago, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The proposed JOC improvement consisted of full depth asphalt patching of isolated areas of deteriorated pavement as needed, overlaying with hot-mix asphalt, traffic control and protection, pavement markings, landscaping and other related work to complete the project has been completed.

The awarded contract amount of this project was \$265,064.09 and the final construction cost is \$265,064.09.