



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details (With Text)

File #: 22-3435 **Version:** 1 **Name:** Completion Resolution: Palatine
Type: Completion of Construction **Status:** Approved
Approval Resolution (Highway)
File created: 5/16/2022 **In control:** Board of Commissioners
On agenda: 6/16/2022 **Final action:** 6/16/2022
Title: PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Builders Paving, LLC, Hillside, Illinois

Action: Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services

Location of Project: Plum Grove Estates Subdivision, Palatine Township

Section: 21-25160-00-RS

County Board District: 14

Contract Number: 2138-18697

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$292,725.16

Percent Above or Below Construction Contract Bid Amount: 11.3% below the construction contract

Summary: The proposed improvement consisted of milling and resurfacing of the existing HMA pavement, partial depth repair for bridge deck at Briarwood Lane over Salt Creek, traffic control and protection, and other necessary appurtenances has been completed under the supervision and to the satisfaction of the Superintendent.

The awarded contract amount of this project was \$329,970.00 and the final construction cost is \$292,725.16. The Decreases are attributed to the difference between the estimated quantities and actual field quantities of work performed with less quantities required for asphalt items, concrete items, reinforcement bars, waterproofing membrane system, and thermoplastic pavement marking.

Sponsors:

Indexes: JENNIFER (SIS) KILLEN, Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
6/16/2022	1	Board of Commissioners	approve	Pass

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Builders Paving, LLC, Hillside, Illinois

Action: Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services

Location of Project: Plum Grove Estates Subdivision, Palatine Township

Section: 21-25160-00-RS

County Board District: 14

Contract Number: 2138-18697

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$292,725.16

Percent Above or Below Construction Contract Bid Amount: 11.3% below the construction contract

Summary: The proposed improvement consisted of milling and resurfacing of the existing HMA pavement, partial depth repair for bridge deck at Briarwood Lane over Salt Creek, traffic control and protection, and other necessary appurtenances has been completed under the supervision and to the satisfaction of the Superintendent.

The awarded contract amount of this project was \$329,970.00 and the final construction cost is \$292,725.16. The Decreases are attributed to the difference between the estimated quantities and actual field quantities of work performed with less quantities required for asphalt items, concrete items, reinforcement bars, waterproofing membrane system, and thermoplastic pavement marking.