



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details (With Text)

File #: 22-1180 **Version:** 1 **Name:** Completion Resolution: JOC 5th Avenue Bridge over I-294 (Section 20-B7120-00-BR)

Type: Completion of Construction Approval Resolution (Highway) **Status:** Approved

File created: 1/11/2022 **In control:** Board of Commissioners

On agenda: 3/17/2022 **Final action:** 3/17/2022

Title: PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): MQ Construction, Chicago, Illinois

Action: Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services

Location of Project: 5th Avenue Bridge over I-294

Section: 20-B7120-00-BR

County Board District: 17

Contract Number: 1555-14475-SW-SWE18

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$67,554.93

Percent Above or Below Construction Contract Bid Amount: 0.002% above the Construction Contract

Summary: The JOC improvement at 5th Avenue Bridge over I-294, consisted of guardrail removal and replacement, guardrail terminal sections, concrete pad with attenuator, traffic control and protection, site restoration and other necessary appurtenances has been completed under the supervision and to the satisfaction of the Superintendent.

The awarded contract amount of this project was \$67,438.47 and the final construction cost is \$67,554.93. The increase is attributed to the difference between the estimated and actual Gordian Group Services Fee.

Sponsors:

Indexes: JENNIFER (SIS) KILLEN, Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
3/17/2022	1	Board of Commissioners	approve	Pass

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): MQ Construction, Chicago, Illinois

Action: Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services

Location of Project: 5th Avenue Bridge over I-294

Section: 20-B7120-00-BR

County Board District: 17

Contract Number: 1555-14475-SW-SWE18

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$67,554.93

Percent Above or Below Construction Contract Bid Amount: 0.002% above the Construction Contract

Summary: The JOC improvement at 5th Avenue Bridge over I-294, consisted of guardrail removal and replacement, guardrail terminal sections, concrete pad with attenuator, traffic control and protection, site restoration and other necessary appurtenances has been completed under the supervision and to the satisfaction of the Superintendent.

The awarded contract amount of this project was \$67,438.47 and the final construction cost is \$67,554.93. The increase is attributed to the difference between the estimated and actual Gordian Group Services Fee.