



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details

File #: 18-4776 **Version:** 1 **Name:** Completion of Construction K-Five 03-W3017-03-F
Type: Completion of Construction **Status:** Approved
Approval Resolution (Highway)
File created: 7/10/2018 **In control:** Board of Commissioners
On agenda: 9/26/2018 **Final action:** 9/26/2018
Title: PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): K-Five Construction Corporation, Lemont, Illinois and Lindahl Brothers, Incorporated, Bensenville, Illinois (a Joint Venture)

Action: Approval of the Proposed Completion of Construction Approval Resolution

Good(s) or Service(s): Construction Services

Location of Project: 88th Avenue-103rd Street to 87th Street, in the City of Palos Hills and City of Hickory Hills

Section: 03-W3017-03-FP

County Board District: 17

Contract Number: N/A

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$10,983,514.45

Percent Above or Below Construction Contract Bid Amount: \$180,341.60) or 1.62% below the Construction Contract Bid Amount

Summary: The Department of Transportation and Highways respectfully requests approval of the Proposed Completion of Construction Approval Resolution for construction services in City of Palos Hills and City of Hickory Hills.

The improvements consisted of asphalt pavement reconstruction and widening to provide one (1) lane in each direction with continuous flush median on 88th Avenue, and included a five (5) lane channelized intersection along 95th Street. Additional improvements consisted of an enclosed drainage system including off-site drainage outlets along 99th Street and 96th Street, earth excavation for storm water and detention basin, curb and gutter, tree removal, concrete sidewalk and pipe handrail, street lighting, traffic signal at 95th Street and 91st Street, pavement marking, signage, traffic control and protection, landscaping, tree planting and other related work to complete the project.

The final project cost is \$180,341.60 or 1.62% below the Construction Contract Bid Amount. The decrease is attributed to the difference between the estimated quantities and actual field quantities of work performed with decrease in asphalt items, storm sewer removal items and landscaping related items per field conditions.

Sponsors:

Indexes: (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
9/26/2018	1	Board of Commissioners	approve	Pass