



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details

---

**File #:** 15-3277      **Version:** 1      **Name:** A. Lamp Concrete Contractors, Barrington Illinois  
**Type:** Completion of Construction      **Status:** Approved  
Approval Resolution (Highway)  
**File created:** 5/7/2015      **In control:** Board of Commissioners  
**On agenda:** 6/10/2015      **Final action:** 6/10/2015

**Title:** PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION  
(TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): A. Lamp Concrete Contractors, Barrington Illinois

Action: Approval

Good(s) or Service(s): Concrete patching, diamond grinding, concrete curb and gutter, medians, sidewalk, storm sewer improvement, pavement marking, signing, landscaping, traffic protection, detector loop and all other work as required to complete the improvement.

Location of Project: Schaumburg Road, Barrington Road to Roselle Road in the Villages of Hoffman Estates and Schaumburg

Section: 11-A6607-04-RP

County Board District: 15

Contract Number: N/A

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$3,497,321.60

Percent Above or Below Construction Contract Bid Amount: 17.3% above the Construction Bid Amount.

Summary: On 2/5/2013 your Honorable Body awarded a contract to A. Lamp Concrete Contractors, Inc., Barrington, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The work, consisting of concrete patching, diamond grinding, concrete curb and gutter, medians, sidewalk, storm sewer improvement, pavement marking, signing, landscaping, traffic protection, detector loop and all other work as required to complete the improvement, has been completed under the supervision and to the satisfaction of the Superintendent.

The additions are attributed to the difference between the estimated quantities and actual field quantities of work performed with increases in concrete patching, sodding and topsoil which were required to complete the project due to existing field conditions

**Sponsors:**

**Indexes:** (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
6/10/2015	1	Board of Commissioners	approve	Pass