



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details

---

<b>File #:</b>	13-1960	<b>Version:</b>	1	<b>Name:</b>	11-13-2013 State Street Completion
<b>Type:</b>	Completion of Construction Approval Resolution (Highway)		<b>Status:</b>	Approved	
<b>File created:</b>	10/15/2013	<b>In control:</b>	Administration, Bureau of		
<b>On agenda:</b>	11/13/2013	<b>Final action:</b>	11/13/2013		
<b>Title:</b>	PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)				

Department: Transportation and Highways

Other Part(ies): Triggs Construction, Inc., West Chicago, Illinois

Action: Approval

Good(s) or Service(s): On 7/10/2013, your Honorable Body awarded a contract to Triggs Construction, Inc., West Chicago, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The work, consisting of repairing the existing concrete pavement with patching along with diamond grinding, repairing and replacing the damaged combination concrete curb and gutter, median repair, crack and joint sealing, drainage repairs and adjustment, removal and replacement of raised reflective pavement markers, replacement of loop detectors, pavement marking, traffic protection and miscellaneous appurtenances, has been completed under the supervision and to the satisfaction of the Superintendent.

Location of Project: State Street, 26th Street to Joe Orr Road in the City of Chicago Heights in Bloom Township, Cook County

Section: Section: 12-W5602-06-RP

County Board District: 5, 6

Contract Number: 12-23-187

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,363,584.70

Percent Above or Below Construction Contract Bid Amount: \$143,822.38 or 6% above the Construction Contract Bid Amount. The awarded contract amount of this project was \$2,363,584.70 and final construction cost is \$2,507,407.08. The increase was due to additional quantities of patching, curb and gutter removal and replacement which were required per field conditions.

### Sponsors:

**Indexes:** (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

### Code sections:

### Attachments:

Date	Ver.	Action By	Action	Result
11/13/2013	1	Board of Commissioners	approve	Pass