



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details

**File #:** 15-5350      **Version:** 1      **Name:** Arrow Road Construction, Mount Prospect, Illinois  
Arlington Heights Road Completion  
**Type:** Completion of Construction      **Status:** Approved  
Approval Resolution (Highway)  
**File created:** 9/8/2015      **In control:** Board of Commissioners  
**On agenda:** 10/7/2015      **Final action:** 10/7/2015  
**Title:** PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION  
AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Arrow Road Construction, Mount Prospect, Illinois

Action: Approval

Good(s) or Service(s): Milling existing asphalt surface, repairing the base with concrete patching, resurfacing with hot-mix asphalt, removal and replacement of damaged concrete median and curb and gutter, drainage adjustments, replacement of detector loops, pavement markings, traffic protection. The work on Roselle Road from Euclid Avenue to Palatine Road, consisting of removal and replacement of bituminous shoulders, drainage repairs, traffic control, topsoil and landscaping and all other related work and miscellaneous appurtenances, has been completed.

Location of Project: Arlington Heights Road, Brantwood Avenue to Higgins Road, Roselle Road, Euclid Avenue to Palatine Road in the Villages of Elk Grove, Inverness and Palatine.

Section: 12-V6938-05-RS

County Board District: 14, 15 & 17

Contract Number: 13-28-021

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$1,726,408.75

Percent Above or Below Construction Contract Bid Amount: -\$529,950.58 or 23.5% below the Construction Contract Bid Amount

Summary: On 3/20/2013, your Honorable Body awarded a contract to Arrow Road Construction, Mount Prospect, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

### Sponsors:

**Indexes:** (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

### Code sections:

### Attachments:

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

10/7/2015	1	Board of Commissioners	approve	Pass
-----------	---	------------------------	---------	------