



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Text

File #: 15-2115, **Version:** 1

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): Triggi Construction Inc., West Chicago, Illinois

Action: Approval

Good(s) or Service(s): This project consisted of repairing the existing distressed concrete pavement by patching and diamond grinding, drainage additions and adjustments, median and curb and gutter repairs, traffic signal improvement, pavement marking, and other related road work required to complete the improvement.

Location of Project: Old Orchard Road, Harms Road to Edens Expressway. (I-94) Southbound Ramps (Lockwood Avenue) in the Village of Skokie.

Section: 00-A8326-01-RP

County Board District: 13

Contract Number: 1328-12639

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: -\$345,632.21

Percent Above or Below Construction Contract Bid Amount: -26.2% below the construction contract bid amount.

Summary: On 7/17/2013, your Honorable Body awarded a contract to Triggi Construction Inc., West Chicago, Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

The awarded contract amount of this project was \$1,317,454.53 and the final construction cost is \$971,822.32. The savings are attributed to method to repair the existing pavement which eliminated the need of sub-base granular material and reduced the amount of patching and diamond grinding.