



Board of Commissioners of Cook County

118 North Clark Street
Chicago, IL

Legislation Details (With Text)

File #:	20-4906	Version:	1	Name:	Completion of Construction for JOC for Sanders
Type:	Completion of Construction Approval Resolution (Highway)		Status:	Approved	
File created:	10/21/2020	In control:	Board of Commissioners		
On agenda:	11/19/2020	Final action:	11/19/2020		
Title:	PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)				

Department: Transportation and Highways

Other Part(ies): MQ Construction, Chicago, Illinois

Action: Completion of Construction Approval Resolution

Good(s) or Service(s): Construction

Location of Project: JOC-Sanders Road-Milwaukee Avenue to Techny Road

Section: 19-W2444-00-PV

County Board District: 9, 14

Contract Number: 1555-14475-SW10

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,744,853.33

Account String: Motor Fuel Tax: 11300.1500.29150.560019

Percent Above or Below Construction Contract Bid Amount: \$312,065.41 or 12.83% above the contract award amount

Summary: The Department of Transportation and Highways respectfully requests approval of the proposed Completion of Construction for work done on Sanders Road. The JOC improvement Sanders Road-Milwaukee Avenue to Techny Road consisted of milling and removing concrete pavement surface and corrugated median, pavement patching, hot mix asphalt overlay, curb and gutter removal and replacement, drainage adjustments, traffic loop detectors, pavement markings, traffic control and protection, site restoration and other necessary appurtenances has been completed.

The awarded contract amount of this project was \$2,328,026.72 and the final construction cost is \$2,744,853.33. The increases are attributed to the additional hot mix asphalt overlay, traffic loop detectors and driveway.

Sponsors:

Indexes: (Inactive) JENNIFER (SIS) KILLEN, Acting Superintendent, Department of Transportation and Highways

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
11/19/2020	1	Board of Commissioners	approve	Pass

PROPOSED COMPLETION OF CONSTRUCTION APPROVAL RESOLUTION (TRANSPORTATION AND HIGHWAYS)

Department: Transportation and Highways

Other Part(ies): MQ Construction, Chicago, Illinois

Action: Completion of Construction Approval Resolution

Good(s) or Service(s): Construction

Location of Project: JOC-Sanders Road-Milwaukee Avenue to Techny Road

Section: 19-W2444-00-PV

County Board District: 9, 14

Contract Number: 1555-14475-SW10

Federal Project Number: N/A

Federal Job Number: N/A

Final Cost: \$2,744,853.33

Account String: Motor Fuel Tax: 11300.1500.29150.560019

Percent Above or Below Construction Contract Bid Amount: \$312,065.41 or 12.83% above the contract award amount

Summary: The Department of Transportation and Highways respectfully requests approval of the proposed Completion of Construction for work done on Sanders Road. The JOC improvement Sanders Road-Milwaukee Avenue to Techny Road consisted of milling and removing concrete pavement surface and corrugated median, pavement patching, hot mix asphalt overlay, curb and gutter removal and replacement, drainage adjustments, traffic loop detectors, pavement markings, traffic control and protection, site restoration and other necessary appurtenances has been completed.

The awarded contract amount of this project was \$2,328,026.72 and the final construction cost is \$2,744,853.33. The increases are attributed to the additional hot mix asphalt overlay, traffic loop detectors and driveway.