



# Board of Commissioners of Cook County

118 North Clark Street  
Chicago, IL

## Legislation Details

---

<b>File #:</b>	15-3165	<b>Version:</b>	1	<b>Name:</b>	BC Sign C and Plans 12-8SPAM-33-GM
<b>Type:</b>	Change in Plans and Extra Work (Highway)	<b>Status:</b>		<b>Status:</b>	Approved
<b>File created:</b>	4/30/2015	<b>In control:</b>		<b>In control:</b>	Roads and Bridges Committee (Inactive. There is now a Transportation Committee)
<b>On agenda:</b>	5/20/2015	<b>Final action:</b>		<b>Final action:</b>	6/10/2015
<b>Title:</b>	PROPOSED CHANGE IN PLANS AND EXTRA WORK (TRANSPORTATION AND HIGHWAYS)				

Department: Transportation and Highways

Other Part(ies): Western Remac, Inc., Woodridge Illinois

Action: Approval of change in plans and extra work by the Board upon recommendation of the Committee of Roads and Bridges.

Section: 12-8SPAM-33-GM

Contract Number(s): N/A

IDOT Contract Number(s): N/A

Federal Project Number(s): N/A

Federal Job Number(s): N/A

Location: County Wide

Board District: District of project

Good(s) or Service(s): This maintenance contract consisted of furnishing, removing, relocating and maintaining existing and new sign panel assemblies and their appurtenances on various roads in Cook County. The quantities as shown on the contract documents were estimated for bidding purposes only. This change represents the difference between the estimated quantities and actual field quantities of work performed with savings due to less quantities being required for sign panel type AP, metal post type B, remove sign panel and nonuse of traffic investigation and inspection vehicle, per field conditions.

A new item was added for renting changeable message sign to warn motorist of change in traffic patterns which was not included in the original contract.

Fiscal Impact: \$56,671.58 decrease

Accounts: Motor Fuel Tax Fund (600-600 Account)

Summary:

Change in Plans and Extra Work  
1st and Final

Sign Panel Assembly Maintenance 2012

Section: 12-8SPAM-33-GM

Adjustment of Quantities and New Items

The Department of Transportation and Highways respectfully submits a change in plans and extra work of the above captioned County wide project.

On 10/4/2011, your honorable Body approved renewal of subject contract to Western Remac, Inc., Woodridge Illinois for the aforesaid improvement to be completed in accordance with the plans and specifications.

**Sponsors:**

**Indexes:** (Inactive) JOHN YONAN, P.E., Superintendent, Department of Transportation and Highways

**Code sections:**

**Attachments:**

<b>Date</b>	<b>Ver.</b>	<b>Action By</b>	<b>Action</b>	<b>Result</b>
6/10/2015	1	Board of Commissioners	approve	Pass
6/9/2015	1	Roads and Bridges Committee (Inactive. There is now a Transportation Committee)	recommend for approval	Pass
5/20/2015	1	Board of Commissioners	refer	Pass